#### Short Form Sanction Paper- Instructions

#### 5 Key Milestones

Milestone	Target Date: (Month/Year)
Program Sanction	March 2015
Preliminary Engineering	See Appendix
Procurement	See Appendix
Final Engineering	See Appendix
Delivery	See Appendix
Construction Start	See Appendix
Construction Finish	See Appendix
As Builts	See Appendix
Annual Program Closure	April 2016

#### 6 Statements of Support

#### 6.1.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Role	Name	Responsibilities
Investment Planner	Glen Diconza	Endorses relative to 5-year business plan or emergent work
Resource Planning D-Sub	Mark Phillips	Endorses resources, cost, schedule
Distribution Planning	Alan T. Labarre	Endorses scope, design, design standard
Engineering and Design	Sue Martuscello	Endorses scope, design, design standard

#### 6.1.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Reviewer List	Name
Finance	Keith Fowler
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Procurement	Art Curran
Control Centers	Michael Gallagher

#### 6.1.3 List References

Breaker and Recloser RI ARP FY16 Uncontrolled When Printed Page 7 of 10

#### Short Form Sanction Paper- Instructions

# national**grid**

1	Distribution Substation Breaker and Recloser Strategy – October 2009
2	560 Amp VSA Recloser Replacement, SMS 401.40.1
3	GE VIR Recloser Replacement, SMS 401.41.1

Breaker and Recloser RI ARP FY16 Uncontrolled When Printed Page 8 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 303 of 481

## nationalgrid

#### Short Form Sanction Paper- Instructions

#### 7 Decisions

1:

- (a) APPROVE this paper and the investment of \$1.040M and a tolerance of +/-10%
- (b) NOTE that Alex Neary is the Program Manager and has the approved financial delegation.
- (c) NOTE: In the event that any Blanket/Program projects are not approved prior to the start of the FY2017 fiscal year, the FY2016 approval limits will remain in effect until such time as the FY2017 blanket/program projects are approved by USSC and/or other appropriate authority for approval.

30/2015 Signature. .....Date. Ross Turrini, Senior Vice President, Network Strategy (Acting)

Breaker and Recloser RI ARP FY16 Uncontrolled When Printed Page 9 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 304 of 481

## nationalgrid

#### Short Form Sanction Paper- Instructions

#### 8 Other Appendices

#### 8.1 List of Circuit Breakers and Reclosers for Replacement

Project Funding No.	Work Order No.	Station	Equip Description	Equip Position	Total	Final Design Complete (EDC)	Material Delivered	Construction Start (CS)	Ready For Load (RFL)	Construction Finish (CF)
C032278	90000151235	Barrington 4	VSA	4F2 VCR	1	Sep-15	Apr-15	May-15	May-15	May-15
C032278	90000151245	Kent County 22	34.5KS1500 12B	3310 OCB	1	Oct-15	Apr-15	May-15	May-15	May-15
			345GS1500	3311 OCB	1	Oct-15	Apr-15	May-15	May-15	May-15
			345GS1500	3312 OCB	_ 1	Oct-15	Apr-15	May-15	May-15	May-15
1			345G\$1500	3309 OCB	1	Oct-15	Apr-15	May-15	May-15	May-15
			345GS1500	10-12 OCB	1	Oct-15	Apr-15	May-15	May-15	May-15
C032278	90000151239	Wolf Hill	FK-34.5-1500-3	2210 OCB	1	Nov-15	May-15	Jun-15	Jun-15	Jun-15
C032278	90000151240	Valley Sub 102	230GC250	102k23 Fdr OCB	1	Nov-15	May-15	Jun-15	Jun-15	Jun-15
C032278	10013024121	Lipitt Hill 79	AM 13.8 500 7H	1-2 ACB	1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
				79F2 ACB	1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
				79F1 ACB		May-15	Sep-15	Oct-15	Oct-15	Oct-15
					1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
					1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
C032278	90000139446	Davisville 84	VACG	84T2 VCB	1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
				1-2 VCB	1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
				84T1 VCB	1	May-15	Sep-15	Oct-15	Oct-15	Oct-15
C032278	90000139448	Clark St 65	AM- 4.16-75-1	65J2 ACB	1	May-15	Aug-15	Sep-15	Sep-15	Sep-15
C032278	90000139450	Lakewood 57	OZ-210	57J4 OCB		May-15	Jul-15	Aug-15	Aug-15	Aug-15
			OZ-15-250	57J5 OCB	1	May-15	Jul-15	Aug-15	Aug-15	Aug-15
			FK-32C	57J3 OCB	1	May-15	Jul-15	Aug-15	Aug-15	Aug-15
				Total	20					

8.2 Sanction Request Breakdown by Project

N/A

Breaker and Recloser RI ARP FY16 Uncontrolled When Printed Page 10 of 10

Title:	Substation Breaker and Recloser Asset Replacement Program – Rhode Island – FY16 Closure	Sanction Paper #:	USSC-15- 070C
Project #:	C032278	Sanction Type:	Closure
Operating Company:	The Narragansett Electric Co.	Date of Request:	July 5 <sup>th</sup> , 2016
Author:	Alexander Neary	Sponsor:	Carol Sedewitz, Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	Alexander Neary

#### 1 Executive Summary

USSC Closure Paper

This paper is presented to close project numbers C032278. The total spend was \$1.822M. The latest sanctioned amount for this project was \$0.782M

The final spend amount is \$1.822M broken down into:

\$1.797M Capex \$0.002M Opex \$0.023M Removal

#### 2 Project Summary

This is the closure of the annual sanction of the Substation Breaker and Recloser Asset Replacement Program (ARP). Under this program, certain circuit breaker and recloser families have been targeted for replacement, as well as other breakers and reclosers due to poor condition. This program is in line with the approved Substation Breaker and Recloser Strategy.

output.doc Uncontrolled When Printed Page 1 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 306 of 481

## nationalgrid

#### **USSC Closure Paper**

#### 3 Over / Under Expenditure Analysis

#### 3.1 Summary Table

	Actual Spending (	\$M)	
Project #	Description	E	Total Spend
	Capex	1.797	
0020270	OS ABB Brookers & Beelesers	Opex	0.002
C032270 05 AR	OS ARP bleakers & Reclosers	Removal	0.023
		Total	1.822
		Capex	1.797
Total		Opex	0.002
		Removal	0.023
		Total	1.822

Project Sanct	ion Summary Table	
Project Sanction Approval (\$M)		Total Spend
	Capex	1.000
	Opex	0.020
	Removal	0.020
	Total Cost	1.040
Sanction Variance (\$M)		Total Spend
	Capex	(0.797)
21	Opex	0.018
	Removal	(0.003)
	Total Variance	(0.782)

#### 3.2 Analysis

The total annual spend for the program was \$1.822M, which is \$0.782M more than the sanctioned amount of \$1.040M. The reason for the variance is due to field conditions at Lippitt Hill which prolonged and complicated breaker construction. Operational issues due to outage restrictions extended the construction duration as well as increased costs due to necessary overtime work. Engineering and material issues which delayed certain breaker replacements were additional minor contributors to the overages.

#### 4 Improvements / Lessons Learned

Page 2 of 5

output.doc Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 307 of 481

#### USSC Closure Paper



To address these challenges, the following steps have been taken:

1. Prior to FY16, a field constructability review which had been held between substation engineering and LO&M was removed from ARP schedules. This meeting has been added back into schedules to give sight to any potential operational difficulties.

2. Additional resources have been identified to support material procurement. A meeting was held once material difficulties were identified in FY16, and substation engineering noted that an additional resource has been added to assist with materials purchasing. This resource will allow for the better coordination of materials and will prevent delays due to material ordering process bottlenecks.

#### 5 <u>Closeout Activities</u>

The following closeout activities have been completed.

Activity	Completed
All work has been completed in accordance with all National Grid policies	€ Yes € N/A
All relevant costs have been charged to project	€ Yes € N/A
All work orders and funding projects have been closed	C Yes ୕ N/A
All unused materials have been returned	• Yes C N/A
All as-builts have been completed	€ Yes € N/A
All lessons learned have been entered appropriately into the lesson learned database	

output.doc Uncontrolled When Printed Page 3 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 308 of 481

nationalgrid

#### **USSC Closure Paper**

#### 6 <u>Statements of Support</u>

#### 6.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
	1	design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications

#### 6.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Function	Individual
Finance	Patricia Easterly
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Control Center	Michael Gallagher

output.doc Uncontrolled When Printed Page 4 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 309 of 481

#### USSC Closure Paper

nationalgrid

7 <u>Decisions</u>

I approve this p	aper.	
Signature	Cull	
Executiv	e Sponsor – Christopher K & Engineering	elly, Acting Senior Vice President, Electric

output.doc Uncontrolled When Printed Page 5 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 310 of 481



The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 311 of 481

### 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	<u>C035586</u>		USSC #:	<u>FY18 P</u>	rogram								
Revision:	15 Budget Version:												
Project Title:	Relay Replaceme	Relay Replacement Strategy Co 49DxT											
Project Description:	Relay Replaceme	Replacement Strategy Co 49DxT											
Project Status:	open												
Responsible Person:	ALEXANDER, TH	IOM/	Initiator:		McCusker, Jeffrey M								
Spending Rationale:	Asset Condition		Funding Type:	<u>P Dist b</u>	by Transmission Sub RI								
Budget Class:	Asset Replaceme	<u>nt</u>											
Capital by Category:													
Program Code:													
Project Risk Score:	<u>35</u>		Project Complexit	y Score:	<u>18</u>								
Project Schedule / I	Expenditures												
<b>Revision Status:</b>	Approved												
Est Start Date:	<u>4/1/2017</u>		Est Compl	ete Date:	<u>3/31/2018</u>								
Est In-Service Date:	<u>3/31/2018</u>												
TTD Actuals:	<u>\$3,826,521</u>		As Of:		<u>10/10/2017</u>								
Cost Breakdown	<u>Capital</u>	<u>Expense</u>	<u>Removal</u>	<u>Total</u>	<u>Credits</u>								
	<u>\$47,840</u>	<u>\$0</u>	<u>\$0</u>	<u>\$47,84</u>	<u>40 \$0</u>								

#### Justification / Risk Identification:

<Enter data here>

#### Project Scope:

Relay Replacement Strategy Co 49DxT

#### Project Alternatives Considered:

Page 311 of 481Page 311 of 481

<Enter data here>

Additional Notes:

### **Related Projects:**

**Project Number:** 

Project Name:

#### **Approvals** Line 1: Date 4/27/2017 15:21:09 Approver Approver 1 labara Line 2: Date Approver Line 3: Date Approver Line 4: Date Approver Line 5: Approver Date \*\*\*Project Authorization is for Approved Revision Total Estimated Cost +10%\*\*\*

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 313 of 481



Page 313 of 481Page 313 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 314 of 481



Page 314 of 481Page 314 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 315 of 481



Page 315 of 481Page 315 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 316 of 481



Page 316 of 481Page 316 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 317 of 481



Page 317 of 481Page 317 of 481

#### This document has been reviewed for Critical Energy Infrastructure Information (CEII). US Sanction Paper

Title:	Relay Replacements - RI	Sanction Paper #:	USSC-12-088v2
Project #:	C35586, C35587	Sanction Type:	Partial Sanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	12/12/12
Author:	David Arthur / Sonny Anand	Sponsor:	Cheryl A. Warren – Vice President Asset Management
Utility Service:	Electricity T&D	Project Manager:	David Arthur

#### 1 <u>Executive Summary</u>

#### 1.1 Sanctioning Summary:

This paper requests partial sanction of Project Funding # C35586 and C35587 in the amount **\$1.200M** and a tolerance of **+/- 10%** for the purposes of preliminary engineering, final design and material procurement for all stations included in the Relay Replacement Strategy (SG157).

This sanction amount is \$1.200M in the amount of:

\$0.936M Capex \$0.120M Opex \$0.144M Removal

NOTE the potential investment of **\$3.270M** and a tolerance of **+25%** / **- 50%** contingent upon submittal and approval of a Project Sanction papers for all the funding numbers.

#### 1.2 Brief Description:

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific families of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The families identified were transmission line differential, transformer differential, reclosing and under-frequency types.

The relays requiring replacement are obsolete, not supported by the manufacturer, have no available spare parts and have demonstrated a trend of decreasing reliability. If the relays identified fail or mis-operate, there is a risk of prolonged outages and a corresponding negative reliability impact.

The breakdown of relays requiring replacement detailed in the appendix.

Relay RI USSC-12-088v2.doc

Page 1 of 24

#### **US Sanction Paper**

This sanction paper specifically requests approval for final design and procurement of materials for all stations within the strategy

#### 1.3 Summary of Projects:

Project Number	Project Title		Estimate	Amount
C35586	Relay Replacements Co 49 Distribution		\$	2.50
		Total	\$	2.50

Project Number	Project Title	Estimate Amount
C35587	Relay Replacements Co 49 Transmission	\$ 0.77
	Total	\$ 0.77

#### 1.4 Associated Projects:

Project Number	Project Title	Estima	ate Amount
C35583	Relay Replacement - Co 10	\$	1.99
C35584	Relay Replacement - Co 5	\$	4.78
C41464	Tewksbury #22 Ln 338 Relay Replacement	\$	0.35
	Total	\$	7.12

#### 1.5 Prior Sanctioning History (including relevant approved Strategies):

Date	Governance Body	Sanctioned Amount	Paper Title	Sanction Type
October 2010	AMIC	\$14.840M	Relay Replacement Strategy – SG157	Strategy
February 2011	AMIC	\$0.330M	Preliminary Engineering for Relay Replacements	PWS
April 2012	USSC	\$0.500M	Underfrequency Final Design	Partial

#### 1.6 Next Planned Sanction Review:

Date (Month/Year)	Purpose of Sanction Review
July 2013	Partial Sanction – Construction Riverside, Valley, Franklin Sq, Woonsocket, Admiral St, Washington Stations

Relay RI USSC-12-088v2.doc

Page 2 of 24

#### **US Sanction Paper**

#### 1.7 Category:

Category	Reference to Mandate, Policy, or NPV Assumptions									
O Mandatory	Provide for the network's safe, efficient and reliable operation									
❷ Policy- Driven										
O Justified NPV										

#### 1.8 Asset Management Risk Score

Asset Management Risk Score: \_41\_\_\_\_

Primary Risk Score Driver: (Policy Driven Projects Only)

Reliability O Environment O Health & Safety O No	ot Policy Driver
--	------------------

#### 1.9 Complexity Level: (if applicable)

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: \_\_\_\_20\_\_\_

#### 1.10 Process Hazard Assessment

A Process Hazard Assessment (PHA) is required for this project:

O Yes O No

Relay RI USSC-12-088v2.doc

Page 3 of 24

#### US Sanction Paper

#### 1.11 Business Plan:

Business Plan Name & Period	Project included in approved Business Plan?	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)			
FY13-FY17 (T)	⊙ Yes O No	Over ⊙Under	\$0.200M			
FY13-FY17 (D)	⊙ Yes O No	Over ⊙Under	\$0.170M			
	⊖ Yes O No	O Over O Under				

#### 1.12 If cost > approved Business Plan how will this be funded?

Re-allocation of funds within the portfolio will be managed by Resource Planning to meet jurisdictional budgetary, statutory and regulatory constraints.

#### 1.13 Current Planning Horizon:

#### 1.13.1 Current Planning Horizon (C35586):

								Curren	t Pla	anning I	Ioriz	zon						
		Prior Yrs		Prior Yrs		Yr. 1	· •	Yr. 2		Yr. 3	,	Yr. 4	<u>``</u>	Yr. 5	Y	. 6 +		
	Pric					Prior Yrs		Prior Yrs		)12/13	20	)13/14	20	)14/15	20	)15/16	20	16/17
CapEx	\$	0.01	\$	0.09	\$	0.20	\$	0.95	\$	0.70	\$	-	\$	-	\$	1.95		
OpEx	\$	-	\$	0.01	\$	0.03	\$	0.12	\$	0.09	\$	~	\$	-	\$	0.25		
Removal	\$	-	\$	0.01	\$	0.03	\$	0.15	\$	0.11	\$	-	\$	-	\$	0.30		
CIAC/Reimbursement	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-		
Total	\$	0.01	\$	0.11	\$	0.26	\$	1.22	\$	0.90	\$	~	\$	-	\$	2.50		

#### 1.13.2 Current Planning Horizon (C35587):

								Curren	t Pla	anning I	loriz	zon						
						Yr. 1		Yr. 2	<u>``</u>	Yr. 3		Yr. 4	,	Yr. 5	Y	r. 6 +		
	Prior Yrs		2012/13		2013/14		2014/15		2015/16		2016/17		2017/18		-	Total		
CapEx	\$	0.02	\$	0.06	\$	0.20	\$	0.23	\$	0.06	\$	0.03	\$	-	\$	0.61		
OpEx	\$	-	\$	0.01	\$	0.03	\$	0.03	\$	0.01	\$	0.00	\$	-	\$	0.07		
Removal	\$	-	\$	0.01	\$	0.03	\$	0.04	\$	0.01	\$	0.00	\$	-	\$	0.09		
CIAC/Reimbursement	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	~		
Total	\$	0.02	\$	0.08	\$	0.26	\$	0.30	\$	0.08	\$	0.03	\$	-	\$	0.77		

#### **US Sanction Paper**

#### 1.14 Resources:

Resource Sourcing										
Engineering & Design Resources to be provided	Internal		Contractor							
Construction/Implementation Resources to be provided	🔽 Internal		┌ Contractor							
Resource Delivery										
Availability of internal resources to deliver project:	rnal resources O Red O		<b>⊙</b> Green							
Availability of external resources to deliver project:	O Red	O Amber	<b>⊙</b> Green							
Opera	tional Impact	ł								
Outage impact on network system:	O Red	OAmber	⊙ Green							
Procurement impact on network system:	O Red	OAmber	❷ Green							

#### 1.15 Key Issues (include mitigation of Red or Amber Resources):

1	Transmission Level Relay Completion & Project Spend: The forecasted project spend included in this paper does not account for other project schedules or combining the work with other projects.
2	Transmission Level Relays: Subsequent revisions to this sanction paper will be submitted addressing the relay replacement construction

#### 1.16 Key Milestones:

#### 1.16.1 Key Milestones (Underfrequency Relay Design Package 1)

Milestone	Target Date: (Month/Year)
Planning Sanction	April 2012
Engineering and Design Complete (EDC)	March 2013
Project Sanction	April 2013
Facilities Rating to ISO	N/A
Construction Start	May 2013
Construction Complete	March 2014
Ready for Load	March 2014
Project Closeout (UF Work Orders)	September 2014

#### **US Sanction Paper**

#### 1.16.2 Milestones (Transmission Level – Riverside / Valley)

Milestone	Target Date: (Month/Year)
Planning Sanction	April 2012
Engineering and Design Complete (EDC)	May 2014
Project Sanction	July 2014
Facilities Rating to ISO	July 2014
Construction Start	September 2014
Construction Complete	December 2014
Ready for Load	December 2014
Project Closeout (Work Orders)	June 2014

#### 1.16.3 Milestones (Transmission Level – Woonsocket / Admiral St. / Franklin Sq. / Washington)

Milestone	Target Date: (Month/Year)
Planning Sanction	December 2012
Engineering and Design Complete (EDC)	August 2013
Project Sanction	October 2013
Construction Start	March 2014
Facilities Rating to ISO	July 2014
Construction Complete	December 2014
Ready for Load	December 2014
Project Closeout (Work Orders)	June 2014

#### 1.17 Climate Change:

Are financial incentives (e.g. carbon credit	O Yes	⊙ No	
Contribution to National Grid's 2050 80% emissions reduction target:	⊙ Neutral	O Positive	O Negative
Impact on adaptability of network for future climate change:	⊙ Neutral	O Positive	O Negative

#### 1.18 List References:

1	Multiple (116) New England Substations – Obsolete Relay & Comm.						
	Equipment Replacements dated July 18, 2010						
2	Relay Replacements Strategy (SG157) dated October 2010						
3	New England Station Underfrequency Replacement Program – Technical						
	Requirements Document dated October 25, 2011						
4	Riverside, Valley, Woonsocket, Admiral St, Franklin Sq, Washington Relay						
	Replacements – Technical Requirements Documents						

Relay RI USSC-12-088v2.doc

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 324 of 481

#### US Sanction Paper



#### 2 Decisions

The US Sanctioning Committee (USSC) at a meeting held on December 12, 2012:

(a) APPROVED the investment of \$1.2M and a tolerance of +/- 25 % for the purposes of preliminary engineering, final design and material procurement for all stations included in the Relay Replacement Strategy (SG157).

(b) NOTED the potential investment \$3.27M to and a tolerance of +25 / -50%, contingent upon submittal and approval of a Project Sanction paper following completion of final engineering and design.

(c) NOTED that David Arthur is the Project Manager and Sonny Anand has the approved financial delegation to undertake the activities stated in (a).

Signature.,

Lee S. Eckert US Chief Financial Officer Chairman, US Sanctioning Committee

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 325 of 481

#### US Sanction Paper

## nationalgrid

#### 3 Sanction Paper Detail

Title:	Relay Replacements - RI	Sanction Paper #:	USSC-12-088v2			
Project #:	C35586, C35587	Sanction Type:	Partial Sanction			
Operating Company:	The Narragansett Electric Co.	Date of Request:	12/12/12			
Title:RelayProject #:C3558Operating Company:TheAuthor:DavidUtility Service:Elec	David Arthur / Sonny Anand	Sponsor:	Cheryl A. Warren - Vice President Asset Management			
Utility Service:	Electricity T&D	Project Manager:	David Arthur			

#### 3.1 Background

This Relay Replacements Strategy (SG157) outlines a six year strategy to replace electro-mechanical and solid state relays in New England that are obsolete and cannot be maintained any longer.

The protection afforded by relays is critical to the stability of the electric transmission system. The relays are designed to protect high-value system components from the effects of system failures and to quickly isolate system failures so that no additional damage can occur.

Protection and Telecom Operations personnel identified several families of electromechanical and solid state relays that are no longer sustainable on the transmission system. These relays suffer from lack of manufacturer support such that technical support and spare parts are no longer available. The targeted relays were selected based on family history, performance, field O&M experience and available manufacturer support. Challenges with the aging electro-mechanical fleet of relays include settings drift, worn parts, spare parts depletion and attrition of the internal knowledge base. Many of the remaining relays in stock have been scavenged and can no longer be redeployed to the system.

While in the longer-term thousands of electro-mechanical and solid state relays may need replacement based on a simple life cycle analysis, the strategy identified an immediate need to replace the worst performing relay families. These relays include line differential, transformer differential, reclosing and under-frequency types. Although the under-frequency relays are connected to the distribution system, their function is to protect the transmission system.

Relay RI USSC-12-088v2.doc

#### US Sanction Paper

#### 3.2 Drivers

This strategy is driven by the need to ensure that reliable protective relay systems are in place to preserve the integrity and stability of the transmission system. The protection system protects against faults and ensures the continued safe and reliable operation of the transmission system.

The transmission system is protected by nearly 22,000 relays. The majority of these relays (88%) are electro-mechanical or solid state types. Many electromechanical and solid state relays are deteriorated or no longer supported by the manufacturer. A replacement plan targeting the worst performing or obsolete relay families is required before equipment failure occurs and reliability degrades.

Protective relays limit the extent and duration of outages thus improving key system performance metrics such as CAIDI, SAIDI and SAIFI. For example, a mis-operation by a relay could result in a potential loss of between 5 million and 20 million customerminutes. This translates to a SAIDI of between 1.5 to 6 minutes. Failure or misoperation of key protection and control system components may have the effect of negatively impacting our ability to deliver power resulting in customer outages and poor public perception. Failure to stay within the system reliability targets can result in fines by state regulators.

Replacement with modern microprocessor based relays will supply information not previously available from electromechanical relays. With the availability of this real time data, future applications can be developed such that more of the transmission system can be automated and designed to respond automatically to system events. The speed of data acquisition and analysis would present system operators with a better understanding of system anomalies and recommendations for remedial actions. For example, distance-to-fault data will now be available to identify fault location with greater accuracy than currently possible. This data will be brought back to the control center for use by operations and engineering personnel.

Proper protection operation is required by certain regulatory bodies. Compliance with certain FERC, NERC, NPCC regulations are mandatory and failure to comply can result in substantial fines.

#### 3.3 Project Description

The complete list of relays to be replaced under this project is included the appendix.

This sanction paper updates the scope of the Relay Replacement Program. Relay replacements have been incorporated into the scope of other on-going projects in the portfolio to take advantage of design and construction efficiencies. If the relay replacements were to continue as stand alone projects design and construction would be delayed due to availability of drawings.

Relay RI USSC-12-088v2.doc

#### **US Sanction Paper**

#### 3.4 Benefits Summary

The benefit of this project will be increased reliability of the transmission protection and control system where known poor performing relay families are replaced with microprocessor based relays. Protective relays that are functioning properly are essential to a rapid isolation of faults on the system, protecting customers from potential outages and protecting equipment from damage. The new relays will also yield additional operational data that was not previously available, permitting better analysis of system failures to prevent reoccurrences.

Replacement will eliminate incremental maintenance time and costs associated with these relays, allowing relay maintenance personnel to focus on other critical protection Issues.

#### 3.5 Business Issues

Failure to complete the relay replacements will not allow the overall goals of the Relay Replacement Strategy project to be met and transmission system will continue to have reliability risks.

The continued deployment of microprocessor based relays will require a work force with the appropriate skills. It is likely that current employees may require training. Newly hired employees will be required to have the necessary skills to design, operate and maintain microprocessor based equipment.

Deployments of microprocessor based relays are a relatively recent phenomena such that there is insufficient evidence to determine the typical useful life of these assets.

#### 3.6 Alternatives

#### Alternative 1 – Adopt Replace-on-Fail Plan:

This option adopts a plan to only replace the targeted relays once they fail.

Such a plan would naturally result in decreased system reliability due to the increased rates of failure and the duration of subsequent outages.

Increased failure frequency or extended outages as a result of this option may result in performance fines by our regulators.

#### Alternative 2 – Defer Replacements:

This option may result in an increased failure rate possibly resulting in outages due to relays failing before they are scheduled for replacement.

This option only defers the project during which time additional relays will reach obsolescence increasing the scope of the project.

This option would also delay the advent of a more comprehensive asset management strategy for the relay population.

#### US Sanction Paper

#### Alternative 3 – Do Nothing:

This option would allow the current situation to persist.

Relays would continue to deteriorate at a rate greater than our capability to replace them.

The targeted relays will not be able to be further maintained and will require adhoc replacement with digital relays. This would likely be a more expensive approach.

#### 3.7 Safety, Environmental and Project Planning Issues

#### <u>Safety</u>

Employees and/or contractors will be in close proximity to voltages and currents from VT's and CT's respectively and must be aware of the possible ramifications of contact with them. In the control house, work will be performed on secondary circuits to include current circuits, voltage circuits, breaker control circuits and protective relay circuits. Caution will have to be exercised when working with secondary circuits. Personnel will have to take appropriate measures such as making sure to avoid open current circuits and isolating protective relay trip circuits to avoid inadvertent tripping. Appropriate insulated tools and personal protective equipment shall be worn as necessary when working on energized equipment.

Personnel shall ensure they are following the latest procedures for the work they are undertaking in the appropriate region. This will be accomplished by ensuring oversight with adequate supervision.

#### **Environmental**

Whereas most work will be completed within the existing control house, there should be no environmental issues.

If transmission level relay preliminary engineering determines control houses are to be replaced, all proper environmental issues need to be addressed and will be properly identified during the preliminary engineering phase. Upon completion of the preliminary engineering, all appropriate permits will be acquired where necessary prior to work taking place.

In some instances excavation will be required for conduit installation to provide telecommunication services. Specific review will be completed at each substation when scope is confirmed.

#### <u>Planning</u>

The replacement of the relays and associated equipment will require coordination among personnel doing the physical installation; those setting and testing the relays; and those installing the communication facilities.

Relay RI USSC-12-088v2.doc

Page 11 of 24

#### US Sanction Paper



The replacement of these relays in some locations will require coordination with neighboring utilities, and Non-Utility Generation companies. These entities may be required to change their relay systems as well. The Project Manager will coordinate contact with the neighboring utilities and non-utility generators with the assistance of the Transmission Commercial Department.

The relay replacement strategy is subject to the availability of National Grid resources or contractors to complete the tasks. The Project Manager will determine annually whether internal, external or a mix of resources is to be utilized.

Transmission / Transformer Level: Transmission outages will be required for the Transmission Level Replacements. The transmission level replacements work will be packaged to included work required at remote ends which will reduce outages required. Transmission Asset Strategy has requested to review the work to potentially incorporate replacements with upcoming and ongoing projects. The current project spend and delivery plan in this paper does not account for this review.

Underfrequency Design Delivery: Due to the significant number of substations requiring underfrequency design packages bundling stations by PTO service area will be issued. A total of eight (8) packages have been proposed. Subsequent revisions to this sanction paper will request construction dollars to complete the packages as they have been completed.

Underfrequency Planning Estimate: Due to the significant number of substations requiring work a typical estimate was determined based on site visits and engineering of typical sites. This value was assumed for each substation. The estimate will be revised as required based on actual costs after construction is completed at a certain number of stations and project costs updated in subsequent sanction papers for the transmission level work.

#### US Sanction Paper

# nationalgrid

### 3.8 Execution Risk Appraisal

		2	lm	pact	Sc	ore				
Numbe	Detailed Description of Risk / Opportunity	Probabili	Cost	Schedule	Cost	Schedule	Strategy	Pre-Trigger Mitigation Plan	Residual Risk	Post Trigger Mitigation Plan
1	Lead on structures or asbestos in cable		2	1	2	1 1 1	Accept	Pre-Test	Ņ/A	Ensure costs are captured in Project Grade Estimate
2	Storm Work	2	2	2	*	4	Accept	Consistently review weather and be aware of upcoming events	N/A	Determine if additional crews or hours are feasible to make up lost time
3	Equipment Breakdown	1	1	1	1	1	Accept	N/A	N/A	Ensure equipment is repaired or back-up equipment is available
4	Vandelism / Accidents	1	1	1			Accept	N/A	N/A	Address material loss
5	Loss of Outage	2	2	2	4	đ	Accept	Maintain conlstant contact with OPR to verify if there are potential issues	N/A	Determine if additional crews or hours are feasible to make up lost time
6	Drawing availablity	3	1	2	3	6	Mitigate	Identify drawing check- out issues / related work early in process	N/A	Direct Assign design when possible

<u>Total Risk \$:</u> \$16,000 Total Risk Wks: 3

#### 3.9 Permitting

Permit Name	Probability Required (Certain/ Likely/ Unlikely)	Duration	Status (Complete/ In Progress Not Applied For)	Estimated Completion Date
Road Opening / Petition	Unlikely	1 Month	Not Applied For	Per Project

#### 3.10 Investment Recovery

### 3.10.1 Investment Recovery and Regulatory Implications

Investment recovery will be through standard rate recovery mechanisms approved by appropriate regulatory agencies.

#### **US Sanction Paper**

#### 3.10.2 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.512 million. This is indicative only. The actual revenue requirement will differ depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

#### 3.10.3 CIAC / Reimbursement

	[	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	Prior Yrs	2012/13	2013/14	2014/15	2015/16	2016/17	2017/18	Total
CIAC/Reimbursement	\$-	\$-	\$ -	\$-	\$-	\$ -	\$ -	\$ -

#### 3.11 Financial Impact to National Grid

#### 3.11.1 Cost Summary Table

#### 3.11.1.1 Cost Summary Table (C35586):

						Current Planning Horizon													
Project		Project					Yr. 1	1	Yr. 2		Yr. 3		Yr. 4		Yr. 5	,	Yr. 6 +		
Number	Project Title	Estimate	Spend	Prior	Prior Yrs		012/13	2013/14		2014/15		2015/16		2016/17		2017/18		1	Total
			CapEx	\$	0.01	\$	0.09	\$	0.20	\$	0.95	\$	0.70	\$	-	\$	-	\$	1.95
C35586	Relay Replacements Co 49	Concentual	OpEx	\$	-	\$	0.01	\$	0.03	\$	0.12	\$	0.09	\$		\$	-	\$	0.25
Distribution	Distribution	Conceptoar	Removal	\$	-	\$	0.01	\$	0.03	\$	0.15	\$	0.11	\$	-	\$	-	\$	0.30
L			Total	\$	0.01	\$	0.11	\$	0.26	\$	1.22	\$	0.90	\$	-	\$	-	\$	2.50

#### 3.11.1.2 Cost Summary Table (C35587):

											Currer	t Pi	anning H	loriz	on	`			
Project		Project					Yr, 1		Yr. 2		Yr. 3		Yr.4		Yr. 5	Y	r.6+	<b></b>	
Number	Project Title	Estimate	Spend	Prior	Yrs	20	012/13	20	013/14	20	014/15	20	015/16	20	016/17	20	17/18		Total
			CapEx	\$	0.02	\$	0.06	\$	0.20	\$	0.23	\$	0.06	\$	0.03	\$	~	\$	0.61
C35587	Relay Replacements Co 49	Conceptual	OpEx	\$	-	\$	0.01	\$	0.03	\$	0.03	\$	0.01	\$	0.00	\$	-	\$	0.07
	Transmission	Contropicour	Removal	\$	~	\$	0.01	\$	0.03	\$	0.04	\$	0.01	\$	0.00	\$	-	\$	0.09
			Total	\$	0.02	\$	0.08	\$	0.26	\$	0.30	\$	0.08	\$	0.03	\$	-	\$	0.77

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 332 of 481

## nationalgrid

#### **US Sanction Paper**

#### 3.11.2 Project Budget Summary Table

#### 3.11.2.1 Project Budget Summary Table (C35586):

#### Project Costs per Business Plan

			Current Planning Horizon														
	Pri	or Yrs		Yr. 1		Yr. 2		Yr. 3		Yr. 4		Yr. 5	Yr	·.6+			
	(A	ctual)	20	12/13	20	013/14	20	)14/15	20	015/16	20	)16/17	20	17/18	.	Total	
CapEx	\$	-	\$	0.80	\$	0.90	\$	0.30	\$	0.20	\$	0.20	\$	-	\$	2.40	
OpEx	\$	-	\$	0.02	\$	0.03	\$	0.01	\$	0.01	\$	0.01	\$		\$	0.07	
Removal	\$	-	\$	0.06	\$	0.07	\$	0.02	\$	0.02	\$	0.02	\$	-	\$	0.19	
Total Cost in Bus. Plan	\$	-	\$	0.89	\$	1.00	\$	0.33	\$	0.22	\$	0.22	\$	-	\$	2.66	

#### Variance (Business Plan-Project Estimate)

		Current Planning Horizon														
	Pr	ior Yrs		Yr. 1		Yr. 2		Yr. 3		Yr. 4		Yr. 5	Yr	. 6 +		
	) (A	Actual)	20	12/13	20	13/14	20	)14/15	20	)15/16	20	)16/17	20	17/18		Total
CapEx	\$	(0.01)	\$	0.71	\$	0.70	\$	(0.65)	\$	(0.50)	\$	0.20	\$	-	\$	0.45
OpEx	\$	-	\$	0.01	\$	0.00	\$	(0.11)	\$	(0.08)	\$	0.01	\$	-	\$	(0.18)
Removal	\$	-	\$	0.05	\$	0.04	\$	(0.12)	\$	(0.09)	\$	0.02	\$	-	\$	(0.11)
Total Cost in Bus. Plan	\$	(0.01)	\$	0.78	\$	0.74	\$	(0.89)	\$	(0.68)	\$	0.22	\$	-	\$	0.17

#### 3.11.2.2 Project Budget Summary Table (C35587):

#### Project Costs per Business Plan

								Curren	t Pla	nning l	loriz	on				
	Pri	or Yrs		Yr. 1		Yr. 2	,	Yr. 3	Ň	(r. 4	N	(r. 5	Yr	. 6 +	[	
	(A	ctual)	20	012/13	20	)13/14	20	)14/15	20	15/16	20	16/17	20'	17/18	-	l'otal
CapEx	\$	-	\$	0.53	\$	0.17	\$	0.01	\$	-	\$	-	\$	-	\$	0.71
OpEx	\$	-	\$	0.07	\$	0.02	\$	0.00	\$	-	\$	-	\$	-	\$	0.09
Removal	\$	-	\$	0.13	\$	0.04	\$	0.00	\$	-	\$	-	\$	~	\$	0.18
Total Cost in Bus. Plan	\$	-	\$	0.72	\$	0.24	\$	0.01	\$	-	\$		\$	-	\$	0.97

Variance (Business Plan-Project Estimate)

								Curren	t Pl	anning H	loriz	zon			
	P	rior Yrs		Yr. 1		Yr. 2		Yr. 3		Yr. 4	`	Yr. 5	Yı	·. 6 +	
	(	Actual)	20	012/13	20	013/14	20	014/15	2	015/16	20	)16/17	20	17/18	Total
CapEx	\$	(0.02)	\$	0.46	\$	(0.03)	\$	(0.23)	\$	(0.06)	\$	(0.03)	\$	-	\$ 0.10
OpEx	\$	-	\$	0.06	\$	(0.01)	\$	(0.03)	\$	(0.01)	\$	(0.00)	\$	-	\$ 0.01
Removal	\$	-	\$	0.12	\$	0.01	\$	(0.03)	\$	(0.01)	\$	(0.00)	\$	-	\$ 0.09
Total Cost in Bus. Plan	\$	(0.02)	\$	0.64	\$	(0.02)	\$	(0.29)	\$	(0.08)	\$	(0.03)	\$	-	\$ 0.20

#### 3.11.3 Cost Assumptions

The project budget was developed with the following assumptions:

- Underfrequency costs developed using Success Enterprises (SE) and supplemented with the Estimating departments construction estimate
- Underfrequency typical costs includes at 150-ft estimated conduit and cable run from the relay to the control house
- Contingency included as part of the SE estimates

Relay RI USSC-12-088v2.doc

Page 15 of 24

#### **US Sanction Paper**



- The underfrequency relay costs for each substation have been assumed to be typical. Each substation was not visited
- Riverside / Valley Transmission Level costs have been developed using SE. The remaining transmission level estimates are conceptual grade from the Conceptual Engineering Report
- Risk from the agreed upon risk register has not been included in the costs
- Construction will be completed by local PTO and construction resources
- Transmission Level Relay construction schedules have been assumed.

#### 3.11.4 Net Present Value / Cost Benefit Analysis

This is not an NPV project.

#### 3.11.5 Additional Impacts

No additional impacts have been identified for this project.

Relay RI USSC-12-088v2.doc

Page 16 of 24

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 334 of 481

### **US Sanction Paper**

# nationalgrid

#### 3.12 Statements of Support

#### 3.12.1 Supporters

Role	Name	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Investment Planning	Antoinette Stores	Endorses relative to
		transmission 5-year
		business plan or emergent
		work
Resource Planning	Mark Phillips	Endorses T-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	John Gavin	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Rob Sheridan	Endorses D-Line scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications
Engineering/Design	Peter Altenburger	Asset Management
Mare 1 1 June 4		Transmission
Engineering/Design	Carol Sedewitz	Transmission Planning
Project Management	Sonny Anand	Endorses Resources, cost
	1	estimate, schedule

#### 3.12.2 Reviewers

Reviewer List	Name
Finance	Karen Hamel
Regulatory	Gideon Katsh
Jurisdictional Delegates	Jennifer Grimsley

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 335 of 481

### US Sanction Paper

## nationalgrid

#### 4 Appendices

#### 4.1 Project Cost Breakdown

	Co. 10 C35583	Co. 5 C35584	Co. 49 C35586	Co. 49 C35587
Permtting & Licensing	\$ -	\$ -	\$ 	\$ -
Engineering	\$ 1,384,437	\$ 3,095,423	\$ 1,622,938	\$ 525,984
Construction	\$ 178,771	\$ 494,857	\$ 256,854	\$ 72,193
Materials	\$ 245,068	\$ 678,375	\$ 352,109	\$ 98,965
General	\$ 185,124	\$ 512,445	\$ 265,983	\$ 74,758
Total	\$ 1,993,400	\$ 4,781,100	\$ 2,497,884	\$ 771,900

Relay RI USSC-12-088v2.doc

Page 18 of 24

#### US Sanction Paper

nationalgr		d
------------	--	---

C4-41		<b>T</b>		·····
Station	Funding Number	Type	Line	Comment
ADAMS 21	C35584	ACR	360	
	C35584	ACR	560	
	C35584	CO-9		
	C35584	HDD	3TR	
ADMIRAL ST 9	C35586	CT51A	Q143	
	C35586	CT51A	D144	
	030000	OFLAGEO	0149	
	633366	RFL3203	Q143	
	035586	RFL3253	R144	
	C35586	RFL9000	Q143	Added with PCR#6 -9/20/12
	C35586	RFL9000	R144	Added with PCR#6 -9/20/12
AYER 201	C35584	CEY15	V22E	
BELL ROCK SY 118		DLP	L14	Removed from Scope - to be completed with Somerset SY Re-Bu
		DLP	N12	Removed from Scope - to be completed with Somerset SY Re-Bu
BELMONT 98	C35584	DLP	U2	
CARPENTER HILL	C35583	DLP	U173	
	C35583	DIP	W123	
DEEDELELD 4 CV	C25E93	4000046044	070	
OLERFIELD 4 31	005550	TZBUUTOBIA	318	
	035583	DLP	ED	
	C35583	DLP	F6	
DEERFIELD 5 SY	C35583	ACR	252	
	C35583	ACR	5910	
DEXTER 36		DLP	1 1 4	Removed from Scope - to be completed with Somercel SV Do Ru
				Removed from Scope - to be completed with Someset ST Ne-SS
		DLP	M13	Removed from Scope - to be completed with Somersel SY Re-Bu
		GCX 17	L14	Removed from Scope - to be completed with Somerset SY Re-Bu
EAST HOLBROOK 2	C35584	HZ	398-537	
	C35584	TD-5		
ERANKLIN SO	C35586	nip	0143	
i i u i i della cod	000000	DLD	0144	
	035566	DLP	R144	
	C35586	RFL-9300	Q143	Added with PCR#6 -9/20/12
	C35586	RFL-9300	R144	Added with PCR#6 -9/20/12
	C35586	Optimho	Q143	Added with PCR#6 -9/20/12
	C35586	Ontimbo	R144	Added with PCR#6 -9/20/12
		Openno	1(144	Bomound from Scono , to be completed under Hanks or Delay
HARRIMAN 8 SY	C31690	ACR	A127	Replacement project (C36190) Removed from Scope - to be completed under Hamman Relay
	C31690	ACR	B128	Replacement project (C36190)
	C35883	ACR	E131	
MEADOW ST 552	C35583	DIP	F6	
	035583	Di O	CAC	
	000000		TOL	
MEADOWBROOK 15	C35584	CEY15	1161W	
	C35584	<u>CEY16</u>	<u>1161W</u>	
MILLBURY 2	C35583	CT51A	Q143	See PCR #6 - Admiral St Additions
	C35583	CT51A	R144	See PCR #6 - Admiral St Additions
				will be removed and scrapped as part of the Millbury #3 345kV
MILLBURY 3		REZ1	323	Expansion
NASHLIA ST 25	035583	DIP	0141	
PARKVIEW 04	C35584	DLP	112	
DOCODECT STOLO	C26694	100	207	·····
-nuareurar219	035364		. 441	
REAU ST 9	<u>C35584</u>	GCX17	V148	
RVERSIDE 108	C38967	GCX17	H17	Removed from Scope - to be completed with NEEWS Removed from Scope - to be completed with New Highland Dr
	C43553	GCX17	J16	Project C43553
	C35586	SLY	89	,
ROBINSON AVE	C35583	CEY15	V148	
	C35583	CEV16	V140	
	000000	00110	v 140	
	030003	GUA 15	010	
	035583	GCX15	V148	
SHUTESBURY 704	C35584	DLP	E5	
	C35584	DLP	E5W	
SOMERSET SY		DLP	M13	Removed from Scope - to be completed with Somerset SY Re-Bu
SOMERSET SY		DLP DLP	M13 N12	Removed from Scope - to be completed with Somerset SY Re-Bui Removed from Scope - to be completed with Somerset SY Re-Bui
SOMERSET SY		DLP DLP DLP	M13 N12 S8	Removed from Scope - to be completed with Somerset SY Re-Bu Removed from Scope - to be completed with Somerset SY Re-Bu Removed from Scope - to be completed with Somerset SY Re-Bu
SOMERSET SY		DLP DLP DLP DLP	M13 N12 S8 T7	Removed from Scope - to be completed with Somerset SY Re-Bu Removed from Scope - to be completed with Somerset SY Re-Bu Removed from Scope - to be completed with Somerset SY Re-Bu Removed from Scope - to be completed with Somerset SY Re-Bu

#### 4.2 Relay Replacements – Transmission Level Scope

Relay RI USSC-12-088v2.doc
## **US Sanction Paper**

				Removed from Scope - to be completed with New Highland Dr
STAPLES 112	C35587	GCX15	J16	Project C43553
TEWKSBURY 22A		ACR	337	Removed from Scope - to be included in station re-build
		ACR	339	Removed from Scope - to be included in station re-build
		ACR	3739	Removed from Scope - to be included in station re-build
		ACR	3897	Removed from Scope - to be included in station re-build
	C35583	LKD	338	completed under C41464 on 10/7/12 to be transferred to C35583
		RAZFE	337	Removed from Scope - to be included in station re-build
		RAZFE	338	Removed from Scope - to be included in station re-build
VALLEY 102	C35586	SLY	R9	
WARE 501	C35584	DLP	E5	
	C35584	DLP	E5W	
	C35584	DLP	F6	
	C35584	DLP	F6W	
	C35584	DLP	015	
WARREN 5	C35583	CEY15	E183	
	C35583	CEY15	F184	
WASHINGTON 126	C35587	DLP	V148N	
	C35587	DLP	V148S	
WEST FARNUM		DLP	S171N	Removed from Scope - to be completed with NEEWS
		DLP	T172N	Removed from Scope - to be completed with NEEWS
WEST METHUEN 63	C35583	ACR	5133	
WOOD RIVER 85	C35586	CR51A	1870	
	C35586	CS27B	1870	
	C35586	CT51A	1870	
WOONSOCKET	C35587	DLP	Q143	
	C35587	DLP	R144	
	C38967	DLP	\$171N	Removed from Scope - to be completed with NEEWS
	C38967	DLP	T172N	Removed from Scope - to be completed with NEEWS
	C35587	DLP	V148	
	C35587	RFL3253	Q143	
	C35587	RFL3253	R144	

Relay RI USSC-12-088v2.doc

Page 20 of 24

## **US Sanction Paper**

Station	Funding Number	Туре	Line	Comment
ADAMS 21	C35584	KF	UFLS	
ADMIRAL ST 9	C35586	KF	UFLS	
ANDOVER	C35584	KE	UELS	
APPONALIG	035586	KE	HELS	
APCTIC	000000	XE	ULU	
AUBURN	035560		UFLO	
AUBURN	C35586	KF	UFLS	
AUBURN	C35586	SEE	UFLS	
AYER 201	C35584	KF	UFLS	
BARRON AVE		KF	UFLS	Removed from Scope - Granite State
BELMONT 98	C35584	KF	UFLS	
BLOSSOM ST	C35584	KF	UFLS	
CHARTLEY POND	C35584	KF	UFLS	
CONCORD RD	C35584	SEE	UFLS	
COVENTRY	C35586	we -	UELO	
COACTURE	030300	NF VE	UPLO	Present from Decement On the
ONALI HILL		nr 	UFLS	Removed from Scope - Granite State
DEPOT ST	-	KF	UFLS	Removed from Scope - to be completed under Depot St Project
DEXTER 36	C35586	KF	UFLS	
DIVISION ST	C35586	KF	UFLS	
DYER ST	C35586	KF	UFLS	
EAST BEVERLY	C35584	SFF	UFLS	
EAST MAIN ST	C35584	KE	UELS	
EAST WINCHENDON	C35584	KE	LIEIS	
EASTON	035594	err	UELO	
EASTON	000004	3FF	UFLO	
		000		Removed from Scope - Elmwood Indoor substation has been
EUWWOOD INDOOR		SFR	UFLS	decommissioned. See 1/23/12 Chris Arujo email
ELWOOD OUTDOOR	C35586	KF	UFLS	
				Removed from Scope - Farnum Pike was rebuilt with a new control
				house. There isn't an independent UF relay presently. All UF
FARNIM PIKE		KF	UFLS	functions are activated through the specific SEL-351 feeder relays
FORREST ST	C35584	KE	HELS	remente ere menterer tribagit pro opcomo o EE de ritodori rotajo.
ERANKLIN SO	C35596	KE	LIELE	
CENEVA	035500	NT	UFLO	
OLOUOFOTED	000000		UFLS	
GLOUGESTER	030084	KP	UFLS	
GREENDALE	C35584	KF	UFLS	
HARRIS AVE	C35586	KF	UFLS	
HATHAWAY	C35584	KF	UFLS	
HILLSIDE	C35584	KF	UFLS	Removed from Scope - Hillside will be demotished
HUMPHREY	C35584	KF	UFLS	
				Huntington Park only has one feeder. The UE relay was removed
				per Graham Ebret in 2007. The e-mail correspondence between us
HUNTINGTON PARK		SER	HELS	is attached
IOHNSTON	C25596	KE	UELO	lo attained.
LANOMORTHY CORNER	000000		UFLO	
LANGWORTHI CORNER	030000		UFLS	
LAWRENCE	C35584	KF	UFLS	
LEBANON		KF	UFLS	Removed from Scope - Granite State
LIPPETT HILL	C35586	SFR	UFLS	
LYNN	C35584	SFR	UFLS	
MALDEN	C35584	SFF	UFLS	
MEDFORD	C35584	KF	UFLS	
MELROSE	C35583	KE	UELS	
METHUEN	C35584	KE	UFLS	
MILLST	035584	VE	UELS	
NASONVILLE	035586	KE .	UELO	
NEWBUDYDODT	000000		UFLO	
	030384		UFLS	
NORTH ABINGTON	C35584	Кŀ	UFLS	
NORTH BEVERLY	C35584	KF	UFLS	
NORTH CHELMSFORD	C35584	KF	UFLS	
NORTHBORO RD	C35584	KF	UFLS	
NORTON	C35584	SFF	UFLS	
NORWELL	C35584	SEE	UFLS	
PARK ST	C35584	KF	UFLS	
PAWTUCKET	035586	KE.	UFIC	
DAWTHOKET	000000	ecc	UFLO	
	030300	OFF	UFLO	Demonstration Development Dirit
FELRAM	00000	r.r	UFLS	Removed from Scope - Granite State
PLAINVILLE	035584	KF	UFLS	
PLEASANT ST	C35584	KF	UFLS	
PONDVILLE	C35584	KF	UFLS	
PROSPECT ST 219	C35584	KF	UFLS	
QUINN	C35584	KF	UFLS	
RANDOLPH	C35584	KF	UFLS	
READ ST 9	C35584	KF	UFLS	
REVERE	035584	KE	HEIS	
DISINGDALE	000004	orr	UFLO	
NONGUALE	000004	orr	UFLS	

Relay Replacements – Underfrequency Scope

Relay RI USSC-12-088v2.doc

## **US Sanction Paper**

RIVER RD	C35584	KF	UFLS
SALEM 1	C35584	KF	UFLS
SALEM 2	C35584	KF	UFLS
SALEM 3	C35584	KF	UFLS
SCITUATE	C35584	KF	UFLS
SOUTH MARLBOROUGH	C35584	SFF	UFLS
SOUTH WEYMOUTH	C35584	KF	UFLS
SPRAGUE ST	C35586	KF	UFLS
STAPLES 112	C35587	KF	UFLS
STOUGHTON	C35584	KF	UFLS
SWANSEA	C35584	SFF	UFLS
VALLEY 102	C35586	KF	UFLS
VILAS BRIDGE		KF	UFLS
WALNUT ST	C35584	KF	UFLS
WARWICK	C35586	SFF	UFLS
WATER ST	C35584	KF	UFLS
WATERMAN AVE	C35586	KF	UFLS
WENDEL DEPOT	C35584	KF	UFLS
WESMINISTER	C35584	KF	UFLS
WEST CHARLTON	C35584	SFF	UFLS
WEST CRANSTON	C35586	KF	UFLS
WEST GREENVILLE	C35586	SFF	UFLS
WEST HORWARD	C35586	KF	UFLS
WEST NEWBURY	C35584	SFF	UFLS
MERTEDIN		254	
WODTHEN OT	025504	BE1	UFLS
WORLDEN 31	C30084	KF	UFLS

Removed from Scope - Granite State

Westerly substation damaged during the 2010 floods and all feeders were rebuilt at the substation with Form 6 station reclosers. No UF relay was installed. Substation design work would have to be done to add UF tripping. This substation is also scheduled to be removed from service once a few others in South County are built.

Relay RI USSC-12-088v2.doc

Page 22 of 24

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 340 of 481

# nationalgrid

## **US Sanction Paper**

## 4.3 Photographs



Photo #1 – Typical Underfrequency Relay – Exterior Panel

Relay RI USSC-12-088v2.doc

Page 23 of 24

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 341 of 481

# nationalgrid

**US Sanction Paper** 



Photo #2 – Typical Underfrequency Relay – Control House Panel

Relay RI USSC-12-088v2.doc

Page 24 of 24

This document has been redacted for Critical Energy Infrastructure Information (CEII). 5/2/2014



### Short Form Sanction Paper

Title:	Relay Replacements Program - RI	Sanction Paper #:	USSC-14-033
Project #:	C0355586, C035587, C049354	Sanction Type:	Sanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	4/8/2014
Author:	David Arthur/Tom Alexander	Sponsor:	Cheryl A. Warren – Vice President Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

### 1 <u>Executive Summary</u>

### 1.1 Sanctioning Summary

This paper requests sanction of Project Funding # C035586, C035587, C049354 in the amount **\$2.530M** and a tolerance of **+/- 10%** for the purposes of preliminary engineering, final design, and material procurement and construction for all stations within fiscal year 2015.

This sanction amount is \$2.530M broken down into:

\$1.974M Capex \$0.253M Opex \$0.303M Removal

#### 2 Project Detail

#### 2.1 Project Description, Justification, Customer Issues, Drivers and Benefits

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

The targeted relays were selected based on type history, performance, field O&M experience and available manufacturer support. Challenges with the aging electromechanical fleet of relays include settings drift, worn parts, spare parts depletion and

USSC-14-033 - RI Relay Program.doc

Page 1 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 343 of 481

#### Short Form Sanction Paper

## nationalgrid

attrition of the internal knowledge base. Many of the remaining relays in stock have been scavenged and can no longer be redeployed to the system. While in the longerterm, thousands of electro-mechanical and solid state relays may need replacement based on a simple life cycle analysis, this strategy has identified an immediate need to replace the worst performing relay families.

If the relays identified fail or miss-operate, there is a risk of prolonged outages and a corresponding negative reliability impact.

The relays are designed to protect high-value system components from the effects of system failures and to quickly isolate system failures so that no additional damage can occur. Protective relays limit the extent and duration of outages thus improving key system performance metrics such as CAIDI, SAIDI and SAIFI. For example, a miss-operation by a relay could result in a potential loss of between 5 million and 20 million customer-minutes. This translates to a SAIDI of between 1.5 to 6 minutes. Failure or miss-operation of key protection and control system components may have the effect of negatively impacting our ability to deliver power resulting in customer outages and poor public perception. Failure to stay within the system reliability targets can result in fines by state regulators.

Replacement with modern microprocessor based relays will supply information not previously available from electromechanical relays. With the availability of this real time data, future applications can be developed such that more of the transmission system can be automated and designed to respond automatically to system events. The speed of data acquisition and analysis would present system operators with a better understanding of system anomalies and recommendations for remedial actions. For example, distance-to-fault data would be available to identify fault location with greater accuracy than currently possible. This data would be brought back to the control center for use by operations and engineering personnel.

Proper protection operation is required by certain regulatory bodies. Compliance with FERC, NERC, NPCC regulations are mandatory and failure to comply can result in substantial fines.

#### 2.1.1 Alternatives:

#### Alternative 1 – Adopt Replace-on-Fail Plan:

This option adopts a plan to only replace the targeted relays once they fail.

Such a plan would naturally result in decreased system reliability due to the increased rates of failure and the duration of subsequent outages.

Increased failure frequency or extended outages as a result of this option may result in performance fines by our regulators.

#### Alternative 2 – Defer Replacements:

This option may result in an increased failure rate possibly resulting in outages due to relays failing before they are scheduled for replacement.

Page 2 of 10

USSC-14-033 - RI Relay Program doc

### Short Form Sanction Paper

## nationalgrid

This option only defers the project during which time additional relays will reach obsolescence, thus increasing the scope of the project.

This option would also delay the advent of a more comprehensive asset management strategy for the relay population.

#### Alternative 3 – Do Nothing:

This option would allow the current situation to persist.

Relays would continue to deteriorate at a rate greater than our capability to replace them.

The targeted relays will not be able to be further maintained and will require adhoc replacement with digital relays. This would likely be a more expensive approach.

#### 2.2 Investment Recovery

Investment recovery will be through standard rate recovery mechanisms approved by appropriate regulatory agencies

#### 2.2.1 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.660 million. This is indicative only. The actual revenue requirement will differ depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

#### 3 Related Projects, Scoring, Budgets

#### 3.1 Summary of Projects:

#### 3.1.1 Transmission:

	Project Type		Estimate	Amount
Project Number	(Elec only)	Project Title	(\$M)	
C035587	T-Sub	Relay Replacements - RI	\$	0.960
		Total	\$	0.960

#### 3.1.2 Distribution:

	Project Type			Estimate	Amount
<b>Project Number</b>	(Elec only)	Project Title		(\$M)	
C035586	D-Sub	Relay Replacements - RI		\$	1.250
C049354	D-Sub	Relay Replacements - RI		\$	0.320
			Total	\$	1.570

USSC-14-033 - RI Relay Program.doc

Page 3 of 10

## Short Form Sanction Paper

## national**grid**

## 3.2 **Prior Sanctioning History (including relevant approved Strategies):**

Date	Governance Body	Sanctioned Amount	Paper Title	Sanction Type
October 2010	AMIC	\$14.840M	Relay Replacement Strategy – SG157	Strategy
February 2011	AMIC	\$0.330M	Preliminary Engineering for Relay Replacements	PWS
December 2012	USSC	\$1.200M	Relay Replacements – Ri	Partial

## 3.3 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review
February 2015	FY15/16 Annual Program Sanction

## 3.4 Category:

Category	Reference to Mandate, Policy, or NPV Assumptions
O Mandatory	Provide for the network's safe, efficient and reliable operation
OPOlicy- Driven	
O Justified NPV	

USSC-14-033 - RI Relay Program.doc

Page 4 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 346 of 481

## Short Form Sanction Paper



#### 3.5 Asset Management Risk Score

Asset Management Risk Score: 35

Primary Risk Score Driver: (Policy Driven Projects Only)

	Reliability	O Environment	O Health & Safety	O Not Policy Driven
--	-------------	---------------	-------------------	---------------------

#### 3.6 Complexity Level:

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: \_\_\_\_18\_\_\_\_

#### 4 Financial

#### 4.1 Business Plan:

Business Plan Name & Period	Project included in approved Business Plan?	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)	
Transmission FY15-FY19	© Yes O No	⊙ Over O Under O NA	\$0.630M	
Distribution FY15-FY19	⊙ Yes O No	Over OUnderONA	\$1.150M	

#### 4.1.1 If cost > approved Business Plan how will this be funded?

Re-allocation of funds within the portfolio will be managed by Resource Planning to meet jurisdictional budgetary, statutory and regulatory constraints.

## 4.2 CIAC / Reimbursement

		Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CIAC/Reimbursement	\$ -	\$ -	\$ -	\$ -	\$-	\$ -	\$ -	\$ =

USSC-14-033 - RI Relay Program.doc

Page 5 of 10

## Short Form Sanction Paper

## 4.3 Cost Summary Table

## 4.3.1 Transmission

							Current P	lanning Hon	izon (\$M)		
		Project			Yc. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
Project		Estimate									
Number	Project Title	Level (%)	Spend	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
		1	CapEx	-	-	0.749	-	-	-	•	0.749
C035587	Relay Replacements - Pl	+10% / -	OpEx	-	•	0.096	-	-	-	-	0.096
10	10%	Removal	•	•	0.115		*	-	-	0,115	
			Total	•	•	0.960	•	-	-	•	0.960
			CapEx	-	•	0.749	-	-	-	•	0.749
Total Project Sanction OpEx Removal Total			OpEx	-	-	0.096	۳	•	•	•	0.096
			Removal	-	-	0.115		-	-	-	0.115
			-	•	0.960	-	-	-	-	0.960	

## 4.3.2 Distribution

							Current F	Nanning Hor	izon (\$M)		
		Project			Yr. 1	Yr 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6+	
Project		Estimate		1							
Number	Project Title	Level (%)	Spend	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
			CapEx	•	-	0.975	-	-	-	•	0.975
C035586	Relay Replacements - RI	+10% / -	OpEx	•	•	0.125				-	0.125
0000000	Relay Replacementa - Ri	10%	Removal	-	-	0.150	-	•	•	•	0.150
	1		Total	-	•	1.250		•	•	+	1,250
	r		CapEx	-	•	0.250	-	-	-	-	0.250
C049354	Relay Replacements - RI	+ 10% / -	OpEx	•	•	0.032	-	-	-	-	0.032
0043334	Relay Replacementa • Ri	10%	Removal	•	•	0.038	•	•	•	•	0.038
			Total	•	•	0.320	•	•	+	-	0.320
			CapEx	-	-	1.225	-		-	-	1.225
Total Project Sanction OpEx Remov			OpEx	-	•	0.157		-	-	•	0.157
			Removal	•	•	0.188	+	+	-	-	0.188
			Total	•	•	1.570	•	-	-	-	1.570

USSC-14-033 - RI Relay Program.doc

Page 6 of 10



## Short Form Sanction Paper

### 4.4 Project Budget Summary Table

### 4.4.1 Transmission

Project Costs per Business Plan

				Current Planning Horizon (\$M)											
	Pri	or Yrs	``	Yr. 1		Yr. 2	)	′r. 3	Υ	′r. 4	1	′r. 5	Y	r.6+	
	(A	ctual)	20	)13/14	20	014/15	20	15/16	20	16/17	20	17/18	20	18/19	Total
CapEx	\$	-	\$	-	\$	0.257	\$	-	\$	-	\$	-	\$	-	\$ 0.257
OpEx	\$	•	\$	-	\$	0.033	\$	-	\$	-	\$	-	\$	-	\$ 0.033
Removal	\$	-	\$	-	\$	0.040	\$	-	\$	-	\$	-	\$	-	\$ 0.040
Total Cost in Bus. Plan	\$	-	\$	-	\$	0.330	\$	-	\$	-	\$	-	\$	-	\$ 0.330

Variance (Business Plan-Project Estimate)

	i		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Үг. З	Yr. 4	Yr. 5	Yr. 6+		
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total	
CapEx	\$ -	\$-	\$ (0.492)	\$ -	\$ -	\$ -	\$ -	\$ (0.492)	
OpEx	\$ -	\$ -	\$ (0.063)	\$ -	\$ -	\$ -	\$ -	\$ (0.063)	
Removal	\$ -	\$ -	\$ (0.075)	\$ -	\$ -	\$ -	\$ -	\$ (0.075)	
Total Cost in Bus. Plan	\$ -	\$ -	\$ (0.630)	\$-	\$ -	\$ -	\$ -	\$ (0.630)	

#### 4.4.2 Distribution

Project Costs per Business Plan

			Current Planning Horizon (\$M)					
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6+	
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CapEx	\$ -	\$ -	\$ 0.400	\$ -	\$ -	\$ -	\$ -	\$ 0.400
OpEx	\$ -	\$ -	\$ 0.012	\$ -	\$ -	\$ -	\$ -	\$ 0.012
Removal	\$ -	\$ -	\$ 0.008	\$ -	\$ -	\$ -	\$ -	\$ 0.008
Total Cost in Bus. Plan	\$ -	\$ -	\$ 0.420	\$ -	\$ -	\$ -	\$-	\$ 0.420

Variance (Business Plan-Project Estimate)

			Current Planning Horizon (\$M)							
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +			
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total		
CapEx	\$ -	\$-	\$ (0.825)	\$ -	\$ -	\$ -	\$ -	\$ (0.825)		
OpEx	\$ -	\$-	\$ (0.145)	\$-	\$ -	\$ -	\$ -	\$ (0.145)		
Removal	\$ -	\$ -	\$ (0.180)	\$ -	\$ -	\$ -	\$ -	\$ (0.180)		
Total Cost in Bus. Plan	\$ -	\$ -	\$ (1.150)	\$ -	\$ -	\$ -	\$ -	\$ (1.150)		

USSC-14-033 - RI Relay Program.doc

Page 7 of 10

## Short Form Sanction Paper

## 5 Statements of Support

## 5.1.1 Supporters

Role	Name	Responsibilities
Investment Planning	Michelle Park	Endorses relative to
		distribution 5-year business
		plan or emergent work
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	John Gavin	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Carol Sedewitz	Endorses T-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications

## 5.1.2 Reviewers

Reviewer List	Name
Finance	Keith Fowler
Regulatory	Peter Zschokke
Jurisdictional Delegates	Nabil Hitti & Jennifer Grimsley
Control Center	Joe Cutler

USSC-14-033 - RI Relay Program.doc

Page 8 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 350 of 481

## Short Form Sanction Paper

# national**grid**

## 6 Decisions:

1:	
(a)	APPROVE the investment of \$2.53M and a tolerance of +/- 10 % for the purpose of final design, material procurement and construction for FY15.
(b)	NOTE that Tom Alexander is the Project Manager and Mark Phillips has the approved financial delegation to undertake the activities stated in (a).
Sign	ature the Aladiy
Oigh	Executive Sponsor – Marie Jordan, Senior Vice President, Network Strategy

USSC-14-033 - RI Relay Program.doc

Page 9 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 351 of 481

## nationalgrid

## Short Form Sanction Paper

### 8.1 Relay Replacements – MA Scope

### C035586

Uf	ADMIRAL ST 9
T-Level	ADMIRAL ST 9
T-Level	FRANKLIN SQ
Uf	FRANKLIN SQ
Тх	VALLEY 102 (tx)
T-Level	VALLEY 102
Uf	VALLEY 102
T-Level	WARREN 5
T-Level	WOOD RIVER 85

#### C035587

T-Level	STAPLES 112
Uf	STAPLES 112
T-Level	WASHINGTON 126
T-Level	WOONSOCKET

#### C049354

Uf	ARCTIC
Uf	AUBURN

- Uf DIVISION ST
- Uf DYER ST
- Uf ELWOOD OUTDOOR
- Uf GENEVA
- Uf HARRIS AVE
- Uf JOHNSTON
- Uf LIPPETT HILL
- Uf NASONVILLE
- Uf PAWTUCKET
- Uf SPRAGUE ST
- Uf WEST CRANSTON
- Uf WEST GREENVILLE
- Uf WEST HORWARD

USSC-14-033 - RI Relay Program.doc

Page 10 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 352 of 481

## This document has been reviewed for Critical Energy Infrastructure Information (CEII). 7/13/2015

#### **USSC Closure Paper**

## nationalgrid

Title:	Relay Replacements Program - RI	Sanction Paper #:	USSC-14-033C
Project #:	C035586, C035587, C049354	Sanction Type:	Closure
Operating Company:	The Narragansett Electric Co.	Date of Request:	7/07/2015
Author:	Tom Alexander	Sponsor:	John Gavin – VP Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

### 1 Executive Summary

This paper is presented to close the FY15 sanction paper (USSC-14-033) for the RI Relay Program (FPs C035586, C035587, & C049354). The total spend was \$2.639M. The latest sanctioned amount for this project was \$2.530M.

The final spend amount is \$2.639M broken down into:

\$2.613 Capex \$0.005 Opex \$0.021 Removal

#### 2 Project Summary

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

USSC-14-033 Uncontrolled When Printed Page 1 of 7

## USSC Closure Paper



The FY15 RI Relay Program included the following projects:

C035586 Projects	Status	Relays
Admiral St 9 T-Level & UF relay replacements	In-Service	5
Franklin Sq T-Level & UF relay replacements	In-Service	3
Valley 102 T-Level relay, UF relay, & RTU	EDC, In-Construction	4
replacements		
Warren 5 T-Level & UF relay replacements	Approved TSD, Design Initiated	2
Wood River T-Level & UF relay replacements	EDC	3
Arctic 49 UF relay replacement	EDC	1
Dyer St 29 UF relay replacement	EDC	1
Division St 61 UF relay replacement	Preliminary Engineering	1
Auburn 73 UF relay replacement	Preliminary Engineering	2
C035587 Projects	Status	Relays
Washington Sub 126 T-Level & UF relay	In-Service	2
replacements		
Woonsocket T-Level relay replacements	In-Service	7
Staples 112 T-Level relay, UF relay, CCVT, &	In-Service	5
Wavetrap replacements		
Harris Ave 12 UF relay replacement	Preliminary Engineering	1
C049354 Projects	Status	Relays
West Greenville 45 UF relay replacement	EDC	1
Nasonville 127929 UF relay replacement	EDC	2
Sprague St 36 UF relay replacement	EDC	1
Geneva 71 UF relay replacement	Preliminary Engineering	1
Johnston 18 UF relay replacement	Preliminary Engineering	1
West Howard 154 UF relay replacement	Preliminary Engineering	3

USSC-14-033 Uncontrolled When Printed Page 2 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 354 of 481

# nationalgrid

**USSC Closure Paper** 

## 3 Over / Under Expenditure Analysis

### 3.1 Summary Table

National States	Actual Spending	(\$M)	
Project #	Description		Total Spend
		Capex	1.676
0025596	Relay Replacement Strategy	Opex	0.013
030000	CO 49DXT	Removal	(0.027)
		Total	1.662
Project #	Description	i -	Total Spend
		Capex	0.869
0025597	Relay Replacement Strategy CO 49TXT	Opex	(0.008)
0000007		Removal	0.048
		Total	0.909
Project #	Description		Total Spend
		Capex	0.068
C040354	NEC Relay Replacement	Opex	0.000
0049304	CO.49-SG157	Removal	0.000
n maaties. I		Total	0.068
		Capex	2.613
Total		Opex	0.005
		Removal	0.021
		Total	2.639

USSC-14-033 Uncontrolled When Printed Page 3 of 7

## **USSC Closure Paper**

	Project Sanctio	n Summ	nary Table	
Project Sanc	tion Approval (\$M)		-	Total Spend
Project #	Description			
			Capex	0.975
0005500	Relay Replacement Str	ategy	Opex	0.125
000000	CO 49DXT		Removal	0.150
			Total Cost	1.250
Project #	Description			
and the second second			Capex	0.749
0025597	Relay Replacement Str	ategy	Opex	0.096
0030307	CO 49TXT		Removal	0.115
			Total Cost	0.960
Project #	Description		-	
2.000		1.1.33	Capex	0.250
0040254	NEC Relay Replaceme	nt	Opex	0.032
0049304	CO.49-SG157		Removal	0.038
			Total Cost	0.320
			Capex	1.974
			Opex	0.253
10 To 1			Removal	0.303
		Total Sanction		2.530
Sanction Var	iance (\$M)			Total Spend
Project #	Description			
	Relay Replacement Strategy CO 49DXT		Capex	(0.701)
0025586			Opex	0.112
0035566			Removal	0.177
			Total Cost	(0.412)
Project #	Description			
			Capex	(0.120)
0025597	Relay Replacement Str	ategy	Opex	0.104
0000007	CO 49TXT		Removal	0.067
11 - 17			Total Cost	0.051
Project #	Description			
			Capex	0.182
0040354	NEC Relay Replacement CO.49-SG157		Opex	0.032
00493334			Removal	0.038
			Total Cost	0.252
			Capex	(0.639)
Ope		Opex	0.248	
			Removal	0.282
		То	tal Variance	(0.109)

USSC-14-033 Uncontrolled When Printed Page 4 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 356 of 481

#### **USSC Closure Paper**



### 3.2 Analysis

Progression of the RI Relay Program at various sites was accomplished for FY15 while keeping within the tolerances of the latest sanctioned amount

The charge split for the FY15 sanction was based on the strategy paper SG-157 which accounted for 78%CapEx, 10%OpEx, & 12%CoR. In reality, the relay projects fall more in line with a 98%CapEx, 1%OpEx, & 1%CoR split which resulted in a large variance in CapEx investment.

#### 4 Improvements / Lessons Learned

- Outage plans are often difficult to lock in and adhere to as the t-level projects in RI tend to conflict with several other on-going projects. Continued communication between the construction site supervisor and the outage coordinator allowed for the submission of revised transmission outage applications when necessary and helped to align the three station outage required for Woonsocket, Franklin Sq, and Admiral St.
- The overlapping of program work at a few of these stations makes it difficult to mitigate drawing conflicts and avoid interferences between the different installation groups. Transparency and frequent communication allowed us to combine work at Woonsocket, Staples, and Valley to better efficiencies and share outages.

#### 5 **Closeout Activities**

The following closeout activities have been completed (where applicable).

Activity	Completed
All work has been completed in accordance with all National Grid policies	
All relevant costs have been charged to project	
All work orders and funding projects have been closed	
All unused materials have been returned	
All as-builts have been completed	
All lessons learned have been entered appropriately into the lesson learned database	● Yes O N/A

USSC-14-033 Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 357 of 481

nationalgrid

## USSC Closure Paper

### 6 Statements of Support

#### 6.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Michelle Park	Endorses relative to
		distribution 5-year business
		plan or emergent work
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Kasia Kulbacka	Endorses T-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
_		Telecommunications

### 6.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Function	Individual
Finance	Keith Fowler, Phil Horowitz
Regulatory	Peter Zschokke
Jurisdictional Delegates	Carol Sedewitz & James Patterson
Control Center	Joe Cutler

USSC-14-033 Uncontrolled When Printed Page 6 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 358 of 481

## **USSC Closure Paper**

## national**grid**

7 <u>Decisions</u>

I approve this paper.	
Signature Roma W J	Date 7/0/2015
Executive Sponsor – Ross	Furrini, Acting Senior Vice President, Network
Strategy	

USSC-14-033 Uncontrolled When Printed Page 7 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 359 of 481

D

## national**grid**

Short Form	Sanction	Paper	

Title:	Relay Replacement Program - RI	Sanction Paper #:	USSC-15-258
Project #:	C035586 & C049354	354 Sanction Type:	
Operating Company:	The Narragansett Electric Co.	Date of Request:	10/27/2015
Author:	Tom Alexander	Sponsor:	John Gavin, VP Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

## 1 Executive Summary

### 1.1 Sanctioning Summary

This paper requests sanction of Project Funding # C035586 and C049354 in the amount \$1.220M and a tolerance of +/- 10% for the purposes of final engineering, material procurement, and construction for active projects within fiscal year 2016.

This sanction amount is \$1.220M broken down into: 1.196M Capex

0.004M Opex 0.020M Removal

## 2 Program Detail

## 2.1 Background

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

The targeted relays were selected based on type history, performance, field O&M experience and available manufacturer support. Challenges with the aging electromechanical fleet of relays include settings drift, worn parts, spare parts depletion and attrition of the internal knowledge base. Many of the remaining relays in stock have been scavenged and can no longer be redeployed to the system. While in the longerterm, thousands of electro-mechanical and solid state relays may need replacement

USSC-15-258 Uncontrolled When Printed Page 1 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 360 of 481

#### Short Form Sanction Paper



based on a simple life cycle analysis, this strategy has identified an immediate need to replace the worst performing relay families.

#### 2.2 Drivers

The primary driver of this paper is reliability. If the relays identified fail or malfunction, there is a risk of prolonged outages and a corresponding negative reliability impact. The protection afforded by relays is critical to the stability of the electric transmission system. The relays are designed to protect high-value system components from the effects of system failures and to quickly isolate system failures so that no additional damage can occur. Protective relays limit the extent and duration of outages thus improving key system performance metrics such as CAIDI, SAIDI and SAIFI. For example, a malfunctioning relay could result in a potential loss of between 5 million and 20 million customer-minutes. This translates to a SAIDI of between 1.5 to 6 minutes. Failure or the malfunctioning of key protection and control system components may have the effect of negatively impacting our ability to deliver power resulting in customer outages and poor public perception. Failure to stay within the system reliability targets may result regulatory action.

#### 2.3 Benefits

Replacement with modern microprocessor based relays will supply information not previously available from electromechanical relays. With the availability of this real time data, future applications can be developed such that more of the transmission system can be automated and designed to respond automatically to system events. The speed of data acquisition and analysis would present system operators with a better understanding of system anomalies and recommendations for remedial actions. For example, distance-to-fault data would be available to identify fault location with greater accuracy than currently possible. This data would be brought back to the control center for use by operations and engineering personnel.

#### 2.4 Business & Customer Issues

As required by FERC, NERC, NPCC regulations, proper protection operation is currently in place. The relay replacement program is a means to uphold proper protection by updating applicable equipment to mitigate the probability of failure.

#### 2.5 Alternatives

#### Alternative 1 – Adopt Replace-on-Fail Plan:

This option adopts a plan to only replace the targeted relays once they fail.

Such a plan would naturally result in decreased system reliability due to the increased rates of failure and the duration of subsequent outages.

Increased failure frequency or extended outages as a result of this option may result in failure to meet performance targets set by our regulators.

USSC-15-258 Uncontrolled When Printed Page 2 of 9

### Short Form Sanction Paper

## nationalgrid

#### Alternative 2 – Defer Replacements:

This option may result in an increased failure rate possibly resulting in outages due to relays failing before they are scheduled for replacement.

This option only defers the project during which time additional relays will reach obsolescence, thus increasing the scope of the project.

This option would also delay the advent of a more comprehensive asset management strategy for the relay population.

#### Alternative 3 – Do Nothing:

This option would allow the current situation to persist.

Relays would continue to deteriorate at a rate greater than our capability to replace them.

The targeted relays will not be able to be further maintained and will require adhoc replacement with digital relays. This would likely be a more expensive approach.

#### 2.6 Investment Recovery

Investment recovery will be through standard rate recovery mechanisms approved by appropriate regulatory agencies

#### 2.6.1 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.660M. This is indicative only. The actual revenue requirement will differ, depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

#### 3 Related Projects, Scoring, Budgets

#### 3.1 Summary of Projects

#### **Distribution:**

Project Number	Project Type (Elec only)	Project Title	Estimate Amount (\$M)
C035586	D-Sub	Relay Replacement - RI	1.200
C049354	D-Sub	Relay Replacement - RI	0.020
	-	Total	1,220

USSC-15-258 Uncontrolled When Printed Page 3 of 9

Short Form Sanction Paper

3.2 Associated Projects

N/A

3.3 Prior Sanctioning History

Date	Governance Body	Sanctioned Amount	Potential Project Investment	Paper Title	Sanction Type	Tolerance
April 2014	USSC	\$2.530M	N/A	Relay Replacements - RI	Sanction	+/-10%
December 2012	USSC	\$1.200M	N/A	Relay Replacements - Rl	Partial	+/- 25%
February 2011	AMIC	\$0.330M	N/A	Preliminary Engineerin for Relay Replacements	PWS	+/-25%
October 2010	AMIC	\$14.840M	N/A	Relay Replacement Strategy – SG157	Strategy	-25/+50%

## 3.4 Category

Category	Reference to Mandate, Policy, NPV, or Other
O Mandatory	Provide for the network's safe, efficient and reliable operation
Policy- Driven	
O Justified NPV	
O Other	

USSC-15-258 Uncontrolled When Printed Page 4 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 363 of 481

## nationalgrid

Short Form Sanction Paper

3.5 Asset Management Risk Score

Asset Management Risk Score: <u>35</u>.

Primary Risk Score Driver: (Policy Driven Projects Only)

Reliability
O Environment
O Health & Safety
O Not Policy Driven

### 3.6 Complexity Level

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: <u>18</u>.

## 3.7 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review	
July 2016	FY16 Program Closure Paper	

USSC-15-258 Uncontrolled When Printed Page 5 of 9

### Short Form Sanction Paper

## 4 <u>Financial</u>

4.1 Business Plan

Business Plan Name & Period	Project included in approved Business Plan?	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)
FY16-FY20 Budget File: New England Distribution	⊙ Yes O No	O Over ⊚ Under O NA	\$0.242M

## 4.1.1 If cost > approved Business Plan how will this be funded?

Re-allocation of funds within the portfolio will be managed by Resource Planning to meet jurisdictional budgetary, statutory and regulatory requirements.

### 4.2 CIAC / Reimbursement

N/A

## 4.3 Cost Summary Table

						Current Planting Horizon (SM)						
Director and		Project		1000	YE 1	Yr.2	YE 3	YE.4	Yr. 5	Yr.6+	2010/0	
Number	Poject Tele	Level (%)	Spend	ProrYa	2015/16	2015/17	2017/18	2018/19	2019/20	2020/21	Total	
ſ.			CapEr	•	1.176	•	-	-	-	-	1.176	
C035586	Betty Repticement - RI	45 105	OpEz	-	0.004		-	-		- 1	0.004	
		*** 10-E	Renovat	-	0 020	-	•	-	•	•	0 02 0	
			Total	-	1.200		- 1	-	•		1,200	
204 20												
			CapEr	-	0 020	•	540	•	-	•	0 02 0	
COLUMN	Retay Rentacement - Ri	14.106	ODEI	-	-			•	•			
	the my the pre-trainers - ro	410.0	Removal			•			•	-	1	
			12021	•	0 020		•		•	•	0 02 0	
				_								
			CapEr	1 •	1.196		•			•	1 196	
Total Desiret Sanothi		OpEr		0.004	-	-	-	-	+	0.004		
1	Total Propos denosar		Renoval	-	0 020	•			-	•	0 000	
			Total		1 220	•	· ·			•	1 22 0	

USSC-15-258 Uncontrolled When Printed Page 6 of 9

Short Form Sanction Paper

## 4.4 Project Budget Summary Table

### Project Costs Per Business Plan

		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	(Actual)	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
CapEx	0.000	0.940	0.000	0.000	0.000	0.000	0.000	0.940
OpEx	0.000	0.019	0.000	0.000	0.000	0.000	0.000	0.019
Removal	0.000	0.019	0.000	0.000	0.000	0.000	0.000	0.019
Total Cost in Bus. Plan	0.000	0.978	0.000	0.000	0.000	0.000	0.000	0.978

### Variance (Business Plan-Project Estimate)

		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	(Actual)	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
CapEx	0.000	(0.256)	0.000	0.000	0.000	0.000	0.000	(0.256)
OpEx	0.000	0.015	0.000	0.000	0.000	0.000	0.000	0.015
Removal	0.000	(0.001)	0.000	0.000	0.000	0.000	0.000	(0.001)
Total Cost in Bus. Plan	0.000	(0.242)	0.000	0.000	0.000	0.000	0.000	(0.242)

### 5 Key Milestones

Milestone	Target Date: (Month/Year)
FY16 Sanction Paper	October 2015
FY16 Closure Paper	July 2016

USSC-15-258 Uncontrolled When Printed Page 7 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 366 of 481

## nationalgrid

Short Form Sanction Paper

## 6 Statements of Support

## 6.1.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Role	Individual	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications

## 6.1.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Reviewer List	Individual
Finance	Keith Fowler
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Control Center	Joe Cutler

USSC-15-258 Uncontrolled When Printed Page 8 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 367 of 481

### Short Form Sanction Paper

## nationalgrid

## 7 Decisions

1:

- (a) APPROVE this paper and the investment of \$1.220M and a tolerance of +/-10%
- (b) NOTE that Tom Alexander is the Project Manager and Mark Phillips has the approved financial delegation.
- (c) NOTE: In the event that any Program projects are not approved prior to the start of the FY16 fiscal year, the FY15 approval limits will remain in effect until such time as the FY16 blanket projects are approved by USSC and/or other appropriate authority for approval.

Signature.... .....Date.... Marie Jordan, Senior Vice President, Electric Process & Engineering

USSC-15-258 Uncontrolled When Printed Page 9 of 9

## USSC Closure Paper

## nationalgrid

Title:	Relay Replacement Program - RI	Sanction Paper #:	USSC-15-258C
Project #:	C035586 & C049354	Sanction Type:	Closure
Operating Company:	The Narragansett Electric Co.	Date of Request:	5/31/2016
Author:	Andrew Dorr/Tom Alexander	Sponsor:	Carol Sedewitz – Acting VP Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	Andrew Dorr/Tom Alexander/Mark Phillips

## 1 Executive Summary

This paper is presented to close the FY16 sanction paper (USSC-15-258) for the RI Relay Program (FPs C035586 &C049354). The total spend was \$1.208M. The latest sanctioned amount for this project was \$1.220M.

The final spend amount for FP# C035586 is \$1.181M broken down into:

\$1.161M Capex \$0.004M Opex \$0.016M Removal

The final spend amount for **FP# C049354** is \$0.027M broken down into: \$0.027M Capex \$0.000M Opex

\$0.000M Removal

## 2 Project Summary

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

Page 1 of 5

output.doc Uncontrolled When Printed

## **USSC Closure Paper**

C035586 Projects	Status	Relays
Valley 102 T-Level relay, UF relay, & RTU	Construction Complete 2/2016	5
replacements		
Warren 5 T-Level & UF relay replacements	EDC 11/2015	2
Wood River T-Level & UF relay replacements	CS 3/2016	3
Admiral St T-Level Relay Replacements	WO Closed 3/2016	
Franklin Sq T-Level Relay Replacements	WO Closed 3/2016	
Arctic 49 UF relay replacement	Removed from the Program	1
Dyer St 29 UF relay replacement	EDC 11/2015	1
Division St 61 UF relay replacement	EDC 11/2015	1
Auburn 73 UF relay replacement	EDC 11/2015	2
C049354 Projects	Status	Relays
West Greenville 45 UF relay replacement	EDC 11/2015	1
Nasonville 127929 UF relay replacement	EDC 11/2015	2
Sprague St 36 UF relay replacement	EDC 11/2015	1
Geneva 71 UF relay replacement	EDC 11/2015	1
Johnston 18 UF relay replacement	EDC 11/2015	1
West Howard 154 29 UF relay replacement	Removed from the Program	3

3 Over / Under Expenditure Analysis Summary Table

Actual Spending (\$M)					
Project #	Description		Total Spend		
		Сарех	1.161		
0005500	Relay Replacement Strategy CO	Орех	0:004		
0333300	49 DxT	Removal	0.016		
	A Carl and a second second second	Total	1.181		
Project #	Description		Total Spend		
1		Сарех	0.027		
0040054	NEC Relay Replacement CO.49- SG157	Орех	0.000		
0993334		Removal	0.000		
		Total	0.027		
-	Сарех	1.188			
Total		Орех	0.004		
		Removal	0.016		
		Total	1.208		

Page 2 of 5

output.doc Uncontrolled When Printed

## **USSC Closure Paper**

Project Sanction Summary Table				
Project Sanction Approval (\$M)		Total Spend		
	Сарех	1.196		
	Орех	0.004		
	Removal	0.020		
	Total Cost	1.220		
Sanction Variance (\$M)		Total Spend		
	Сарех	800.0		
	Opex	0.000		
	Removal	0.004		
	Total Variance	0.012		

## 3.1 Analysis

All objectives for the project were completed, keeping within tolerances of latest sanctioned amount.

- 4 Improvements / Lessons Learned
  - The overlapping of program work at a few of these stations makes it difficult to mitigate drawing conflicts and avoid interferences between the different installation groups. Transparency and frequent communication allowed us to combine work at Valley to better capture efficiencies and share outages.
  - The charge split in the budget was based on the strategy paper SG-157 which accounted for 78% CapEx, 10% OpEx, & 12% CoR. In reality, the relay projects fall more in line with a 98% CapEx, 1% OpEx, & 1% CoR split which resulted in a variance in CapEx investment.

## 5 **Closeout Activities**

The following closeout activities have been completed (where applicable).

Activity	Completed
All work has been completed in accordance with all National Grid policies	€ Yes € N/A
All relevant costs have been charged to project	€Yes CN/A
All work orders and funding projects have been closed	• Yes C N/A
All unused materials have been returned	• Yes C N/A
All as-builts have been completed	© Yes O N/A
All lessons learned have been entered appropriately into the lesson learned database	• Yes ON/A

output.doc Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 371 of 481

nationalgrid

## **USSC Closure Paper**

### 6 <u>Statements of Support</u>

## 6.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope,
		design, conformance with
		design standards
Asset/Planning	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
· · · · · · · · · · · · · · · · · · ·		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications
Electric Project Management	Jammie Simonds	Endorses Cost Estimate

#### 6.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Function	Individual
Finance	Patricia Easterly
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Control Center	Michael Gallagher

output.doc Uncontrolled When Printed Page 4 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 372 of 481

# nationalgrid

## **USSC Closure Paper**

7 <u>Decisions</u>

I approve this pa	aper.				1.82
Signature	Ch	ll	Date	6/4/14	
Executive Process and En	e Sponsor gineering	- Christoph	er Kelly, Acting Seni	ior Vice President, Elect	ric

output.doc Uncontrolled When Printed Page 5 of 5
The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 373 of 481



The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 374 of 481

## 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	<u>C040644</u>		USSC #:	FY16 Pro	ogram
Revision:	<u>3</u>		Budget Version:	<u>Default</u>	
Project Title:	Telecom Small Ca	pital Work - RI			
Project Description:	Telecom small cap	oital work.			
Project Status:	open				
Responsible Person:	TILLER, ROBERT		Initiator:		<u>Holden, Eric H</u>
Spending Rationale:	Non-Infrastructure	2	Funding Type:	P Gen P	lant-No Furn Electric PAN
Budget Class:	Telecommunicatio	ns Capital - Dist	<u>t</u>		
Capital by Category:					
Program Code:					
Project Risk Score:	<u>49</u>		Project Complexity S	Score:	<u>15</u>
Project Schedule / I	Expenditures				
<b>Revision Status:</b>	Approved				
Est Start Date:	<u>4/1/2013</u>		Est Complete	e Date:	<u>3/31/2018</u>
Est In-Service Date:	<u>3/31/2018</u>				
TTD Actuals:	<u>\$795,953</u>		As Of:		<u>10/10/2017</u>
Cost Breakdown	<u>Capital</u>	<u>Expense</u>	<u>Removal</u>	<u>Total</u>	<u>Credits</u>
	<u>\$175,000</u>	<u>\$0</u>	<u>\$0</u>	<u>\$175,0</u>	<u>00 \$0</u>

#### Justification / Risk Identification:

<Enter data here>

#### Project Scope:

This program is set up to accomodate telecom small capital work.

### Project Alternatives Considered:

Page 374 of 481Page 374 of 481

<Enter data here>

Additional Notes:

DoA \$175K from the FY16 Program Budget

### **Related Projects:**

**Project Number:** 

Project Name:

#### Approvals Line 1: Date 4/24/2015 13:09:21 Approver <u>labara</u> Approver 1 Line 2: Date Approver Line 3: Date Approver Line 4: Date Approver Line 5: Date Approver \*\*\*Project Authorization is for Approved Revision Total Estimated Cost +10%\*\*\*

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 376 of 481



Page 376 of 481Page 376 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 377 of 481



Page 377 of 481Page 377 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 378 of 481



## 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	<u>C049354</u>		USSC #:	<u>FY18 Pr</u>	<u>ogram</u>	
Revision:	<u>8</u>		Budget Version:			
Project Title:	NEC Relay Repla	NEC Relay Replacement Co.49- SG157				
Project Description:	This project is nee part of SG157 ap This new funding	This project is needed to capture costs of remaining Co, 49 relay replacements in RI as part of SG157 approved Dec 2010. This new funding project is needed as we cannot create new wo's under FP# C035586				
Project Status:	<u>open</u>					
Responsible Person:	ALEXANDER, TH	<u>IOM/</u>	Initiator:		<u>Csizmesia, Ke</u>	<u>elley M</u>
Spending Rationale:	Asset Condition		Funding Type:	<u>P Electri</u>	ic Distribution	<u>Sub RI</u>
Budget Class:	Asset Replaceme	<u>nt</u>				
Capital by Category:						
Program Code:						
Project Risk Score:	<u>35</u>		Project Complexity \$	Score:	<u>18</u>	
Project Schedule / I	Expenditures					
<b>Revision Status:</b>	Approved					
Est Start Date:	<u>4/1/2017</u>		Est Complete	e Date:	<u>3/31/2018</u>	
Est In-Service Date:	<u>3/31/2018</u>					
TTD Actuals:	<u>\$326,034</u>		As Of:		<u>10/10/2017</u>	
Cost Breakdown	<u>Capital</u>	Expense	<u>Removal</u>	<u>Total</u>	Cre	<u>edits</u>
	<u>\$163,680</u>	<u>\$2,680</u>	<u>\$3,110</u>	<u>\$169,4</u>	<u>\$0</u>	

Justification / Risk Identification:

Project Scope:

Project Alternatives Considered:

#### Additional Notes:

Re-Sanction from \$125,130 to \$166,235 document attached. Revised estimate is higher than current FY17 DOA by approximately \$41k. Revised spend is based on FY17 actuals. Previous sanction did not account for the total forecasted value of construction at W.Greenville, Geneva, Sprague, and Nasonville. In addition, the engineering and design support required at Geneva due to asbestos concerns for where the new relay was designed to be installed.

### **Related Projects:**

**Project Number:** 

Project Name:

Approva	ls				
Line 1:	Date	<u>4/27/2017 13:45:29</u>	Approver	padila	DOA - Distribution Lev
Line 2:	Date	<u>4/27/2017 13:55:58</u>	Approver	<u>Diconza, Glen L</u>	DOA - Distribution Lev
Line 3:	Date	<u>4/28/2017 08:15:11</u>	Approver	McGrath, James M	DOA - Distribution Lev
Line 4:	Date	<u>5/4/2017 20:54:48</u>	Approver	Constable, Ryan	DOA - Distribution Lev
Line 5:	Date		Approver		
	<u>***Prc</u>	ject Authorization is fo	or Approved	Revision Total Estimated (	Cost +10%***

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 381 of 481

🖋 PowerPlan PPGPRD Database		
<u>File E</u> dit <u>S</u> ubsystem <u>B</u> atch <u>A</u> dmin <u>P</u> references <u>V</u>	<u>V</u> indow <u>H</u> elp	
: 🖪 🔲 📕 🎽 🖉 📀	i da	
Projects Assets Tables CR MyPPlan Help	Calc Print Win	
🖋 Funding Project Estimates - Summary C049	354 Current Total Authoriz	ed Amount: \$169, 🚊 🔲 🗙
Title NEC Relay Replacement Co.49-	SG157	
Project Number  C049354		
Rudget Version No Assigned Versions	Spending Estimates:	Property Estimates:
Dudget Version (NO Assigned Versions	Grid Estimates	Unit Estimates
Revision Status Approved	Forecast	Create As Built
Revision No. 8		
Est Start Date 04/01/2017		
Est Complete Date 03/31/2018	Summarize from WO	
Est In Srvc Date 03/31/2018	Copy Estimate	Delete Used Estimates
Capital \$163,680.00	- Edit	Other:
Expense \$2,680.00	New Revision	Revision Comments
Retirement \$0.00	Delate Revision	Balassed Dollars
Removal \$3,110.00	Delete Hemaldii	Treleased Dollars
Total (excl. Rets.) \$169,470.00	Update	
Credits \$0.00	Update With Actuals	Substitution
Net \$169,470.00	Import Estimates	Slide
Revision Info Other Updates		
	Version Compare	Close
Revision 8 of 8 k < > >		
Find Hevision Send for Approval	Record 13 of 1	6 <u>k &lt; &gt; &gt;</u>
Show Budget Unly' Revisions	Audits	

Page 381 of 481Page 381 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 382 of 481



Page 382 of 481Page 382 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 383 of 481



The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 384 of 481



Page 384 of 481Page 384 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 385 of 481

🖋 PowerPlan 🛛 PPGPRD Database		
<u>File E</u> dit <u>S</u> ubsystem <u>B</u> atch <u>A</u> dmin <u>P</u> references	<u>W</u> indow <u>H</u> elp	
: 🖪 🔲 📕 🎽 🖉 📀		
Projects Assets Tables CR MyPPlan Hel	p Calc Print Win	
🖋 Funding Project Estimates - Summary C049	9354 Current Total Authorize	ed Amount: \$169, 💶 🛛 🗙
Title NEC Relay Replacement Co.49	- SG157	
Project Number C049354		]
Pudget Version Default (active)	Spending Estimates:	Property Estimates:
	Grid Estimates	Unit Estimates
Revision FT17 Program Revision Status Approved	Forecast	Create As Built
Revision No. 4		
Est Start Date 05/07/2013		
Est Complete Date 03/31/2020	Summarize from WO	
Est In Srvc Date 03/31/2020	Copy Estimate	Delete Used Estimates
Capital \$404,000.00	- Edit:	Other:
Expense \$0.00	New Revision	Revision Comments
Retirement \$0.00	Delete Revision	Released Dollars
Removal \$0.00	Delete Hierision	
Total (excl. Rets.) \$404,000.00	Update	
Credits \$0.00	Update With Actuals	Substitution
Net \$404,000.00	Import Estimates	Slide
Revision Info Other Updates		
	Version Compare	Close
Hevision 4 of 8 K < > >1		
ring nevision Send for Approval	Record 13 of 1	6 <u> </u>
Show Budget Unly' Revisions	Audits	

Page 385 of 481Page 385 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 386 of 481



Page 386 of 481Page 386 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 387 of 481



Page 387 of 481Page 387 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 388 of 481



Page 388 of 481Page 388 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 389 of 481

### Change in DOA Request Form (Less than Million)

Version 9.0

Note: Fill data in the grey area and email form to Mario Carlino and the appropriate IP analyst.

Gas - Tracy Nguyen

Electric - Janice Flynn

*Date:	3/27/2017
*Operating Company:	The Narragansett Electric Co.
*PowerPlant Project Id:	C049354
*Project Name:	NEC Relay Replacement Program Co.49 - SG157
*Project Engineer:	Multiple
*Project Manager:	Tom Alexander

#### Latest Project Estimate

*Date of Latest Sanction:	10/4/2016

Total	Сарех	Opex	Removal
\$74,000	\$74,000	\$0	\$0

### Revised Project Estimate

Total	Сарех	Opex	Removal
\$125,130	\$116,430	\$8,200	\$500

### Cash Flows

Previous FY	Capex	Opex	Removal
\$0	\$0	\$0	\$0
Current FY	Capex	Opex	Removal
\$125,130	\$116,430	\$8,200	\$500
FY+1	Capex	Opex	Removal
\$0			
FY+2	Capex	Opex	Removal
\$0			

Customer Contribution	
Reason for Revision	
<b>v</b>	Revised forecast either exceeds or is lower than the Approved Amount - Project Still In Process
	New Project Estimated Completion Date: 3/31/2018

Actual Spending either exceeds or is lower than the Approved Amount – Project is Complete

#### Reason for Increased Spending (Please expand the row height if box doesn't fit)

Change in Scope (Material, Labor or Other)
FY17 Relay replacement work plan was revised to include construction completion of the Geneva UF
replacement Project (\$15k).
1

## Change in DOA Request Form (Less than Million)

	Resource Allocation (Schedule, Delay, OT, or Contractor)		
>	Low/High Estimate		
	Revised estimate is higher than original FY17 DOA by approximately \$51k. Revised estimate is based FY17 actuals per revised work plan and transfer of Harris. Harris Ave UF Relay Replacement was incorrectly initiated and exceuted under the program's transmission FP. A new work order was opened under C049354 and the applicable \$35k transferred to correct the accounting and close the project.		
	External Forces (Permitting Requirements, Weather, Contractor Issues, etc)		

## In-service Dates

*Original In-service Date:	3/31/2020
*Revised In-service Date:	3/31/2018

### Change in DOA Request Form (Less than Million)

Version 9.0

Note: Fill data in the grey area and email form to Mario Carlino and the appropriate IP analyst. Gas - Tracy Nguyen

Electric - Janice Flynn

*Date:	4/10/2017
*Operating Company:	The Narragansett Electric Co.
*PowerPlant Project Id:	C049354
*Project Name:	NEC Relay Replacement Program Co.49 - SG157
*Project Engineer:	Multiple
*Project Manager:	Tom Alexander

#### Latest Project Estimate

*Date of Latest Sanction:	3/27/2017

Total	Сарех	Орех	Removal
\$125,130	\$116,430	\$8,200	\$500

#### Revised Project Estimate

Total	Сарех	Opex	Removal
\$166,235	\$157,480	\$8,200	\$555

#### Cash Flows

Previous FY	Сарех	Орех	Removal
\$0	\$0	\$0	\$0
Current FY	Capex	Орех	Removal
\$166,235	\$157,480	\$8,200	\$555
FY+1	Capex	Opex	Removal
\$0			
FY+2	Сарех	Opex	Removal
\$0			

## Customer Contribution

Reason for Revision		
<b>v</b>	Revised forecast either exceeds or is lower than the Approved Amount - Project Still I	in Process
	New Project Estimated Completion Date:	3/31/2018

Actual Spending either exceeds or is lower than the Approved Amount – Project is Complete

#### Reason for Increased Spending (Please expand the row height if box doesn't fit)

Change in Scope (Material, Labor or Other)	
Resource Allocation (Schedule, Delay, OT, or Contractor)	

## Change in DOA Request Form (Less than Million)

~	Low/High Estimate
	Revised estimate is higher than current FY17 DOA by approximately \$41k. Revised spend is based on FY17 actuals.
	Previous sanction did not account for the total forecasted value of construction at W.Greenville, Geneva, Sprague, and Nasonville. In addition, the engineering and design support required at Geneva due to asbestos concerns for where the new relay was designed to be installed.
	External Forces (Permitting Requirements, Weather, Contractor Issues, etc)

#### In-service Dates

III COLLICO BULCO	
*Original In-service Date:	3/31/2020
*Revised In-service Date:	3/31/2018

This document has been redacted for Critical Energy Infrastructure Information (CEII). 5/2/2014 The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 393 of 481

D+T

# nationalgrid

Short Form Sanction Paper

Title:	Relay Replacements Program -	Sanction Paper #:	USSC-14-033
Project #:	C035586, C035587, C049354	Sanction Type:	Sanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	4/8/2014
Author:	David Arthur/Tom Alexander	Sponsor:	Cheryl A. Warren – Vice President Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

#### 1 Executive Summary

#### 1.1 Sanctioning Summary

This paper requests sanction of Project Funding # C035586, C035587, C049354 in the amount **\$2.530M** and a tolerance of **+/- 10%** for the purposes of preliminary engineering, final design, and material procurement and construction for all stations within fiscal year 2015.

This sanction amount is \$2.530M broken down into:

\$1.974M Capex \$0.253M Opex \$0.303M Removal

#### 2 Project Detail

#### 2.1 Project Description, Justification, Customer Issues, Drivers and Benefits

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

The targeted relays were selected based on type history, performance, field O&M experience and available manufacturer support. Challenges with the aging electromechanical fleet of relays include settings drift, worn parts, spare parts depletion and

USSC-14-033 - RI Relay Program.doc

Page 1 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 394 of 481

#### Short Form Sanction Paper

## nationalgrid

attrition of the internal knowledge base. Many of the remaining relays in stock have been scavenged and can no longer be redeployed to the system. While in the longerterm, thousands of electro-mechanical and solid state relays may need replacement based on a simple life cycle analysis, this strategy has identified an immediate need to replace the worst performing relay families.

If the relays identified fail or miss-operate, there is a risk of prolonged outages and a corresponding negative reliability impact.

The relays are designed to protect high-value system components from the effects of system failures and to quickly isolate system failures so that no additional damage can occur. Protective relays limit the extent and duration of outages thus improving key system performance metrics such as CAIDI, SAIDI and SAIFI. For example, a miss-operation by a relay could result in a potential loss of between 5 million and 20 million customer-minutes. This translates to a SAIDI of between 1.5 to 6 minutes. Failure or miss-operation of key protection and control system components may have the effect of negatively impacting our ability to deliver power resulting in customer outages and poor public perception. Failure to stay within the system reliability targets can result in fines by state regulators.

Replacement with modern microprocessor based relays will supply information not previously available from electromechanical relays. With the availability of this real time data, future applications can be developed such that more of the transmission system can be automated and designed to respond automatically to system events. The speed of data acquisition and analysis would present system operators with a better understanding of system anomalies and recommendations for remedial actions. For example, distance-to-fault data would be available to identify fault location with greater accuracy than currently possible. This data would be brought back to the control center for use by operations and engineering personnel.

Proper protection operation is required by certain regulatory bodies. Compliance with FERC, NERC, NPCC regulations are mandatory and failure to comply can result in substantial fines.

#### 2.1.1 Alternatives:

#### Alternative 1 – Adopt Replace-on-Fail Plan:

This option adopts a plan to only replace the targeted relays once they fail.

Such a plan would naturally result in decreased system reliability due to the increased rates of failure and the duration of subsequent outages.

Increased failure frequency or extended outages as a result of this option may result in performance fines by our regulators.

#### Alternative 2 – Defer Replacements:

This option may result in an increased failure rate possibly resulting in outages due to relays failing before they are scheduled for replacement.

Page 2 of 10

USSC-14-033 - RI Relay Program doc

#### Short Form Sanction Paper

## nationalgrid

This option only defers the project during which time additional relays will reach obsolescence, thus increasing the scope of the project.

This option would also delay the advent of a more comprehensive asset management strategy for the relay population.

#### Alternative 3 – Do Nothing:

This option would allow the current situation to persist.

Relays would continue to deteriorate at a rate greater than our capability to replace them.

The targeted relays will not be able to be further maintained and will require adhoc replacement with digital relays. This would likely be a more expensive approach.

#### 2.2 Investment Recovery

Investment recovery will be through standard rate recovery mechanisms approved by appropriate regulatory agencies

#### 2.2.1 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.660 million. This is indicative only. The actual revenue requirement will differ depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

#### 3 Related Projects, Scoring, Budgets

#### 3.1 Summary of Projects:

#### 3.1.1 Transmission:

	Project Type		Estimate	Amount
Project Number	(Elec only)	Project Title	(\$M)	
C035587	T-Sub	Relay Replacements - RI	\$	0.960
		Total	\$	0.960

#### 3.1.2 Distribution:

	Project Type			Estimate	Amount
<b>Project Number</b>	(Elec only)	Project Title		(\$M)	
C035586	D-Sub	Relay Replacements - RI		\$	1.250
C049354	D-Sub	Relay Replacements - RI		\$	0.320
			Total	\$	1.570

USSC-14-033 - RI Relay Program.doc

Page 3 of 10

## Short Form Sanction Paper

## national**grid**

#### 3.2 **Prior Sanctioning History (including relevant approved Strategies):**

Date	Governance Body	Sanctioned Amount	Paper Title	Sanction Type
October 2010	AMIC	\$14.840M	Relay Replacement Strategy – SG157	Strategy
February 2011	AMIC	\$0.330M	Preliminary Engineering for Relay Replacements	PWS
December 2012	USSC	\$1.200M	Relay Replacements – Ri	Partial

### 3.3 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review
February 2015	FY15/16 Annual Program Sanction

#### 3.4 Category:

Category	Reference to Mandate, Policy, or NPV Assumptions
O Mandatory	Provide for the network's safe, efficient and reliable operation
OPOlicy- Driven	
O Justified NPV	

USSC-14-033 - RI Relay Program.doc

Page 4 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 397 of 481

### Short Form Sanction Paper



#### 3.5 Asset Management Risk Score

Asset Management Risk Score: 35

Primary Risk Score Driver: (Policy Driven Projects Only)

	Reliability	O Environment	O Health & Safety	O Not Policy Driven
--	-------------	---------------	-------------------	---------------------

#### 3.6 Complexity Level:

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: \_\_\_\_18\_\_\_\_

#### 4 Financial

#### 4.1 Business Plan:

Business Plan Name & Period	Project included in approved Business Plan?	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)
Transmission FY15-FY19	© Yes O No	⊙ Over O Under O NA	\$0.630M
Distribution FY15-FY19	⊙ Yes O No	Over OUnderONA	\$1.150M

#### 4.1.1 If cost > approved Business Plan how will this be funded?

Re-allocation of funds within the portfolio will be managed by Resource Planning to meet jurisdictional budgetary, statutory and regulatory constraints.

### 4.2 CIAC / Reimbursement

		Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CIAC/Reimbursement	\$ -	\$ -	\$ -	\$ -	\$-	\$ -	\$ -	\$ =

USSC-14-033 - RI Relay Program.doc

Page 5 of 10

## nationalgrid

## Short Form Sanction Paper

## 4.3 Cost Summary Table

#### 4.3.1 Transmission

							Current F	Planning Hon	izon (\$M)		
		Project			Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
Project	roject Estimate										
Number	Project Title	Level (%)	Spend	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
			CapEx	-	-	0.749	-	-	-	•	0.749
C035587	Relay Replacements - Pl	+10% / -	OpEx	-	-	0.096	-	-	-	-	0.096
10%		10%	Removal	•	•	0.115		*	-	-	0,115
			Total	•	•	0.960	•	-	-	•	0.960
			CapEx	-	-	0.749	-	-	-	•	0.749
Total Project Sanction			OpEx	-	-	0.096	۳	•	•	•	0.096
			Removal	-	-	0.115		-	-	-	0.115
			Total	-	-	0.960	-	-	-	-	0.960

#### 4.3.2 Distribution

					Current Planning Horizon (\$M)						
		Project			Yr. 1	Yr 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
Project		Estimate		1							
Number	Project Title	Level (%)	Spend	Prior Yrs	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
			CapEx	•	-	0.975	-	-	-	•	0.975
C035586 Relay Replacements - RI	+10% / -	OpEx	•	•	0.125			-	-	0.125	
	10%	Removal	-	-	0.150	-	+	•	•	0.150	
			Total	-	•	1.250			•	+	1,250
			CapEx	-	•	0.250	-	-	-	-	0.250
C049354	Relay Replacements - RI	+ 10% / -	OpEx	•	•	0.032	-	-	-	-	0.032
0043334	Relay Replacementa • Ri	10%	Removal	•	•	0.038	•	•	•	•	0.038
			Total	•	•	0.320	•	•	-	-	0.320
			CapEx	-	-	1.225	-		-	-	1.225
	Total Project Seaction		OpEx	-	•	0.157		-	-	•	0.157
Total Floject Sanction			Removal	•	•	0.188	+	•	-	-	0.188
			Total	•	•	1.570		-	-	-	1.570

USSC-14-033 - RI Relay Program.doc

Page 6 of 10



## Short Form Sanction Paper

#### 4.4 Project Budget Summary Table

#### 4.4.1 Transmission

Project Costs per Business Plan

							Cu	irrent P	lann	ing Ho	rizor	(\$M)			
	Pri	or Yrs	`	Yr. 1		Yr. 2	)	′r. 3	Υ	′r. 4	1	′r. 5	Y	r.6+	
	(A	ctual)	20	)13/14	20	014/15	20	15/16	20	16/17	20	17/18	20	18/19	Total
CapEx	\$	-	\$	-	\$	0.257	\$	-	\$	-	\$	-	\$	-	\$ 0.257
OpEx	\$	•	\$	-	\$	0.033	\$	-	\$	-	\$	-	\$	-	\$ 0.033
Removal	\$	-	\$	-	\$	0.040	\$	-	\$	-	\$	-	\$	-	\$ 0.040
Total Cost in Bus. Plan	\$	-	\$	-	\$	0.330	\$	-	\$	-	\$	-	\$	-	\$ 0.330

Variance (Business Plan-Project Estimate)

	i			Current P	lanning Ho	rizon (\$M)		
	Prior Yrs	Yr. 1	Yr. 2	Үг. З	Yr. 4	Yr. 5	Yr. 6+	
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CapEx	\$ -	\$-	\$ (0.492)	\$ -	\$ -	\$ -	\$ -	\$ (0.492)
OpEx	\$ -	\$ -	\$ (0.063)	\$ -	\$ -	\$ -	\$ -	\$ (0.063)
Removal	\$ -	\$ -	\$ (0.075)	\$ -	\$ -	\$ -	\$ -	\$ (0.075)
Total Cost in Bus. Plan	\$ -	\$ -	\$ (0.630)	\$-	\$ -	\$ -	\$ -	\$ (0.630)

#### 4.4.2 Distribution

Project Costs per Business Plan

		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6+	
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CapEx	\$ -	\$ -	\$ 0.400	\$ -	\$ -	\$ -	\$ -	\$ 0.400
OpEx	\$ -	\$ -	\$ 0.012	\$ -	\$ -	\$ -	\$ -	\$ 0.012
Removal	\$ -	\$ -	\$ 0.008	\$ -	\$ -	\$ -	\$ -	\$ 0.008
Total Cost in Bus. Plan	\$ -	\$ -	\$ 0.420	\$ -	\$ -	\$ -	\$-	\$ 0.420

Variance (Business Plan-Project Estimate)

		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
	(Actual)	2013/14	2014/15	2015/16	2016/17	2017/18	2018/19	Total
CapEx	\$ -	\$-	\$ (0.825)	\$ -	\$ -	\$ -	\$ -	\$ (0.825)
OpEx	\$ -	\$-	\$ (0.145)	\$-	\$ -	\$ -	\$ -	\$ (0.145)
Removal	\$ -	\$ -	\$ (0.180)	\$ -	\$ -	\$ -	\$ -	\$ (0.180)
Total Cost in Bus. Plan	\$ -	\$ -	\$ (1.150)	\$ -	\$ -	\$ -	\$ -	\$ (1.150)

USSC-14-033 - RI Relay Program.doc

Page 7 of 10

## nationalgrid

## Short Form Sanction Paper

#### 5 Statements of Support

## 5.1.1 Supporters

Role	Name	Responsibilities
Investment Planning	Michelle Park	Endorses relative to
		distribution 5-year business
		plan or emergent work
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	John Gavin	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Carol Sedewitz	Endorses T-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications

#### 5.1.2 Reviewers

Reviewer List	Name
Finance	Keith Fowler
Regulatory	Peter Zschokke
Jurisdictional Delegates	Nabil Hitti & Jennifer Grimsley
Control Center	Joe Cutler

USSC-14-033 - RI Relay Program.doc

Page 8 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 401 of 481

## Short Form Sanction Paper

# national**grid**

### 6 Decisions:

1:	
(a)	APPROVE the investment of \$2.53M and a tolerance of +/- 10 % for the purpose of final design, material procurement and construction for FY15.
(b)	NOTE that Tom Alexander is the Project Manager and Mark Phillips has the approved financial delegation to undertake the activities stated in (a).
Sign	ature the Aladiy
Oigh	Executive Sponsor – Marie Jordan, Senior Vice President, Network Strategy

USSC-14-033 - RI Relay Program.doc

Page 9 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 402 of 481

## nationalgrid

### Short Form Sanction Paper

#### 8.1 Relay Replacements – MA Scope

#### C035586

Uf	ADMIRAL ST 9
T-Level	ADMIRAL ST 9
T-Level	FRANKLIN SQ
Uf	FRANKLIN SQ
Тх	VALLEY 102 (tx)
T-Level	VALLEY 102
Uf	VALLEY 102
T-Level	WARREN 5
T-Level	WOOD RIVER 85

#### C035587

T-Level	STAPLES 112
Uf	STAPLES 112
T-Level	WASHINGTON 126
T-Level	WOONSOCKET

#### C049354

Uf	ARCTIC
Uf	AUBURN

- Uf DIVISION ST
- Uf DYER ST
- Uf ELWOOD OUTDOOR
- Uf GENEVA
- Uf HARRIS AVE
- Uf JOHNSTON
- Uf LIPPETT HILL
- Uf NASONVILLE
- Uf PAWTUCKET
- Uf SPRAGUE ST
- Uf WEST CRANSTON
- Uf WEST GREENVILLE
- Uf WEST HORWARD

USSC-14-033 - RI Relay Program.doc

Page 10 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 403 of 481

## This document has been reviewed for Critical Energy Infrastructure Information (CEII). 7/13/2015

#### **USSC Closure Paper**

## nationalgrid

Title:	Relay Replacements Program - RI	Sanction Paper #:	USSC-14-033C
Project #:	C035586, C035587, C049354	Sanction Type:	Closure
Operating Company:	The Narragansett Electric Co.	Date of Request:	7/07/2015
Author:	Tom Alexander	Sponsor:	John Gavin – VP Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

#### 1 Executive Summary

This paper is presented to close the FY15 sanction paper (USSC-14-033) for the RI Relay Program (FPs C035586, C035587, & C049354). The total spend was \$2.639M. The latest sanctioned amount for this project was \$2.530M.

The final spend amount is \$2.639M broken down into:

\$2.613 Capex \$0.005 Opex \$0.021 Removal

#### 2 Project Summary

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

USSC-14-033 Uncontrolled When Printed Page 1 of 7

## USSC Closure Paper



The FY15 RI Relay Program included the following projects:

C035586 Projects	Status	Relays
Admiral St 9 T-Level & UF relay replacements	In-Service	5
Franklin Sq T-Level & UF relay replacements	In-Service	3
Valley 102 T-Level relay, UF relay, & RTU	EDC, In-Construction	4
replacements		
Warren 5 T-Level & UF relay replacements	Approved TSD, Design Initiated	2
Wood River T-Level & UF relay replacements	EDC	3
Arctic 49 UF relay replacement	EDC	1
Dyer St 29 UF relay replacement	EDC	1
Division St 61 UF relay replacement	Preliminary Engineering	1
Auburn 73 UF relay replacement	Preliminary Engineering	2
C035587 Projects	Status	Relays
Washington Sub 126 T-Level & UF relay	In-Service	2
replacements		
Woonsocket T-Level relay replacements	In-Service	7
Staples 112 T-Level relay, UF relay, CCVT, &	In-Service	5
Wavetrap replacements		
Harris Ave 12 UF relay replacement	Preliminary Engineering	1
C049354 Projects	Status	Relays
West Greenville 45 UF relay replacement	EDC	1
Nasonville 127929 UF relay replacement	EDC	2
Sprague St 36 UF relay replacement	EDC	1
Geneva 71 UF relay replacement	Preliminary Engineering	1
Johnston 18 UF relay replacement	Preliminary Engineering	1
West Howard 154 UF relay replacement	Preliminary Engineering	3

USSC-14-033 Uncontrolled When Printed Page 2 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 405 of 481

# nationalgrid

**USSC Closure Paper** 

### 3 Over / Under Expenditure Analysis

#### 3.1 Summary Table

Actual Spending (\$M)				
Project #	Description		Total Spend	
		Capex	1.676	
0025596	Relay Replacement Strategy	Opex	0.013	
030000	CO 49DXT	Removal	(0.027)	
		Total	1.662	
Project #	Description	i -	Total Spend	
		Capex	0.869	
0025597	Relay Replacement Strategy	Opex	(0.008)	
0000007	CO 49TXT	Removal	0.048	
		Total	0.909	
Project #	Description		Total Spend	
		Capex	0.068	
C040354	NEC Relay Replacement	Opex	0.000	
0049304	CO.49-SG157	Removal	0.000	
n maarie I		y (\$M) Capex Opex Removal Total Capex Opex Removal Total Capex Opex Removal Total Capex Opex Removal Total Total	0.068	
		Capex	2.613	
	Total	Opex	0.005	
	IUtai	Removal	0.021	
		Total	2.639	

USSC-14-033 Uncontrolled When Printed Page 3 of 7

# national**grid**

## **USSC Closure Paper**

	Project Sanction	1 Summa	ary Table	
Project Sanc	tion Approval (\$M)		······································	Total Spend
Project #	Description			
	Thursday a sear about satisfies		Capex	0.975
0005500	Relay Replacement Stra	ategy	Opex	0.125
000000	CO 49DXT		Removal	0.150
			Total Cost	1.250
Project #	Description			
			Capex	0.749
0025597	Relay Replacement Stra	ategy	Opex	0.096
0035567	CO 49TXT		Removal	0.115
			Total Cost	0.960
Project #	Description			· · · · · ·
2	14 IN SHEET ALL AND	1-321 -2	Capex	0.250
0040254	NEC Relay Replacemen	nt	Opex	0.032
0049304	CO.49-SG157		Removal	0.038
			Total Cost	0.320
			Сарех	1.974
	1		Opex	0.253
		Removal Total Sanction		0.303
				2.530
Sanction Var	iance (\$M)			Total Spend
Project #	Description			
			Capex	(0.701)
0005500	Relay Replacement Strategy CO 49DXT		Opex	0.112
030080			Removal	0.177
			Total Cost	(0.412)
Project #	Description			
			Capex	(0.120)
0025597	Relay Replacement Stra	ategy	Opex	0.104
0000007	CO 49TXT		Removal	0.067
	<u> </u>		Total Cost	0.051
Project #	Description			
		1	Capex	0.182
0040354	NEC Relay Replacemen	nt	Opex	0.032
00493304	CO.49-SG157		Removal	0.038
and the second			Total Cost	0.252
			Capex	(0.639)
			Opex	0.248
		F	temoval	0.282
		Tota	I Variance	(0.109)

USSC-14-033 Uncontrolled When Printed Page 4 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 407 of 481

#### **USSC Closure Paper**



#### 3.2 Analysis

Progression of the RI Relay Program at various sites was accomplished for FY15 while keeping within the tolerances of the latest sanctioned amount

The charge split for the FY15 sanction was based on the strategy paper SG-157 which accounted for 78%CapEx, 10%OpEx, & 12%CoR. In reality, the relay projects fall more in line with a 98%CapEx, 1%OpEx, & 1%CoR split which resulted in a large variance in CapEx investment.

#### 4 Improvements / Lessons Learned

- Outage plans are often difficult to lock in and adhere to as the t-level projects in RI tend to conflict with several other on-going projects. Continued communication between the construction site supervisor and the outage coordinator allowed for the submission of revised transmission outage applications when necessary and helped to align the three station outage required for Woonsocket, Franklin Sq, and Admiral St.
- The overlapping of program work at a few of these stations makes it difficult to mitigate drawing conflicts and avoid interferences between the different installation groups. Transparency and frequent communication allowed us to combine work at Woonsocket, Staples, and Valley to better efficiencies and share outages.

#### 5 **Closeout Activities**

The following closeout activities have been completed (where applicable).

Activity	Completed
All work has been completed in accordance with all National Grid policies	
All relevant costs have been charged to project	
All work orders and funding projects have been closed	
All unused materials have been returned	
All as-builts have been completed	
All lessons learned have been entered appropriately into the lesson learned database	● Yes O N/A

USSC-14-033 Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 408 of 481

nationalgrid

## USSC Closure Paper

#### 6 Statements of Support

#### 6.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Michelle Park	Endorses relative to
		distribution 5-year business
		plan or emergent work
Investment Planning	Glen DiConza	Endorses relative to
		distribution 5-year business
		plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources,
		cost estimate, schedule, and
		Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope,
		design, conformance with
		design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Kasia Kulbacka	Endorses T-Sub scope,
		design, conformance with
		design standards
Engineering/Design	Len Swanson	Protection and
		Telecommunications

#### 6.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Function	Individual
Finance	Keith Fowler, Phil Horowitz
Regulatory	Peter Zschokke
Jurisdictional Delegates	Carol Sedewitz & James Patterson
Control Center	Joe Cutler

USSC-14-033 Uncontrolled When Printed Page 6 of 7
The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 409 of 481

### **USSC Closure Paper**

## national**grid**

7 <u>Decisions</u>

I approve this paper.			
Signature. Ress.	al		
Executive Spons	sor – Ross Turrini, Acting	Senior Vice President, Network	
Strategy			

USSC-14-033 Uncontrolled When Printed Page 7 of 7

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 410 of 481

D

## national**grid**

Short	Form	Sanction	Paper	

Title:	Relay Replacement Program - RI	Sanction Paper #:	USSC-15-258
Project #:	C035586 & C049354	Sanction Type:	Sanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	10/27/2015
Author:	Tom Alexander	Sponsor:	John Gavin, VP Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	Tom Alexander/Mark Phillips

### 1 <u>Executive Summary</u>

### 1.1 Sanctioning Summary

This paper requests sanction of Project Funding # C035586 and C049354 in the amount \$1.220M and a tolerance of +/- 10% for the purposes of final engineering, material procurement, and construction for active projects within fiscal year 2016.

This sanction amount is \$1.220M broken down into: 1.196M Capex

0.004M Opex 0.020M Removal

### 2 Program Detail

### 2.1 Background

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

The targeted relays were selected based on type history, performance, field O&M experience and available manufacturer support. Challenges with the aging electromechanical fleet of relays include settings drift, worn parts, spare parts depletion and attrition of the internal knowledge base. Many of the remaining relays in stock have been scavenged and can no longer be redeployed to the system. While in the longerterm, thousands of electro-mechanical and solid state relays may need replacement

USSC-15-258 Uncontrolled When Printed Page 1 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 411 of 481

### Short Form Sanction Paper



based on a simple life cycle analysis, this strategy has identified an immediate need to replace the worst performing relay families.

#### 2.2 Drivers

The primary driver of this paper is reliability. If the relays identified fail or malfunction, there is a risk of prolonged outages and a corresponding negative reliability impact. The protection afforded by relays is critical to the stability of the electric transmission system. The relays are designed to protect high-value system components from the effects of system failures and to quickly isolate system failures so that no additional damage can occur. Protective relays limit the extent and duration of outages thus improving key system performance metrics such as CAIDI, SAIDI and SAIFI. For example, a malfunctioning relay could result in a potential loss of between 5 million and 20 million customer-minutes. This translates to a SAIDI of between 1.5 to 6 minutes. Failure or the malfunctioning of key protection and control system components may have the effect of negatively impacting our ability to deliver power resulting in customer outages and poor public perception. Failure to stay within the system reliability targets may result regulatory action.

### 2.3 Benefits

Replacement with modern microprocessor based relays will supply information not previously available from electromechanical relays. With the availability of this real time data, future applications can be developed such that more of the transmission system can be automated and designed to respond automatically to system events. The speed of data acquisition and analysis would present system operators with a better understanding of system anomalies and recommendations for remedial actions. For example, distance-to-fault data would be available to identify fault location with greater accuracy than currently possible. This data would be brought back to the control center for use by operations and engineering personnel.

#### 2.4 Business & Customer Issues

As required by FERC, NERC, NPCC regulations, proper protection operation is currently in place. The relay replacement program is a means to uphold proper protection by updating applicable equipment to mitigate the probability of failure.

#### 2.5 Alternatives

#### Alternative 1 – Adopt Replace-on-Fail Plan:

This option adopts a plan to only replace the targeted relays once they fail.

Such a plan would naturally result in decreased system reliability due to the increased rates of failure and the duration of subsequent outages.

Increased failure frequency or extended outages as a result of this option may result in failure to meet performance targets set by our regulators.

USSC-15-258 Uncontrolled When Printed Page 2 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 412 of 481

### Short Form Sanction Paper

### nationalgrid

### Alternative 2 – Defer Replacements:

This option may result in an increased failure rate possibly resulting in outages due to relays failing before they are scheduled for replacement.

This option only defers the project during which time additional relays will reach obsolescence, thus increasing the scope of the project.

This option would also delay the advent of a more comprehensive asset management strategy for the relay population.

#### Alternative 3 – Do Nothing:

This option would allow the current situation to persist.

Relays would continue to deteriorate at a rate greater than our capability to replace them.

The targeted relays will not be able to be further maintained and will require adhoc replacement with digital relays. This would likely be a more expensive approach.

#### 2.6 Investment Recovery

Investment recovery will be through standard rate recovery mechanisms approved by appropriate regulatory agencies

#### 2.6.1 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.660M. This is indicative only. The actual revenue requirement will differ, depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

### 3 Related Projects, Scoring, Budgets

### 3.1 Summary of Projects

#### **Distribution:**

Project Number	Project Type (Elec only)	Project Title	Estimate Amount (\$M)
C035586	D-Sub	Relay Replacement - RI	1.200
C049354	D-Sub	Relay Replacement - RI	0.020
	-	Total	1,220

USSC-15-258 Uncontrolled When Printed Page 3 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 413 of 481

## nationalgrid

Short Form Sanction Paper

3.2 Associated Projects

N/A

3.3 Prior Sanctioning History

Date	Governance Body	Sanctioned Amount	Potential Project Investment	Paper Title	Sanction Type	Tolerance
April 2014	USSC	\$2.530M	N/A	Relay Replacements - Rl	Sanction	+/-10%
December 2012	USSC	\$1.200M	N/A	Relay Replacements - Rl	Partial	+/- 25%
February 2011	AMIC	\$0.330M	N/A	Preliminary Engineerin for Relay Replacements	PWS	+/-25%
October 2010	AMIC	\$14.840M	N/A	Relay Replacement Strategy – SG157	Strategy	-25/+50%

### 3.4 Category

Category	Reference to Mandate, Policy, NPV, or Other
O Mandatory	Provide for the network's safe, efficient and reliable operation
Policy- Driven	
O Justified NPV	
O Other	

USSC-15-258 Uncontrolled When Printed Page 4 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 414 of 481

### nationalgrid

Short Form Sanction Paper

3.5 Asset Management Risk Score

Asset Management Risk Score: 35 .

Primary Risk Score Driver: (Policy Driven Projects Only)

Reliability
 O Environment
 O Health & Safety
 O Not Policy Driven

### 3.6 Complexity Level

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: <u>18</u>.

### 3.7 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review	
July 2016	FY16 Program Closure Paper	

USSC-15-258 Uncontrolled When Printed Page 5 of 9

### nationalgrid

### Short Form Sanction Paper

### 4 <u>Financial</u>

4.1 Business Plan

Business Plan Name & Period	Project included in approved Business Plan?	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)	
FY16-FY20 Budget File: New England Distribution	⊙ Yes O No	O Over ⊙ Under O NA	\$0.242M	

### 4.1.1 If cost > approved Business Plan how will this be funded?

Re-allocation of funds within the portfolio will be managed by Resource Planning to meet jurisdictional budgetary, statutory and regulatory requirements.

### 4.2 CIAC / Reimbursement

N/A

### 4.3 Cost Summary Table

	-		-	a	1		CURRENT	gaang Has	EON (SM)		2.0
D min et		Project		100	YE 1	Yr. 2	YE 3	¥£.4	Yr. 5	Yr.6+	1000
Number	Project Tale	Level (%)	Spend	ProrYa	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
「			CapEr	•	1.176	-	-	-	-	•	1.176
C035586	Bellay Reptilicement - RI	15.100	OpEr	-	0.004	-	-	-	-	- 1	0 004
		10.10 m	Removal		0 020	-	•	-	-		0 02 0
			Total	-	1.200		-	-			1,200
CH 10			10/20/01								
1	Relay Replacement - Ri		CapEr	-	0 020	•	1.1.1		-	•	0 020
mare		1.000	OpEr		-	•	•	•	•		
		4-104	Removal			•	-		•		
			Total	•	0 020			•	•	•	0 02 0
		_		-							
			CapEr	•	1.196	-		-	•		1 196
Total Project Septim		OpEx		0.004	-	-		-	+:	0.004	
			Removal	-	0 020	•			-	• =	0 00 0
			10121		1 220			-		- •	1 22 0

USSC-15-258 Uncontrolled When Printed Page 6 of 9

## nationalgrid

Short Form Sanction Paper

### 4.4 Project Budget Summary Table

### Project Costs Per Business Plan

		Current Planning Horizon (\$M)						
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	(Actual)	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
CapEx	0.000	0.940	0.000	0.000	0.000	0.000	0.000	0.940
OpEx	0.000	0.019	0.000	0.000	0.000	0.000	0.000	0.019
Removal	0.000	0.019	0.000	0.000	0.000	0.000	0.000	0.019
Total Cost in Bus. Plan	0.000	0.978	0.000	0.000	0.000	0.000	0.000	0.978

### Variance (Business Plan-Project Estimate)

			Current Planning Horizon (\$M)					
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +	
\$M	(Actual)	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
CapEx	0.000	(0.256)	0.000	0.000	0.000	0.000	0.000	(0.256)
OpEx	0.000	0.015	0.000	0.000	0.000	0.000	0.000	0.015
Removal	0.000	(0.001)	0.000	0.000	0.000	0.000	0.000	(0.001)
Total Cost in Bus. Plan	0.000	(0.242)	0.000	0.000	0.000	0.000	0.000	(0.242)

### 5 Key Milestones

Milestone	Target Date: (Month/Year)
FY16 Sanction Paper	October 2015
FY16 Closure Paper	July 2016

USSC-15-258 Uncontrolled When Printed Page 7 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 417 of 481

### nationalgrid

Short Form Sanction Paper

### 6 Statements of Support

### 6.1.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Role	Individual	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to distribution 5-year business plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources, cost estimate, schedule, and Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope, design, conformance with design standards
Engineering/Design	Alan LaBarre	Endorses D-Sub scope, design, conformance with design standards
Engineering/Design	Len Swanson	Protection and Telecommunications

### 6.1.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Reviewer List	Individual
Finance	Keith Fowler
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Control Center	Joe Cutler

USSC-15-258 Uncontrolled When Printed Page 8 of 9

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 418 of 481

### Short Form Sanction Paper

### nationalgrid

### 7 Decisions

1:

- (a) APPROVE this paper and the investment of \$1.220M and a tolerance of +/-10%
- (b) NOTE that Tom Alexander is the Project Manager and Mark Phillips has the approved financial delegation.
- (c) NOTE: In the event that any Program projects are not approved prior to the start of the FY16 fiscal year, the FY15 approval limits will remain in effect until such time as the FY16 blanket projects are approved by USSC and/or other appropriate authority for approval.

Signature.... .....Date.... Marie Jordan, Senior Vice President, Electric Process & Engineering

USSC-15-258 Uncontrolled When Printed Page 9 of 9

### USSC Closure Paper

### nationalgrid

Title:	Relay Replacement Program - RI	Sanction Paper #:	USSC-15-258C
Project #:	C035586 & C049354	Sanction Type:	Closure
Operating Company:	The Narragansett Electric Co.	Date of Request:	5/31/2016
Author:	Andrew Dorr/Tom Alexander	Sponsor:	Carol Sedewitz – Acting VP Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	Andrew Dorr/Tom Alexander/Mark Phillips

### 1 Executive Summary

This paper is presented to close the FY16 sanction paper (USSC-15-258) for the RI Relay Program (FPs C035586 &C049354). The total spend was \$1.208M. The latest sanctioned amount for this project was \$1.220M.

The final spend amount for FP# C035586 is \$1.181M broken down into:

\$1.161M Capex \$0.004M Opex \$0.016M Removal

The final spend amount for **FP# C049354** is \$0.027M broken down into: \$0.027M Capex \$0.000M Opex

\$0.000M Removal

### 2 Project Summary

The Relay Replacements Strategy (SG157) was approved in October 2010 detailing replacement of existing electro-mechanical and solid state relays throughout the New England system. The strategy targeted specific types of relays with the highest probability of failure, which is a total of approximately 5% of the total electro-mechanical and solid state relay population. The types identified were transmission line differential, transformer differential, reclosing and under-frequency types. The relays requiring replacement are: a) obsolete, b) not supported by the manufacturer, c) have limited spare parts availability, and d) have demonstrated a trend of decreasing reliability.

Page 1 of 5

output.doc Uncontrolled When Printed

## nationalgrid

### **USSC Closure Paper**

C035586 Projects	Status	Relays
Valley 102 T-Level relay, UF relay, & RTU	Construction Complete 2/2016	5
replacements		
Warren 5 T-Level & UF relay replacements	EDC 11/2015	2
Wood River T-Level & UF relay replacements	CS 3/2016	3
Admiral St T-Level Relay Replacements	WO Closed 3/2016	
Franklin Sq T-Level Relay Replacements	WO Closed 3/2016	
Arctic 49 UF relay replacement	Removed from the Program	1
Dyer St 29 UF relay replacement	EDC 11/2015	1
Division St 61 UF relay replacement	EDC 11/2015	1
Auburn 73 UF relay replacement	EDC 11/2015	2
C049354 Projects	Status	Relays
West Greenville 45 UF relay replacement	EDC 11/2015	1
Nasonville 127929 UF relay replacement	EDC 11/2015	2
Sprague St 36 UF relay replacement	EDC 11/2015	1
Geneva 71 UF relay replacement	EDC 11/2015	1
Johnston 18 UF relay replacement	EDC 11/2015	1
West Howard 154 29 UF relay replacement	Removed from the Program	3

### 3 Over / Under Expenditure Analysis Summary Table

Actual Spending (\$M)				
Project #	Description		Total Spend	
		Сарех	1.161	
0005500	Relay Replacement Strategy CO	Орех	0:004	
C035500	49 DxT	Removal	0.016	
and a state of the second s		Total	1.181	
Project #	Description		Total Spend	
CD49354 NEC Relay Replacem		Сарех	0.027	
	NEC Relay Replacement CO.49-	Opex	0.000	
	SG157	Removal	0.000	
		Total	0.027	
		Сарех	1.188	
Total		Орех	0.004	
		Removal	0.016	
		Total	1.208	

Page 2 of 5

output.doc Uncontrolled When Printed

### nationalgrid

### **USSC Closure Paper**

Project Sanction Summary Table			
Project Sanction Approval (\$M)		Total Spend	
	Сарех	1.196	
	Орех	0.004	
	Removal	0.020	
	1.220		
Sanction Variance (\$M)		Total Spend	
	Сарех	800.0	
	Opex	0.000	
	Removal	0.004	
	Total Variance	0.012	

### 3.1 Analysis

All objectives for the project were completed, keeping within tolerances of latest sanctioned amount.

- 4 Improvements / Lessons Learned
  - The overlapping of program work at a few of these stations makes it difficult to mitigate drawing conflicts and avoid interferences between the different installation groups. Transparency and frequent communication allowed us to combine work at Valley to better capture efficiencies and share outages.
  - The charge split in the budget was based on the strategy paper SG-157 which accounted for 78% CapEx, 10% OpEx, & 12% CoR. In reality, the relay projects fall more in line with a 98% CapEx, 1% OpEx, & 1% CoR split which resulted in a variance in CapEx investment.

### 5 **Closeout Activities**

The following closeout activities have been completed (where applicable).

Activity	Completed
All work has been completed in accordance with all National Grid policies	⊙Yes ON/A
All relevant costs have been charged to project	• Yes ON/A
All work orders and funding projects have been closed	• Yes ON/A
All unused materials have been returned	⊙Yes ON/A
All as-builts have been completed	⊙Yes ON/A
All lessons learned have been entered appropriately into the lesson learned database	⊙Yes ⊂N/A

output.doc Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 422 of 481

nationalgrid

### **USSC Closure Paper**

### 6 <u>Statements of Support</u>

### 6.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Glen DiConza	Endorses relative to distribution 5-year business plan or emergent work
Resource Planning	Mark Phillips	Endorses D-Sub Resources, cost estimate, schedule, and Portfolio Alignment
Engineering/Design	Suzan Martuscello	Endorses Substation scope, design, conformance with design standards
Asset/Planning	Alan LaBarre	Endorses D-Sub scope, design, conformance with design standards
Engineering/Design	Len Swanson	Protection and Telecommunications
Electric Project Management	Jammie Simonds	Endorses Cost Estimate

### 6.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Function	Individual
Finance	Patricia Easterly
Regulatory	Peter Zschokke
Jurisdictional Delegates	James Patterson
Control Center	Michael Gallagher

output.doc Uncontrolled When Printed Page 4 of 5

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 423 of 481

# nationalgrid

**USSC Closure Paper** 

7 <u>Decisions</u>

I approve this pa	aper.	
Signature	Chull	
Executive Process and En	Sponsor – Christopher gineering	Kelly, Acting Senior Vice President, Electric

output.doc Uncontrolled When Printed Page 5 of 5



RI UG Cable Replacement Program - Secondary

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 425 of 481

### 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	<u>C055392</u>		USSC #:	USSC-1	<u>17-150 FY18Pr</u>
Revision:	<u>10</u>		Budget Versio	on:	
Project Title:	RI UG Cable Rep	l Program - Sec	ondar		
Project Description:	Underground Secondary Cable Replacement Rhode Island: Proactively replace underground cable on Secondary Distribution systems. These replacements will be completed through geographical areas targeting cables typically found in older urban areas considering their past performance, the history of failures within				
Project Status:	open				
Responsible Person:	WYMAN, ANNE		Initiator:		<u>Shakir, Sahir</u>
Spending Rationale:	Asset Condition		Funding Type:	P Electr	ic Distribution Line RI
Budget Class:	Asset Replaceme	<u>ent</u>			
Capital by Category:					
Program Code:					
Project Risk Score:	<u>36</u>		Project Complexi	ty Score:	<u>16</u>
Project Schedule /	Expenditures				
Revision Status:	Approved				
Est Start Date:	<u>6/6/2014</u>		Est Comp	lete Date:	<u>3/31/2024</u>
Est In-Service Date:	<u>3/31/2024</u>				
TTD Actuals:	<u>\$1,871,353</u>		As Of:		<u>10/10/2017</u>
Cost Breakdown	<u>Capital</u>	<u>Expense</u>	<u>Removal</u>	<u>Total</u>	<u>Credits</u>
	<u>\$1,468,000</u>	<u>\$176,000</u>	<u>\$176,000</u>	<u>\$1,82</u>	<u>0,000</u> \$0

### Justification / Risk Identification:

The Company is proactively replacing underground cables in Rhode Island as documented in the report titled "Rhode Island Underground Cable Replacement Program - Study Report" dated August 15, 2014 by Sahir Shakir. This program includes a multi-year project for proactive replacement of underground secondary cable, targeting specific geographic areas for replacement.

#### Project Scope:

FY17 target areas for secondary cable in Providence are as follows: College Hill neighborhood. Install approximately 10,000 ft of 600 V cable in various conductor sizes and miscellaneous underground equipment.

Remove approximately 10,000 ft of 600 V cable of various conductor sizes and miscellaneous underground equipment.

#### **Project Alternatives Considered:**

Page 425 of 481Page 425 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 426 of 481

General cable replacement alternatives were analyzed in development of the Underground Cable Replacement Strategy. No new alternative analysis is necessary for underground cable rehabilitation or replacement work aligned with the strategy.

#### Additional Notes:

CL 3/9/16 - Estimate rev 9 conceptual estimate: \$900,000 (\$423K capital, \$162K O&M, \$315K removal). CL 4/16/15 - Estimate rev 8: revised Cap/Exp/Rem splits (\$235K capital, 90K O&M, 175K removal), CL 3/31/15 - Estimate rev 7 conceptual estimate: \$500,000 (\$465,000 capital, \$35,000 removal).

### **Related Projects:**

**Project Number:** 

Project Name:

#### **Approvals** Line 1: 4/13/2017 14:19:44 Date Approver monted **USSC** Approver Line 2: Date Approver Line 3: Date Approver Line 4: Date Approver Line 5: Date Approver \*\*\*Project Authorization is for Approved Revision Total Estimated Cost +10%\*\*\*

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 427 of 481

🖋 PowerPlan PPGPRD Database		
<u>File E</u> dit <u>S</u> ubsystem <u>B</u> atch <u>A</u> dmin <u>P</u> references <u>V</u>	<u>V</u> indow <u>H</u> elp	
: 🖪 🕕 📕 🎽 🖉 🧿		
Projects Assets Tables CR MyPPlan Help	Calc Print Win	
🖋 Funding Project Estimates - Summary C055	392 Current Total Authoriz	zed Amount: \$1,82 💶 🗖 🗙
Title  RI UG Cable Repl Program - Sec	condar	
Project Number  C055392		]
Budget Version No Assigned Versions	Spending Estimates:	Property Estimates:
Paulaion 17 150	Grid Estimates	Unit Estimates
Revision Status Approved	Forecast	Create As Built
Revision No. 10		
Est Start Date 06/06/2014		
Est Complete Date 03/31/2024	Summarize from WU	
Est In Srvc Date 03/31/2024	Copy Estimate	Delete Used Estimates
Capital \$1,468,000.00	Edit:	Other:
Expense \$175,000.00	New Revision	Revision Comments
Retirement \$0.00	Delete Bevision	Beleased Dollars
Removal \$176,000.00		
Total (excl. Rets.) \$1,820,000.00	Update	
Credits \$0.00	Update With Actuals	Substitution
Net \$1,820,000.00	Import Estimates	Slide
Revision Info Other Updates		
	Version Compare	Close
Send for Approval	Record  14 of 1	
Show 'Budget Only' Bevisions	Årudite.	
Show Dauger Only Trevisions	Psuults	

Page 427 of 481Page 427 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 428 of 481



Page 428 of 481Page 428 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 429 of 481



Page 429 of 481Page 429 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 430 of 481



Page 430 of 481Page 430 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 431 of 481



### Rhode Island Underground Cable Replacement Program – Study Report

Sahir Shakir

August 15, 2014

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 432 of 481

### **Rhode Island Underground Cable Program**

Sahir Shakir

August 15, 2014

This report was prepared by the National Grid USA Service Company for the National Grid and the use of their affiliated companies. It is made available to others upon expressed understanding that National Grid USA Service Company, any of their officers, directors, agents, or employees does not assume any warranty or representation with respect to the contents of this document or its accuracy or completeness.

### **Table of Contents**

Executiv	/e Summary	4
Program	n Justification	5
1.0 Pu	rpose and Scope	5
2.0 Pro 2.1 2.2	ogram Description Background Program	6 6 7
3.0 Be 3.1 3.2 3.3 3.4	<i>nefits</i> Safety and Environmental Reliability Customer/Regulatory Efficiency.	<i>10</i> 10 10 10 10
4.0 Es	timated Costs	11
5.0 Im	plementation	14
6.0 Pro 6.1 6.2 6.3 6.4	Dject Execution Considerations Safety & Environmental Reliability Customer/Regulatory Resources	17 17 17 17 17 17
7.0 Da	ta Requirements	17
8.0 Fa	cts Influencing Future Study	18
9.0 Co	nclusion	18
Appendix Appendix Appendix Appendix Appendix	<ul> <li>x 1 Criticality Scoring Model - Input Data Weighting</li> <li>x 2 Feeder Scoring Matrix for Identifying Distribution Cable Replacement</li> <li>x 3 Cable Insulation Type Weighting</li> <li>x 4 Feeder Cable Replacement Candidate Projects</li> <li>x 5 Sub-transmission Cable Replacement Candidate Projects</li> </ul>	19 20 21 22 22

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 434 of 481

### Executive Summary

National Grid's underground electric infrastructure (principally electric cables and manhole and duct systems) is extensive. Such infrastructure is most common in the urban centers within the Company's service territory. Asset age and condition varies and certain vintages of cable insulation have demonstrated less reliable performance than others. When they occur, underground asset failures can (and have) resulted in manhole cover dislodgements. Such events are often visible to the public and raise understandable concern with regulators, businesses, and public safety officials. Although such contingency events and possible outcomes can not be completely eliminated, it is the Company's opinion that the frequency with which such events occur can be reduced with programmatic cable replacements.

The program documented with this study report will proactively replace underground cable on Sub-Transmission, Distribution Primary, and Distribution Secondary cable systems in the Rhode Island service territory. These replacements will result from the execution of both specific and programmatic projects.

A list of candidate sub-transmission and distribution primary cable replacement projects was first developed and prioritized using a criticality scoring model (CSM) that weighed factors such as asset age, past performance, customers served, proximity to assets experiencing prior failures, cable insulation type, among others. This candidate project list allowed for long range program budgeting and resource planning and also provided a starting point for further engineering review and the development of specific project proposals. The operating characteristics of and availability of data on secondary cable systems does not currently allow for the application of a CSM for candidate project selection. As such, the program identified and prioritized specific geographic areas within which secondary cable assets would first undergo detailed inspection followed by targeted asset replacement and/or consolidation.

The sub-transmission and distribution primary cable replacement candidate project list was reviewed in detail by a cross functional team of Company representatives having local knowledge and experience with the Rhode Island underground system infrastructure. Team input/discussion, which included consideration of the recommendations of the "Providence Area – Long Term Supply and Distribution Study" dated May, 2014, determined the specific sub-transmission and distribution primary cable projects and area secondary cable work to advance during FY16-18.

It is presently expected that under this program the following costs will be incurred throughout FY16-18:

- Sub-Transmission cable replacements (approximately 4 miles) \$2M
- Distribution Primary cable replacements (approximately 8.3 miles) \$5M
- Distribution Secondary cable replacements (approximately 3.8 miles) \$5M

Over a ten year horizon, it is expected that a total of approximately 95 miles of cable replacements will be directed by this program at a total estimated cost of \$68M.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 435 of 481

### **Program Justification**

### 1.0 Purpose and Scope

National Grid distribution engineers monitor the electrical distribution system's performance and when necessary develop projects to address concerns (reliability, thermal, voltage, etc.) either existing or anticipated. In the past, targeted underground cable replacement projects have been undertaken based on asset physical condition, deterioration, or age. Often times, such projects have been coupled with the scope of projects executed to address system thermal and/or voltage performance concerns. Underground cable replacement projects have also been executed in response (reactively) to acute or chronic service reliability concerns with a specific circuit or portion thereof. The Company is now putting forth this proactive underground cable replacement program that considers multiple factors related to underground cable asset performance and the consequences of failure. This will result in regular annual program funding directed to cable replacement activities and allow for specific asset replacement objectives to be set and tracked.

This program focuses on the conventional underground systems generally found in more urban areas of the service territory. The cables are predominantly installed in manhole and duct systems, yet some may be direct-buried. Cables utilized in residential neighborhoods (Underground Residential Developments (URD)) and industrial/commercial parks (Underground Commercial Developments (UCD)) are not a subject of this program.

### 2.0 Program Description

### 2.1 Background

### 2.1.1 <u>System Description</u>

National Grid's underground electric infrastructure (principally electric cables and manhole and duct systems) is extensive. Cable operating voltages and functionalities vary. Operating voltages and usages include:

- Sub-transmission from 11 34.5 kilovolts (kV),
- Distribution Primary from 4 13.8 kV,
- Secondary from 0 600 volts (V),

At all operating voltages listed above, portions of the distribution system are either operated in a radial or networked fashion.

The age of the underground system varies considerably. As such, underground cables with various vintages of insulation exist. Predominant insulation types include:

- Cross Linked Polyethylene (XLPE),
- Polyethylene (PE),
- Ethylene Propylene Rubber (EPR),
- Other rubber insulations
- Paper Insulated Lead covered Cable (PILC)

Generally, National Grid's underground systems perform very reliably and typically have more redundancy (operational flexibility to respond to system contingencies) than overhead systems. As such, the standard and complete response to contingency events has mostly been reactive repair or replacement of failed equipment. When elements of the system have experienced chronic (repeated) performance concerns (ex. multiple cable failures), targeted projects (ex. circuit cable replacement) have been executed to resolve the situation. National Grid has observed variability in the performance of the various types of cable insulation with certain vintages of XLPE being less reliable than others. In addition, given the fact that significant amounts of PILC cable have been in service for more than 60 years, concerns about the need for replacement due to normal deterioration have begun to surface both at National Grid and in the industry as a whole.

Recently, there have been several failures in Providence, Rhode Island that have resulted in manhole cover dislodgements and/or smoking manholes, which have caused concern among public safety officials, regulators, and the public regarding the performance of the Company's underground systems. These recent events included:

- September 10, 2013, network vault; failure of a termination in primary terminal chamber of a network transformer
- November 18, 2013, manhole; failure of radial secondary cable
- December 15, 2013, duct line; failure of network secondary cable
- April 21, 2014, duct line; failure of network primary cable

### 2.1.2 Industry Benchmarking

The Company has reviewed the cable replacement plans of several utilities including Commonwealth Edison (ComEd) in Chicago, Potomac Electric Power Company (Pepco) in Washington DC, Consolidated Edison (ConEd) in NYC and Indianapolis Power & Light (IPL) in Indianapolis. Significant findings:

- The volume of planned replacements varied significantly between companies, and any planned replacements were limited to medium voltage class (distribution primary) cable.
- No utilities indicated that they have a proactive secondary cable replacement program.
- The primary cable replacement programs varied from none, to limited opportunistic programs (in which project scopes based on other drivers were marginally expanded to accommodate localized asset replacement); to a significant cable replacement programs
- A significant program at ComEd is targeting the replacement of 526 miles cable, primarily PILC in urban areas. This volume represents approximately 15% of the PILC cable ComEd indicated they have in service in Chicago. ConEd in NYC has had a long ongoing significant effort to replace PILC cable on their system. These PILC cable replacement programs appear to have resulted from concerns about future system performance due to normal deterioration that comes with extensive years in service.

### 2.2 <u>Program</u>

In response to events and in consideration of the Company's industry benchmarking, National Grid has chosen to develop an underground cable replacement program. The Company has moved to an approach where it evaluates its asset replacement programs utilizing a criticality scoring model (CSM) with standardized weighting factors for: Safety (20%), Customer Impact (20%), Asset Condition (40%) and Reliability (20%) (Refer to Appendix 1).

Criterion used to populate the CSM is customized for each program under consideration. The key criterion, and their relative impact in the criticality scoring model for distribution primary cable and sub-transmission cable used in this program's development, is shown in Appendix 2. The main drivers considered in the evaluation are: recorded manhole events (Safety), number of customers served (Customer), cable age (Asset Condition), cable insulation type (Asset Condition), and the number of cable splices installed due to in service failure on the existing cable system (Reliability).

Data is weighted exponentially by level as shown at the top of the tables found in Appendix 2, with most risk assigned the highest level and score. Each data set within each category receives a weight based on subject matter expert opinion. In the Excel based scoring tool used for this program, the weighting of each data set and the criteria for each level within the data set can be altered. This allows scoring to be varied depending on the availability of data and the requirements of each jurisdiction. In this case, weighting was varied to restrict scoring to a key set of available scoring categories, or drivers.

The safety risk component of the criticality score is based on the potential of a manhole event and the public risk should the event occur. A manhole event can range from smoke emitting from a manhole to an explosion that causes manhole cover dislodgement. An extensive study performed for ConEd found that previous manhole events are an indicator of future manhole events. The data in this study indicated that 20% of the serious manhole events occurred in the 10% of the manholes that were involved in previous manhole events. At National Grid, manhole events may be recorded in three separate databases. Manhole events were manually collated and matched to the Company's

Geographic Information System (GIS). GIS was used to score each feeder by counting the number of "event manholes" each feeder passes through. In this program, safety related risks were the only drivers that can achieve Level 5 scoring.

Asset condition risk is primarily based on cable age in this program. While age alone is not indicative of cable performance, the longer cable is in service the greater normal deterioration it has potentially experienced. In older urban areas, a significant proportion of cables have been in service for well over 50 years, some for over 80 years. Age varies from cable segment to segment due to various replacement and upgrades over time. The age information used for scoring is based on age ranges assigned based on local engineering knowledge. The insulation type information was gathered from the GIS system for each cable segment (for weights applied in scoring, refer to appendix 3). The data quality of some of this information is suspect and as such weighting for insulation type was reduced in the model. Manhole conditions (such as cable racking, cracked insulation and weakening splices) directly affect cable performance. Inspection results are specific to manholes with no reference to feeders or circuits. The inspection and maintenance information was correlated with GIS information to develop potential impacts on individual circuits based on the inspection results and the manholes the circuits occupy.

The number of previous failure-related splices is the most significant reliability driver in the model and allowed for consideration of cables that supply no customers directly (such as sub-transmission and distribution cables supplying the secondary network system) but were still failing,. A more consistent usage of National Grid's online splice log will enhance future evaluations. A recent review of UG Electric Operating Procedure (EOP) 009 identified a need to improve splice log use and to update some splice log features.

Generally, the criticality scoring model uses available information to identify candidate cables for planned replacement. This candidate list is then provided for cross functional review and specific cable replacement projects are generated based on further evaluation. In developing the specific scope of planned cable replacement projects, all underground segments of targeted circuits are evaluated, including laterals and cable to/from sectionalizing riser poles serving backyard distribution.

The availability of secondary system data does not presently allow for population and application of a similar CSM. As such, Secondary cable replacement scoping and prioritization will focus on geographic areas and will be developed by employee experts with consideration of underground system density, past performance, pedestrian activities, and other considerations.

Using the criticality scoring model a program that results in an average annual replacement rate of an estimated 12 percent of the high risk cables located within our targeted conventional underground areas was developed. It is expected the program will require time to ramp up and the planned annual replacement rate is shown in Figure 1.

System Wide Goals Miles Replaced Per Fiscal Year Including All Drivers									
Cable System	FY16	FY17	FY18	FY19	FY20-25	Total			
Primary	1.7	2.5	4.2	5.8	35.0	49.2			
Subtransmission	1.0	1.0	2.0	3.0	18.0	25.0			
Secondary	0.8	1.2	1.9	2.3	13.8	20.0			
Total	3.4	4.7	8.1	11.1	66.8	94.2			

### Figure 1 Program Based Cable Replacement Levels

Separate program funding streams will be established for distribution, sub-transmission, and secondary replacement. The output of the distribution and sub-transmission scoring tool will be used for budgeting, resource planning and to identify candidate cable replacement projects. Sub-transmission and distribution cable replacement projects will be on a feeder basis, with each project justified, engineered, scoped and approved individually. To reserve funding for future year spending on distribution and sub-transmission cable replacement, specific project placeholders will be used. Secondary cable replacement funding will be accounted for on a program basis, with work performed against a jurisdiction funding project with annually approved funding levels.

The quality of the data evaluated in the CSM varied and is expected to improve over time. As such, this program's CSM will be refreshed biannually to properly reflect recent system performance and improved data availability.

Over a ten year horizon, it is expected that approximately 94.2 miles of cable will be replaced in accordance with this program at a total estimated cost of \$68M.

### 3.0 Benefits

### 3.1 Safety and Environmental

Much of the cable to be replaced through this program will be PILC cable. There is an environmental benefit to removing PILC cable because this will reduce the amount of lead on the system.

Underground asset failures can (and have) resulted in manhole cover dislodgements. Such events are often visible to the public and raise understandable concern with regulators, businesses, and public safety officials. Although the consequence of a manhole event can be severe, the likelihood of a manhole event remains low. This program is expected to further reduce the likelihood of manhole events by proactively replacing cable based on its condition and past performance.

The impact of a cable failure on manhole dislodgement may be affected by the type of manhole cover installed. In addition to proactive cable replacement, National Grid is piloting the installation of vented manhole covers in conjunction with secondary cable replacement activities.

### 3.2 <u>Reliability</u>

The time to locate and respond to cable failures is typically longer than on the overhead system. Therefore, cable systems are often designed with an emergency plan and greater redundancy, and have a limited impact on customer reliability statistics. However, if cable performance deteriorates significantly, the likelihood of concurrent failures increases. The consequences of multiple secondary network failures or multiple sub-transmission failures would be significant. Cable failures can result in increased operations and loading on parallel equipment, further increasing the risk of failure on the rest of the system. Proactive replacement of aged cable in these systems is expected to reduce the risk of concurrent failures and the potential for large scale customer outages.

### 3.3 <u>Customer/Regulatory</u>

Underground cable systems typically supply urban areas, including critical loads such as police stations, fire stations, and hospitals. Outages on the underground system typically take longer to isolate and repair. This mitigates the risk of long-term sustained customer interruptions occurring in these urban areas.

### 3.4 Efficiency

Addressing the cable in a prioritized fashion and re-evaluating the CSM on a regular basis will result in the most cost efficient plan and permit lessons learned from recently completed projects to be applied to subsequent projects. A proactive approach should mitigate premiums paid for emergency replacements and allow for efficient material procurement. Coordinating planned work with the list of replacement feeders and circuits should foster project development and delivery efficiencies in investigation (engineering and manhole survey), mobilization and civil construction costs.

### 4.0 Estimated Costs

Figure 2 shows the cumulative risk, as determined by the scoring methodology, mitigated by a cumulative program cost for replacing distribution primary cables. Candidate feeders were ranked for efficiency (risk score mitigated per feeder project cost).



Figure 2 Cumulative Risk Mitigation for Replacement of Distribution Primary Cables



Figure 3 depicts each distribution cable's risk score versus replacement cost.

Figure 4 shows the cumulative risk, as determined by the scoring methodology, mitigated by a cumulative program cost for replacing sub-transmission circuits. Candidate circuits were ranked for efficiency (risk score mitigated per crcuit project cost).



### Figure 4 Cumulative Risk Mitigation for Sub-transmission Circuits

Uncontrolled when printed

Figure 5 shows the risk score versus cost for each sub-transmission cable within the program scope.



### Figure 5 Sub-transmission Cable Replacement Candidate Projects

Secondary (radial and network) cable replacement projects will be geographically based. Work will be performed against a program project until preset funding levels are approached. After ramp up, a cash flow of \$3M per year is expected with an annual goal of 2.3 miles per year.

Figure 6 represents an investment grade cash flow for total program costs over a ten year horizon. This cost includes duct bank upgrade or replacement that may be necessary to facilitate cable replacement, which will vary project to project. Estimated program spending has been developed considering both resource requirements and the need to address cable assets of highest risk at a reasonable pace. The costs do not include cable replacement performed under other drivers (ex. Capacity).

Figure 6 Investment Grade Cash Flow											
Cash Flow Per Fiscal Year (\$M)											
Cable System	FY16	FY17	FY18	FY19	FY20-25	Total					
Primary	1.0	1.5	2.5	3.5	21.0	29.5					
Subtransmission	0.5	0.5	1.0	1.5	9.0	12.5					
Secondary	1.0	1.5	2.5	3.0	18.0	26.0					
Total	2.5	3.5	6.0	8.0	48.0	68.0					

### 5.0 Implementation

Pursuing projects simply by their cost/benefit rank as detailed in Figures 2 and 4 would tend to focus activities on the shortest and therefore least costly circuits to replace, leaving some of the poorest performing but more costly projects in service for longer periods of time. As such, the sub-transmission and distribution primary cable replacement candidate project list was reviewed in detail by a cross functional team of Company representatives having local knowledge and experience with the Rhode Island distribution system infrastructure. Functions represented included:

- Network Strategy engineers
- Operations
- Community and Customer Management
- Resource Planning

This review evaluated data used in the CSM and considered historical outage experience, active area projects, plans documented in the "Providence Area – Long Term Supply and Distribution Study" dated May, 2014, etc.

The review produced the 8 recommended (green) distribution primary cable replacement projects (to be complete or underway in FY16-18) illustrated in Figure 7. The 8 projects have a total estimated cost of \$5.5M and represent approximately 9.1 miles of cable replacement. Also illustrated (yellow) are candidate projects to commence in FY19 and beyond. These projects are subject to change and require further review before specific projects are advanced. However, they are used for purposes of long range budget and resource planning. The list of the 8 cable projects is further detailed in Appendix 4.



### Figure 7 Distribution Primary Feeder Evaluated Cable Replacement Candidate Projects

The review also produced the 4 recommended (green) sub-transmission cable replacement projects (to be complete or underway in FY16-18) illustrated in Figure 8. The 4 projects have a total estimated cost of \$2.3M and represent approximately 4.7 miles of cable replacement. Also illustrated (yellow)

Uncontrolled when printed
are candidate projects to commence in FY19 and beyond. These projects are subject to change and require further review before specific projects are advanced. However, they are used for purposes of long range budget and resource planning. The list of the 4 cable projects is further detailed in Appendix 5.



Figure 8 Sub-transmission Evaluated Cable Replacement Candidate Projects

Each project will be approved individually with a separate scope, schedule, and cash flow. Field Engineering will perform an engineering review and initiate the individual projects. Individual projects will be managed by Program Management or Project Management depending on project complexity. Program Management will track replacement mileage. The overall program will be evaluated annually by Distribution Planning and Asset Management.

Network Strategy Engineers have consulted with Operations, Customer Community Management, and Resource Planning to develop a prioritized list of geographical areas for secondary cable replacement in the City of Providence, Rhode Island. These areas are prioritized as follows:

- 1. Jewelry District
- 2. College Hill
- 3. Wayland
- 4. Olneyville

Secondary cable replacement activities within each area will be directed by comprehensive asset inspections conducted in advance of project execution. Inspection results and subsequent project designs will be used to populate GIS with secondary system information. Availability of this data should enhance future operations and engineering design activities within the area. Consistent with a review entitled "Assessment of ventilated Manhole Covers", dated March 31, 2014, the company has also made a decision to pilot the application of vented manhole covers and will implement this pilot in conjunction with the secondary replacement program activities recommended and documented in this study report. Figure 9 depicts the geographical area of the Jewelry District and Figure 10 provides a picture of a vented manhole cover.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 446 of 481



**Figure 9 Jewelry District** 

**Figure 10 Vented Manhole Cover** 



The secondary replacement program will define the circuit miles to be replaced in jurisdictions each fiscal year. The estimated system-wide replacement goal will be 2.3 miles per year. Field Engineering will define geographic areas for secondary cable replacement. Operations will perform the necessary field inspections, replace the cable and document replacements through designed work against program funding projects approved annually by Distribution Planning and Asset Management. Program Management will track the program and limit the scope to keep within approved spending levels and goals.

### 6.0 Project Execution Considerations

In general, risks to cable removal efforts will be mitigated by applying lessons learned from earlier projects to subsequent projects.

### 6.1 <u>Safety & Environmental</u>

Individual project costs can be impacted by local environmental issues affecting any needed civil construction. Program costs do not assume significant environmental mitigation.

### 6.2 <u>Reliability</u>

Construction related outages, especially on sub-transmission cable projects, will increase load and customer reliability risks on parallel circuits. Construction related outage risks can be partially mitigated by having all materials on hand prior to starting replacement construction, and analyzing outage requirements as part of preliminary engineering.

### 6.3 <u>Customer/Regulatory</u>

Some projects will require additional manhole and ductbank construction. There is a risk that local jurisdictions will refuse to issue licensing and permitting for the proposed work, or that process delays will impact project schedule. Community outreach in major urban areas should be performed prior to secondary cable replacement program kickoff, and for each individually scoped and approved distribution and sub-transmission cable replacement project.

There is a risk that licensing will be delayed where roads have recently been repaved and will increase cost. This risk can be partially mitigated with a community outreach to obtain proposed paving schedules for urban communities. The information should be geographically mapped against identified feeder and circuit replacement projects so that the information is available during engineering review.

Some projects may require customer easements to locate equipment above ground as required by current standards. For example, sectionalizing riser poles currently used for backyard construction may require an easement to locate a padmounted switch on private property.

### 6.4 <u>Resources</u>

The volume of cable replacement proposed in this program represents an increase in underground work. Additional resources for engineering, program management and data management as well as civil and cable craft workers are expected to be necessary.

### 7.0 Data Requirements

The Excel-based tool used for this program will be stored on a shared drive. This report identifies how scoring was applied to available information, and makes recommendations for improvements.

### 8.0 Facts Influencing Future Study

Long range study presently underway will affect the timing of replacing some of the cables this program may identify. Future year candidates will be evaluated after creation of implementation plans associated with the Providence Long Range Supply and Distribution Study.

The intent of the scoring methodology is to take advantage of existing information to identify cable replacement opportunities, and to leverage new information as it becomes available. When that information becomes available, the scoring matrices will be reevaluated. Subsequent engineering review may result in deferral or elimination of candidate projects. In addition to annually reviewing funding levels, program weighting will be evaluated every two years based on lessons learned and as data quality improves.

### 9.0 Conclusion

The proactive replacement of underground cables on the Sub-Transmission, Distribution Primary, and Distribution Secondary systems in the Rhode Island service territory is recommended to minimize faults and the occurrence of manhole events. It is recommended that over the next ten years National Grid spend \$29.5M replacing approximately 49.2 miles of distribution primary cable, \$12.5M replacing approximately 25 miles of Sub-Transmission cables, and \$26M replacing approximately 20 miles of distribution secondary cable. The total spend over the 10 year horizon is \$68M replacing approximately 94.2 miles of cable in the Rhode Island service territory.

Appendix 1 Criticality Scoring Model - Input Data Weighting

## **Prioritization - Input Data Weighting**

- Safety Impact: 20% The risk of potential injury in the case of an event.
- Customer Impact: 20% Assessment of how customers (and how many) are impacted by an event.
- Asset Condition (current/predictive): 40% Assessment of the current state of the asset and the likelihood/rate for continued deterioration
- Reliability (historic/predictive): 20% Assessment of asset performance and the likelihood/rate for continued performance degradation.

### Appendix 2 Feeder Scoring Matrix for Identifying Distribution Cable Replacement

The most significant drivers are shown in green shading. Red lettering indicates weighting that can be changed within the scoring tool to evaluate the effect of different weighting factors. A similar matrix was used to score sub-transmission circuits.

		Level 1	Level 2	Level 3	Level 4	Level 5
Category	Weight	1	20	100	400	1000
Safety	20%					
Previous Manhole Events	12%	na	na	na	1	2
OR Public Accessibility: Percent of Feeder Passing Through High Pedestrian Traffic Area	8%	na	na	25%	50%	75%
Customer	20%					
Number of Customers Served	16%	25%	50%	75%	na	na
Feeder Loading	4%	25%	50%	75%	na	na
Asset Condition	40%					
Age	16%	na	na	26 to 49 Years	50+ Years	na
Weighted Average Insulation Type	16%	Use the weighted	average scored for	insulation type		
Crowding in Manholes Feeder Passes Through	2%	na	25%	50%	75%	na
Direct Buried Percentage	2%	na	25%	50%	75%	na
Reliability	20%					
Network Supply Feeder	1%	na	na	na	Yes	na
Splice Log	16%	80%	90%	95%	na	97%
RI Jurisdictional Reliability Score	1%	na	0	2	3	na
Feeder CKSAIFI	1%	na	25%	50%	75%	na
Degree of Redundancy	1%	Automatic Transfer	Manual Transfer 100%	Limited Transfer Capability	Can Not Transfer Any Load	na

### Uncontrolled when printed

INSULATION		Point
CODES IN GIS	Assumed Code Definition	Weight
AER	Aerial	0
	Aluminum Weatherproofing	
AWP	(Overhead)	0
В	Bare (Overhead)	0
CRR & L	Ozone Resistant Rubber and Lead	100
EPR	EPR	0
K & L	Kerite and Lead	100
	Kerite Double Permashield Lead	
KDPS Lead	Covered	100
KER	Kerite	0
LC	Lead Covered	100
N/A	Not Available	0
NP	Neoprene overjacket, no shield	1000
P & L	Paper and Lead	100
PE combined with		
Age over 26 years	Polyethelene	400
PE combined with	Tree Retardant Cross Linked	
Age under 25 years	Polyethylene	0
PILC	Paper Insulated Lead Covered	100
PW	Pilot Wire	0
R	Rubber	20
R & L	Rubber Covered Lead	100
SDC	Stranded Conductor (Overhead)	0
SLD	Solid (Overhead)	0
SS	Self Supporting Aerial Cable	0
SUBL	Submarine Cable Lead	100
SUBR	Submarine Cable Rubber	20
TW	Treewire (Overhead)	0
VC	Varnished Cambric	1000
VC & L	Varnished Cambric and Lead	1000
WP	Weatherproofing (Overhead)	0
XLPE combined		
with Age over 26		
years	Cross Linked Polyethylene	400
XLPE combined		
with Age under 25	Tree Retardant Cross Linked	
years	Polyethylene	0
SAC	Unknown	0
Unknown Insulation	Unknown	0
Blank	Unknown	0

### Appendix 3 Cable Insulation Type Weighting

### Appendix 4 Distribution Primary Feeder Cable Replacement Candidate Projects

Master CDF	Division	District	Risk Score	Miles	REPLACEMENT COST (\$M)	Risk/\$M	Safety Score	Customer Score	Asset Score	Reliability Score
49_53_1111	New England South	Capital	325	1.35	0.81	402 25	160	0	85	80
49_53_79F1	New England South	Capital	263	2.44	1.46	179.56	160	4	95	4
49_53_2J8	New England South	Capital	259	1.46	0.88	295 23	160	0	85	13
49_53_1107	New England South	Capital	238	0.75	0.45	530.76	64	0	94	80
49_53_1105	New England South	Capital	230	0.93	0.56	413 22	64	0	85	81
49_53_1127	New England South	Capital	229	0.53	0.32	715.12	64	0	85	80
49_53_13F1	New England South	Capital	180	0.40	0.24	760 28	160	0	16	4
49_53_1113	New England South	Capital	178	1.27	0.76	234.11	0	0	88	90

### Appendix 5 Sub-transmission Cable Replacement Candidate Projects

Master CDF	Division	District	Risk Score	Miles	REPLACEMENT COST (\$M)	Risk/\$M	Safety Score	Customer Score	Asset Score	Reliability Score
49_56_54K21	New England South	Coastal	136	1.28	0.62	221.27	64	0	72	0
49_56_54K23	New England South	Coastal	136	1.28	0.62	220.78	64	0	72	0
49_53_1144	New England South	Capital	100	1.08	0.52	191.68	0	4	96	0
49_53_1142	New England South	Capital	97	1.08	0.52	186.23	0	1	96	0

### Resanction Request

## nationalgrid

Title:	RI UG Secondary Cable Replacement - FY17 Program	Sanction Paper #:	USSC-17-149
Project #:	C055392	Sanction Type:	Resanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	03/21/2017
Author:	John P. Richard, Jr.	Sponsor:	Carol Sedewitz, VP of Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	John P. Richard, Jr.

### 1 Executive Summary

This paper requests sanction of the Program Project C055392 in the amount \$1.279M with a tolerance of +/- 10% for the purposes of of Engineering, Procurement and full construction including underground cable replacement.

This sanction amount is \$1.279M broken down into:

\$1.038M Capex \$0.102M Opex \$0.139M Removal

Note the originally requested sanction amount of \$0.900M

### 2 Resanction Details

### 2.1 Project Summary

The Company is proactively replacing underground cables in Rhode Island as documented in the report titled "Rhode Island Underground Cable Replacement Program - Study Report" dated August 15, 2014. This program includes a multi-year project for proactive replacement of underground secondary cable, targeting specific geographic areas for replacement.

### 2.2 Summary of Projects

Project Number	Project Type (Elect only)	Project Title	Estimate Amount (\$M)
		RI UG Secondary Cable Replacement - FY17	
C055392	D-Line	Program	1.279
		Total	1.279

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 1 of 6

## nationalgrid

### **Resanction Request**

### 2.3 Prior Sanctioning History

Date	Governance Body	Sanctioned Amount	Potential Project Investment	Paper Title	Sanction Type	Paper Reference Number	Tolerance
5/12/16	Power Plant	\$0.900M	\$0.900M	NA	Sanction	NA	+/-25%
5/05/15	Power Plant	\$0.500M	\$0.500M	NA	Sanction	NA	+/-25%

### **Over / Under Expenditure Analysis**

Summary Analysis (\$M)	Capex	Opex	Removal	Total
Resanction Amount	1.038	0.102	0.139	1.279
Latest Approval	0.423	0.162	0.315	0.900
Change*	0.615	-0.060	-0.186	0.379

\*Change = (Re-sanction - Amount Latest Approval)

### 2.4 Cost Summary Table

					-		Curren	t Planning H	iorizon		
		Designet			Yr. 1	Yr. 2	Yr 3	Yr. 4	Yr. 5	Yr. 6 +	
Project Number	Project Title	Estimate Level	Spend (\$M)	Prior Yrs	2016/17	2017/18	2018/19	2019/20	2020/21	2021/22	Total
			CapEx	0.000	1.038	0.000	0.000	0.000	0.000	0.000	1.038
C055392	RI UG Secondary Cable	Est Lvl (e.g. +/-	OpEx	0.000	0.102	0.000	0.000	0.000	0.000	0.000	0.102
	Replacement - FY17 Program	10%)	Removal	0.000	0.139	0.000	0.000	0.000	0.000	0.000	0.139
			Total	0.000	1.279	0.000	0.000	0.000	0.000	0.000	1.279
						_		_			
			CapEx	0.000	1.038	0.000	0.000	0.000	0.000	0.000	1.038
	Total Project Sanction		OpEx	0.000	0.102	0.000	0.000	0.000	0.000	0.000	0.102
1			Removal	0.000	0.139	0.000	0.000	0.000	0.000	0.000	0.139
			Total	0.000	1.279	0.000	0.000	0.000	0.000	0.000	1.279

### 2.5 Business Plan

Business Plan Name & Period	Project in ap Busine	included proved ss Plan?	Over / U	nder Business Plan	Project Cost relative to approved Business Plan (\$)
FY17-21 NE Distribution Business plan	© Yes	O No	O Over O	Under 💿 N/A	\$0

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 2 of 6

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 455 of 481

## nationalgrid

#### **Resanction Request**

2.6 Drivers

#### 2.6.1 Detailed Analysis Table

The following table indicates the major key variations that account for the difference between the original sanction amount and the requested resanction amount.

Detail Analysis (M's)	Over/Under Expenditure?	Amount
Design Cost and Acceleration	🛛 Over 📋 Under	\$0.220
Construction Acceleration	Over 🗌 Under	\$0.159

### 2.6.2 Explanation of Key Variations

#### **Design Cost and Acceleration**

In FY17, this project replaced UG Secondary cables in targeted geographic areas within Providence, specifically at George and Waterman Streets, as well as 3 sub sections of the College Hill area (Canal, Charles, Randall & North Benefit Streets). In addition to these sections, designs were completed for 6 additional sub sections of the College Hill area encompassing the following streets; S Benefit, S Water, S Main, Power, Planet, Benevolent, William and N Main.

Due to the age and complexities of the UG Secondary Systems, the designs for the completed sections took longer to complete than originally expected. Therefore, it was decided the design work for the future year's construction should start sooner than the past. Additionally, designing these projects required more field surveys than originally expected and because these UG secondary system are not currently shown in GIS, which required a full GIS rebuild.

#### **Construction Acceleration**

Operations requested the acceleration of a secondary project that was not originally planned for FY17 in order to maintain desired resourcing levels. Resource Planning evaluated the request with input from Operations and Engineering; it was determined the request could be granted without negatively impacting the program.

### 2.7 If cost > approved Business Plan how will this be funded?

Reallocation of funds within the Underground Cable Replacement Program portfolio has been managed by Resource Planning to meet jurisdictional, budgetary, statutory and regulatory requirements.

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 3 of 6

nationalgrid

### Resanction Request

### 2.8 Key Milestones

Milestone	Target Date: (Month/Year)
Sanction	May 2016
Re-Sanction for FY17	March 2017
Construction Finish	March 2017
FY17 Closure Paper	June 2017

### 2.9 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review
June 2017	FY17 Closure Paper

#### 3 Statements of Support

### 3.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Department	Individual	Responsibilities
Investment Planning	Glen Diconza	Endorses relative to distribution 5-year plan or emergent work
Resource Planning	Anne Wyman	Endorses Resources, cost estimate, schedule, and Portfolio Alignment
Distribution Asset Management	Alan Labarre	Endorses scope, design, conformance with design standards

### 3.2 Reviewers

The reviewers have provided feedback on the content/language of the paper

Function	Individual	
Finance	Patricia Easterly	
Regulatory	Peter Zschokke	1
Jurisdictional	Sonny Anand	-
Procurement	Art Curran	
Control Center	Mike Gallagher	

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 4 of 6

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 457 of 481

### **Resanction Request**



### 4 Decisions

l:

- (a) APPROVE this paper and the investment of \$1.279M and a tolerance of +/- 10%
- (b) NOTE that John Richard is the Project Manager and has the approved financial delegation.

(c) NOTE: In the event that the Program projects are not approved prior to the start of the FY18 fiscal year, the FY17 approval limits will remain in effect until such time as the FY18 Program projects are approved by USSC and/or other appropriate authority for approval.

Executive Sponsor - Christopher Kelly, SVP of Electric Process and Engineering

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 5 of 6

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 458 of 481

## nationalgrid

### **Resanction Request**

5 Appendices

NA

C055392 RI-UG-Sec-Cable-FY17-Resanction Uncontrolled When Printed Page 6 of 6

### Short Form Sanction Paper

## nationalgrid

Title:	RI UG Secondary Cable Replacement FY18 Program	Sanction Paper #:	USSC-17-150
Project #:	C055392	Sanction Type:	Sanction
Operating Company:	The Narragansett Electric Co.	Date of Request:	03/21/2017
Author:	Roger Cox	Sponsor:	Carol Sedewitz, VP Electric Asset Management
Utility Service:	Electricity T&D	Project Manager:	John Richard

### 1 Executive Summary

### 1.1 Sanctioning Summary

This paper requests sanction of the program project C055392 in the amount \$1.820M with a tolerance of +/- 10% for the purposes of Engineering, Design and Full implementation.

This sanction amount is \$1.820M broken down into:

\$1.468M Capex \$0.176M Opex \$0.176M Removal

### 1.2 Project Summary

The Company is proactively replacing underground cables in Rhode Island as documented in the report titled "Rhode Island Underground Cable Replacement Program - Study Report" dated August 15, 2014. This program includes a multi-year project for proactive replacement of underground secondary cable, targeting specific geographic areas for replacement, projecting spending through the year 2025.

### 2 Project Detail

### 2.1 Background

National Grid's Cable Replacement Strategy documented a program to proactively replace underground cable on sub-transmission, distribution primary, and distribution secondary cable systems. This strategy considered the age of the Company's underground infrastructure and acknowledged similarities in the physical characteristics (insulation materials) of cable assets that are more prone to failure.

Page 1 of 10

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 460 of 481

### Short Form Sanction Paper



This program focuses on the conventional underground systems generally found in more urban areas of the service territory. The cables are predominantly installed in manhole and duct systems, yet some may be direct-buried. Underground secondary cables, not including residential developments, are included in this RI UG Cable Replacement Program.

Cables utilized in the residential neighborhoods (Underground Residential Developments (URDs)) and Underground Commercial Developments (UCDs) are not in scope and are included under a separate program with a different strategey.

### 2.2 Drivers

This project is driven by asset condition of the underground secondary cable system, which impacts the reliability of the distribution system. In addition, underground asset failures can (and have) resulted in manhole cover dislodgements and/or a manhole fire. Such events are often visible to the public and raise understandable concern with regulators, businesses, and public safety officials. Although such events and possible outcomes can not be completely eliminated, it is the Company's opinion that the frequency with which such events occur can be reduced with programmatic cable replacements.

### 2.3 Project Description

In FY18, this project proposes replacement of approximately 22,000 circuit feet of underground secondary cable. Targeted geographic areas are in Providence and are portions of the neighborhoods of Fox Point, College Hill, Wayland Square, Olneyville, and western end of Federal Hill.

### 2.4 Benefits

Proactive replacement of underground secondary cable will reduce the risk of in-service failures and the potential for unplanned customer outages. This planned approach will provide an efficient replacement process compared to replacing the cables on an emergency basis when in-service failures occur.

### 2.5 Business & Customer Issues

### 2.6 Alternatives

### **Alternative 1: Defer**

Deferring this project leaves the area at risk for increased outages.

Page 2 of 10

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 461 of 481

nationalgrid

### aper

## Short Form Sanction Paper

### 2.7 Investment Recovery

### 2.7.1 Customer Impact

This project results in an indicative first full year revenue requirement when the asset is placed in service equal to approximately \$0.174M. This is indicative only. The actual revenue requirement will differ, depending upon the timing of the next rate case and/or the timing of the next filing in which the project is included in rate base.

### 3 Related Projects, Scoring, Budgets

### 3.1 Summary of Projects

Project Number	Project Type (Elec only)	Project Title	Estimate Amount (\$M)
C055392	D-Line	RI UG Secondary Cable Replacement	1.820
		Total	1.820

### 3.2 Associated Projects

NA

### 3.3 **Prior Sanctioning History**

The Secondary Cable Replacement Program Funding Project is sanctioned annually for annual spending. Cost estimates are based on past history and available resources.

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 3 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 462 of 481

## nationalgrid

### Short Form Sanction Paper

### 3.4 Category

Category	Reference to Mandate, Policy, NPV, or Other	1
O Mandatory	Rode Island Underground Cable Replacement Program	
Policy- Driven		
O Justified NPV		
O Other		
		Į

### 3.5 Asset Management Risk Score

Asset Management Risk Score: 36

Primary Risk Score Driver: (Policy Driven Projects Only)

Reliability	O Environment	O Health & Safety	O Not Policy Driven
-------------	---------------	-------------------	---------------------

### 3.6 Complexity Level

O High Complexity O Medium Complexity O Low Complexity O N/A

Complexity Score: 15

### 3.7 Next Planned Sanction Review

Date (Month/Year)	Purpose of Sanction Review
June 2018	Closure Paper

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 4 of 10

nationalgrid

### Short Form Sanction Paper

### 4 <u>Financial</u>

### 4.1 Business Plan

Business Plan Name & PeriodProject included in approved Business Plan?FY18-22 NE Distribution Business plan $\odot$ Yes $\bigcirc$ No	Over / Under Business Plan	Project Cost relative to approved Business Plan (\$)	
FY18-22 NE Distribution Business plan	© Yes O No	O Over O Under ⊙ NA	\$0M

### 4.1.1 If cost > approved Business Plan how will this be funded?

NA

### 4.2 CIAC / Reimbursement

NA

### 4.3 Cost Summary Table

					9		Current F	Planning Hor	izon (\$M)	Depart 1	A second second
		Project			Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6+	
Number	Project Title	Estimate Level (%)	Spend	Prior Yrs	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	Total
		CapEx	-	1.468	•	-				1.468	
C055392	RI UG Secondary Cable	Est LvI (e.g.	OpEx		0,176						0.176
	Replacement	+/- 10%)	Removal		0.176		•	•	-	-	0.176
			Total		1.820	_	•		-		1.820
		_	CapEx		1.468						1.468
Total Project Sanction			OpEx	•	0.176	-	-	•			0.176
			Removal		0.176	-	•	-	-		0.176
			Total		1.820						1,820

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 5 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 464 of 481

# nationalgrid

### Short Form Sanction Paper

### 4.4 Project Budget Summary Table

### Project Costs per Business Plan

			Current Planning Horizon (\$M)							
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +			
\$M	(Actual)	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	Total		
CapEx	0.000	1.468	0.000	0.000	0.000	0.000	0.000	1,468		
OpEx	0.000	0.176	0.000	0.000	0.000	0.000	0.000	0.176		
Removal	0.000	0.176	0.000	0.000	0.000	0.000	0.000	0.176		
Total Cost in Bus.		_						0.110		
Plan	0.000	1.820	0.000	0.000	0.000	0.000	0.000	1.820		

### Variance (Business Plan-Project Estimate)

		Current Planning Horizon (\$M)							
	Prior Yrs	Yr. 1	Yr. 2	Yr. 3	Yr. 4	Yr. 5	Yr. 6 +		
\$M	(Actual)	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	Total	
CapEx	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
OpEx	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Removal	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Total Cost in Bus.							0.000	0.000	
Plan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	

### 5 Key Milestones

Milestone	Target Date: (Month/Year)		
Sanction	March 2017		
Preliminary Engineering	Various		
Procurement	Various		
Final Engineering	Various		
Delivery	Various		
Construction Start	Various		
Construction Finish	Various		
As Builts	Various		
Annual Program Ciosure	June 2018		

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 6 of 10

## nationalgrid

### Short Form Sanction Paper

### 6 Statements of Support

### 6.1.1 Supporters

The supporters listed have aligned their part of the business to support the project.

Role	Individual	Responsibilities
Investment Planning	DiConza, Glen	Endorses relative to 5-year business plan or emergent work
Resource Planning	Wyman, Anne	Endorses construction resources, cost estimate, schedule, and portfolio alignment
Asset Management / Planning	Labarre, Alan T.	Endorses scope, estimate, and schedule with the company's goals, strategies, and objectives
Project Management	Schneller, Andrew	Endorses resources, cost estimate, schedule
Electric Project Estimation	Marceau, Daniel	Endorses Cost Estimate

### 6.1.2 Reviewers

The reviewers have provided feedback on the content/language of the paper.

Reviewer List	Individual
Finance	Patricia Easterly
Regulatory	Peter Zschokke
Jurisdictional Delegate(s)	Sonny Anand
Procurement	Art Curran
Control Centers (CC)	Michael Galiagher

### 6.1.3 List References

NA

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 7 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 466 of 481

nationalgrid

### Short Form Sanction Paper

### 7 <u>Decisions</u>

Ŀ

(a)	APPROVE this paper and the investment of \$1.820M and a tolerance of +/-10%
(b)	NOTE that John Richard is the Project Manager and has the approved financial delegation.
1.5	

(c) NOTE: In the event that any Blanket projects are not approved prior to the start of the FY19 fiscal year, the FY18 approval limits will remain in effect until such time as the FY19 blanket projects are approved by USSC and/or other appropriate authority for approval.

Executive Sponsor - Christopher Kelly, SVP of Electric Process and Engineering

RI-UG-Sec-Cable-FY18-Sanction Uncontrolled When Printed Page 8 of 10

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 467 of 481



The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 468 of 481



Page 468 of 481Page 468 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 469 of 481



### 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	<u>C059663</u>		USSC #:	<u>FY17 P</u> r	rogram		
Revision:	<u>3</u>		Budget Version	<u>Default</u>			
Project Title:	Cutout Mnted Reclo	Cutout Mnted Recloser Program RI					
Project Description:	This annual program is based on a strategy that recommends the installation of single phase cutout mounted reclosers at targeted locations on primary overhead lines across the TNECo distribution network						
Project Status:	<u>open</u>						
Responsible Person:	CURLEY, JOSEPH		Initiator:		<u>Williams, John W</u>		
Spending Rationale:	System Capacity &	Performance	Funding Type:	<u>P Electr</u>	ic Distribution Line RI		
Budget Class:	Reliability						
Capital by Category:							
Program Code:							
Project Risk Score:	<u>34</u>		Project Complexity	Score:	<u>18</u>		
Project Schedule / Expenditures							
<b>Revision Status:</b>	Approved						
Est Start Date:	<u>11/12/2014</u>		Est Complet	e Date:	<u>3/31/2020</u>		
Est In-Service Date:	<u>3/31/2020</u>						
TTD Actuals:	<u>\$340,098</u>		As Of:		<u>10/10/2017</u>		
Cost Breakdown	<u>Capital</u>	<u>Expense</u>	<u>Removal</u>	<u>Total</u>	<u>Credits</u>		
	<u>\$110,000</u>	<u>\$20,000</u>	<u>\$10,000</u>	<u>\$140,0</u>	<u>000</u> \$0		

### Justification / Risk Identification:

This strategy recommends the installation of single phase cutout mounted reclosers at targeted locations on primary OH lines in TNECo Distribution Network. This work will benefit National Grid customers by improving reliability and operational efficiency. The devices reclosing feature will a clear temporary fault before the circuit is interrupted, reducing the number of adhoc repairs and customers interruptions on the network.

### Project Scope:

Install 80 CMRs on the RI Distribution Network over the 5yr program at a capital cost of \$360,000.

### Project Alternatives Considered:

Single phase oil filled reclosers

Additional Notes:

Potential location have been identified.

### **Related Projects:**

**Project Number:** 

Project Name:

### Approvals

Line 1:	Date	<u>4/25/2016 11:33:15</u>	Approver	<u>curljo</u>	DOA - Distribution Lev	
Line 2:	Date	<u>4/26/2016 15:01:43</u>	Approver	<u>Diconza, Glen L</u>	DOA - Distribution Lev	
Line 3:	Date	<u>5/4/2016 15:32:18</u>	Approver	Constable, Ryan	DOA - Distribution Lev	
Line 4:	Date	<u>5/4/2016 15:54:58</u>	Approver	Cox, Roger D	DOA - Distribution Lev	
Line 5:	Date		Approver			
***Project Authorization is for Approved Revision Total Estimated Cost +10%***						

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 472 of 481



Page 472 of 481Page 472 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 473 of 481



Page 473 of 481Page 473 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 474 of 481



Page 474 of 481Page 474 of 481



The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 476 of 481

### 5360-Narragansett Electric and Gas Project Revision Detail Report

Fund Project Number:	CD01257		USSC #:	<u>FY17 Pr</u>	<u>ogram</u>	
Revision:	<u>10</u>		Budget Version:	<u>Default</u>		
Project Title:	Distribution Secondary Network Arc					
Project Description:	Install recommended engineering controls to decrease calculated incident energy levels in 480 volt spot network systems.					
Project Status:	open					
Responsible Person:	NEARY, ALEXAND	DER	Initiator:		PowerBatch,	
Spending Rationale:	Asset Condition		Funding Type:	P Electr	ic Distribution Line RI	
Budget Class:	<u>Safety</u>					
Capital by Category:						
Program Code:						
Project Risk Score:	<u>46</u>		Project Complexity S	Score:	<u>18</u>	
Project Schedule / Expenditures						
Revision Status:	Approved					
Est Start Date:	<u>4/1/2017</u>		Est Complete	e Date:	<u>3/31/2018</u>	
Est In-Service Date:	<u>3/31/2018</u>					
TTD Actuals:	<u>\$1,964,313</u>		As Of:		<u>10/10/2017</u>	
Cost Breakdown	<u>Capital</u>	<u>Expense</u>	<u>Removal</u>	<u>Total</u>	<u>Credits</u>	
	<u>\$417,000</u>	<u>\$42,000</u>	<u>\$42,000</u>	<u>\$501,0</u>	<u>000 \$0</u>	

### Justification / Risk Identification:

<Enter data here>

### Project Scope:

Install recommended engineering controls to decrease calculated incident energy levels in 480 volt spot network systems, for reference see "Distribution Secondary Network Arc Flash Study" issued in February 2012 by Daniel J. Mungovan.

### **Project Alternatives Considered:**

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 477 of 481

<Enter data here>

### **Additional Notes:**

Changed estimate for only October 2012 through March 2013 period.

### **Related Projects:**

**Project Number:** 

Project Name:

#### Approvals Line 1: Date 4/12/2017 13:04:30 Approver Approver 1 <u>labara</u> Line 2: Date Approver Line 3: Date Approver Line 4: Date Approver Line 5: Date Approver \*\*\*Project Authorization is for Approved Revision Total Estimated Cost +10%\*\*\*

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 478 of 481



Page 478 of 481Page 478 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 479 of 481



Page 479 of 481Page 479 of 481

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 480 of 481



Page 480 of 481Page 480 of 481
The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4770 Attachment PUC 1-16-3 (Electric) Page 481 of 481



Page 481 of 481Page 481 of 481