

August 21, 2020

#### BY ELECTRONIC MAIL

Luly E. Massaro, Commission Clerk Rhode Island Public Utilities Commission 89 Jefferson Boulevard Warwick, RI 02888

RE: Docket 4996 – FY2021 Gas Infrastructure, Safety, and Reliability Plan <u>Quarterly Update – First Quarter Ending June 30, 2020</u>

Dear Ms. Massaro:

On behalf of National Grid,<sup>1</sup> I have enclosed an electronic version<sup>2</sup> of the Company's fiscal year (FY) 2021 Gas Infrastructure, Safety, and Reliability (ISR) Plan quarterly update for the first quarter ending June 30, 2020.

Pursuant to the provisions of the approved FY 2018 Gas ISR Plan, the Company committed to providing quarterly updates on the progress of its Gas ISR program to the Rhode Island Public Utilities Commission and the Rhode Island Division of Public Utilities and Carriers.

Thank you for your attention to this matter. If you have any questions, please contact me at 781-907-2121.

Very truly yours,

Raquel J. Webster

#### **Enclosures**

cc: Docket 4996 Service List Leo Wold, Esq. John Bell, Division Al Mancini, Division

<sup>&</sup>lt;sup>1</sup>The Narragansett Electric Company d/b/a National Grid (National Grid or the Company).

<sup>&</sup>lt;sup>2</sup> Per practice during the COVID-19 Emergency period, the Company is providing a PDF version of the above-referenced transmittal. The Company will provide the Commission Clerk with a hard copy and, if needed, additional hard copies at a later date.

#### Certificate of Service

I hereby certify that a copy of the cover letter and any materials accompanying this certificate was electronically transmitted to the individuals listed below.

The paper copies of this filing are being hand delivered to the Rhode Island Public Utilities Commission and to the Rhode Island Division of Public Utilities and Carriers.

Joanne M. Scanlon

<u>August 21, 2020</u> Date

### Docket No. 4996 - National Grid's FY 2021 Gas Infrastructure, Safety and Reliability (ISR) Plan - Service List 8/19/2020

Name/Address	E-mail Distribution	Phone
Raquel J. Webster, Esq.	raquel.webster@nationalgrid.com;	781-907-2121
National Grid	celia.obrien@nationalgrid.com;	
40 Sylvan Road	Joanne.scanlon@nationalgrid.com;	
Waltham, MA 02451	Jennifer.Hutchinson@nationalgrid.com;	
National Grid	Amy.smith@nationalgrid.com;	
Amy Smith	Robert.Gresham@nationalgrid.com;	
Melissa Little	Melissa.Little@nationalgrid.com;	
Lee Gresham	Ann.leary@nationalgrid.com;	
Ryan Scheib	Theresa.Burns@nationalgrid.com;	
	Michael.Pini@nationalgrid.com;	
	Nathan.Kocon@nationalgrid.com;	
	McKenzie.Schwartz@nationalgrid.com;	
	Ryan.Scheib@nationalgrid.com;	
	William.richer@nationalgrid.com;	
Division of Public Utilities & Carriers	Leo.Wold@dpuc.ri.gov;	401-780-2130
Leo Wold, Esq.		
	Al.mancini@dpuc.ri.gov;	
	John.bell@dpuc.ri.gov;	
	Jonathan.Schrag@dpuc.ri.gov;	
	Robert.Bailey@dpuc.ri.gov;	
	dmacrae@riag.ri.gov;	
	MFolcarelli@riag.ri.gov;	
Rod Walter, CEO/President	Rwalker@RWalkerConsultancy.com;	706-244-0894
Rod Walker & Associates	, , , , , , , , , , , , , , , , , , ,	

<b>Conservation Law Foundation</b>	JElmer@clf.org;	401-228-1904
Jerry Elmer, Esq.		
Conservation Law Foundation		
235 Promenade St.		
Suite 560, Mailbox 28		
Providence, RI 02908		
Office of Energy Resources (OER)	daniel.majcher@doa.ri.gov;	
Daniel Majcher, Esq.		
Dept. of Administration	Nancy.Russolino@doa.ri.gov;	
Division of Legal Services	Christopher.Kearns@energy.ri.gov;	
One Capitol Hill, 4 <sup>th</sup> Floor	Nicholas.Ucci@energy.ri.gov;	
Providence, RI 02908	Carrie.Gill@energy.ri.gov;	
File an original & nine (9) copies w/:	<u>Luly.massaro@puc.ri.gov</u> ;	401-780-2107
Luly E. Massaro, Commission Clerk	Margaret.hogan@puc.ri.gov;	
Margaret Hogan, Commission Counsel	Cynthia.WilsonFrias@puc.ri.gov;	
Public Utilities Commission	Todd.bianco@puc.ri.gov;	
89 Jefferson Blvd.	Alan.nault@puc.ri.gov;	
Warwick RI 02888		

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 1 of 12

# Gas Infrastructure, Safety, and Reliability Plan The Narragansett Electric Company FY 2021 Quarterly Update First Quarter - Ending June 30, 2020

#### **Executive Summary**

Fiscal year (FY) 2021 Gas Infrastructure, Safety, and Reliability (ISR) first quarter results (Attachment A) reflect that the Company<sup>1</sup> has spent approximately \$35.94 million of an estimated year-to-date (YTD) budget of \$46.35 million, resulting in a first quarter underspending variance of \$10.42 million. This spending does not include the Southern Rhode Island Gas Expansion Project. The first quarter spend includes actual spending of \$8.79 million out of an estimated YTD budget of \$11.66 million for Non-Discretionary work, resulting in a first quarter underspending variance of \$2.87 million. In addition, the first quarter spend includes actual spending of \$27.15 million of an estimated YTD budget of \$34.69 million on Discretionary work, resulting in a first quarter underspending variance of \$7.55 million. To date, the \$35.94 million of actual spend represents approximately 25 percent of the total FY 2021 annual Gas ISR budget of \$143.63 million (excluding incremental costs), or approximately 23 percent of the total annual Gas ISR budget of \$155.54 million (including incremental costs). The current forecasted total year-end spend is \$141.26 million, which is \$14.28 million below the total budget of \$155.54 million (including incremental costs). The COVID-19 Pandemic (Pandemic) is the primary driver of the projected underspend for the Public Works, Mandated, Proactive Main Replacement, and Reliability programs. A summary forecast is provided in

Attachment A. Additional details supporting this forecast are provided in Attachment B. In the

<sup>&</sup>lt;sup>1</sup> The Narragansett Electric Company d/b/a National Grid (National Grid or the Company).

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 2 of 12

sections below, the Company explains in more detail the primary drivers for spending to-date and the forecast for each category.

FY 2021 Gas ISR first quarter results (Attachment A) reflect that the Company has spent\$13.95 million of an estimated YTD budget of \$14.53 million for the Southern Rhode Island Gas Expansion Project (Gas Expansion Project). This results in a first quarter underspending variance of \$0.58 million. YTD results (Attachment B) reflect that the Company spent approximately \$13.84 million for Construction – Pipeline compared to a YTD budget of \$14.31 million, resulting in a fiscal YTD underspending variance of \$0.47 million. However, the pipeline installation is ahead of scheduled and has experienced lower costs to complete the work and increased daily production rates, which are associated with, in part, lower volumes of ledge and water removal along with a reduced traffic volume, which is a result of the Pandemic. YTD results also reflect that the Company spent approximately \$0.07 million for the Other Upgrades/Investments category, resulting in fiscal YTD underspending variance of \$0.02 million. The work in this category is generally on track. YTD results reflect that the Company spent approximately \$0.04 million for the Regulator Station Investment category, resulting in a fiscal YTD underspending variance of \$0.09 million. The work in this category is slightly behind schedule, but is scheduled to be on-budget at fiscal year-end.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 3 of 12

#### FY 2021 Capital Spending by Category

#### Non-Discretionary Work<sup>2</sup>

Public Works Program - \$1.28 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent a net of \$3.94 million, net reimbursements, against a projected year-to-date budget of \$5.22 million for the Public Works program, resulting in an underspending variance of \$1.28 million. To date, for FY 2021, the Company has installed 3.2 miles of a plan of 5.5 miles for new gas main and has abandoned 0.3 miles of a plan of 3.3 miles of leak-prone pipe through the Public Works program. The Pandemic has impacted the Company's ability to complete meter service work because this type of work is customer facing and typically includes relighting equipment and appliances inside buildings after the transfer to the new service line and meter set has been completed, as applicable. The limitations on meter service work has impacted the Company's ability to abandon leak-prone pipe. Although service work has resumed in the second quarter, there may be challenges achieving the fiscal year abandonment target. YTD, the Public Works Program has incurred costs of \$0.20 million related to Professional Engineer (PE) Stamps, which is detailed below in the Incremental Cost – Professional Engineer Stamp section. At this time, the Public Works Program category is projected to be underbudget by \$1.43 million at fiscal year-end.

<sup>&</sup>lt;sup>2</sup> Non-Discretionary programs include projects that are required by legal, regulatory code, and/or agreement, or are the result of damage or failure, with limited exceptions.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 4 of 12

#### Mandated Programs – \$1.53 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company has spent approximately \$4.85 million of a projected YTD budget of \$6.38 million for Mandated Programs, resulting in an underspending variance of \$1.53 million. The primary drivers of the underspend include a reduced YTD volume of Reactive Leaks and Reactive Service Replacements, although both programs are forecast to be on budget at fiscal year-end. Another driver of the underspending variance is the work associated with the Transmission Station Integrity program, which has been deferred until FY 2022. This delay is due in part to the associated physical records review, which was paused with the onset of the Pandemic. The underspend is partially offset by YTD overspending in the Corrosion and Reactive Main Replacement – Maintenance categories, although both programs are forecast to be on budget at fiscal year-end. The Purchase Meters program is forecasted to underspend the fiscal year budget by \$1.72 million at year-end as the Company will require fewer meters because the Meter Testing program was paused with the onset of the Pandemic. At this time, the Mandated programs category is forecasted to underspend the FY 2021 budget of \$21.68 million (excluding incremental paving for patches) by \$2.33 million. The fiscal year budget of \$4.08 million for Incremental Paving for Patches is primarily associated with Mandated Programs and is currently forecasted to spend the full \$4.08 million; however, the Company will continue to evaluate the forecast at the end of the second quarter. YTD, the Mandated Programs have incurred costs of \$0.03 million related to PE Stamps, which is detailed below in the Incremental Cost – Professional Engineer Stamp section.

#### Damage/Failure Reactive Program - \$0.06 million variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent \$0 of a projected year-to-date budget of \$0.06 million for the Damage/Failure Reactive program, resulting in an underspending variance of \$0.06 million. At this time, the Damage/Failure Reactive program category is forecasted to be under budget by \$0.04 million at fiscal year-end.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 5 of 12

#### Discretionary Work<sup>3</sup>

Proactive Main Replacement Program – \$3.20 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent approximately \$20.02 million of a projected YTD budget of \$23.22 million for the Proactive Main Replacement programs, resulting in an underspending variance of approximately \$3.20 million. To date for FY 2021, the Company has installed 26.6 miles of new main against a plan of 17.0 miles. The Company was only able to abandon 0.1 mile of leak-prone pipe out of a plan for 10.1 miles. YTD, the Proactive Main Replacement programs have incurred costs of \$0.51 million related to PE Stamps, which is detailed below in the Incremental Cost – Professional Engineer Stamp section. At this time, the overall Proactive Main Replacement programs are projected to be underbudget by \$5.46 million at fiscal year-end.

As noted above in the Public Works section, the Pandemic has impacted the Company's ability to complete the meter service work associated with main replacement and has significantly limited the abandonment of leak-prone pipe in the first quarter, although the work has resumed in the second quarter. The ability to complete all planned service work related to main replacement, which includes challenges completing the backlog of service work along with the dependency of customers to grant access to their premises, will be a primary factor in the Company's challenge of achieving the FY 2021 abandonment target.

The FY 2021 ISR Plan includes a budget of \$5.60 million for Incremental Paving – Main Installation, which provides funding for the anticipated cost increases associated with the new 2019 Rhode Island Utility Fair Share Roadway Repair Act (Curb-to-Curb Paving Law). All

<sup>&</sup>lt;sup>3</sup> Discretionary programs are not required by legal, regulatory code, or agreement, or a result of damage or failure, with limited exceptions.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 6 of 12

YTD paving costs are captured in the standard ISR program categories for which the final restoration paving is associated (i.e. Proactive Main Replacement – Leak Prone Pipe). Further incremental cost analysis will be included in the second and third quarter ISR reports, as only approximately 50% of the paving completed by contractors has been invoiced to the Company. The forecast for FY 2021 will also undergo further evaluation at the close of second and third quarters. The Company estimates that approximately 25%-35% of final restoration for main replacement is requiring curb-to-curb restoration, compared to approximately 14% in prior years.

The Atwells Avenue – Segments 1A and 1B main installation has been completed ahead of the original schedule, which was projected to extend into the Fall of calendar year 2020. This has resulted in a YTD budget overspend of \$2.13 million, but the project is forecast to be on budget at year end. With the onset of the Pandemic, there was a significant decrease in the traffic volume on Atwells Avenue as some businesses temporarily closed and restaurants that were open were serving take-out only or offering dining at a limited capacity. Working in conjunction with the City of Providence, local business leaders and the Company's contractor, the planned night work with two crews was changed to day work with three crews. These changes helped accelerate the daily production rate and reduced disruption to the area residents. Additionally, the scope of work for the project was expanded to include the services, some of which dated back to the 1800's, inside DePasquale Square, which is in heart of Federal Hill and home to several restaurants, which would have typically been offering outdoor dining. The abandonment of leak prone pipe associated with Segments 1A and 1B is scheduled to be completed in the second quarter of FY 2021. Final restoration related to Segment 2 is scheduled to be completed in FY 2021. The Company is working with the City of Providence regarding final restoration plans for Segments 1A and 1B.

For the Proactive Main Replacement – Large Diameter LPCI Program, the Company spent approximately \$0.11 million of a projected YTD budget of \$0.68 million, resulting in an underspending variance of \$0.57 million. Cast Iron Lining projects were delayed due to the

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 7 of 12

Pandemic and the inability to complete the associated service work. Additionally, the lining project planned for Blackstone Street in Providence has been deferred due to its proximity to local hospitals and that deferral is a contributing factor in the FY 2021 forecast reduction.

#### Reliability Programs - \$4.18 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent \$7.13 million of a projected YTD budget of \$11.31 million for Reliability programs, resulting in an underspending variance of \$4.18 million for this category. There are several drivers of this underspending variance, but the primary driver is the Pandemic. The first driver is the Pressure Regulating Facilities category, which experienced initial delays due to the Pandemic. Consequently, the Company expects to defer one regulator station project until FY 2022, although work is progressing with eight stations. The second driver is the Distribution Station Over Pressure Protection category, which experienced delays due to the Pandemic but is forecast to be on budget at year-end. The third driver is the Replace Pipe on Bridges category, which is underspending the YTD budget and forecast to be underspent at year-end because the timeline of the Rhode Island Department of Transportation (RIDOT) Goat Island bridge project is slightly delayed. The forecasted underspend on the Goat Island bridge project is partially being offset by spending for bridge work in Lincoln, North Smithfield, Providence, and East Greenwich. The fourth is the Gas System Reliability category, which is partially underspent because most of the budgeted station work for the Wood at Woodlawn regulator station project in Bristol was completed in FY 2020. YTD, the Reliability programs have incurred costs of \$0.09 million related to PE Stamps, which is detailed below in the Incremental Cost – Professional Engineer Stamp section. At this time, the Reliability programs are projected to be underbudget by \$3.50 million at fiscal year-end.

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 8 of 12

#### Incremental Costs - Professional Engineer Stamp

The FY 2021 ISR Plan includes a fiscal year budget of \$1.52 million to fund new Professional Engineer Stamp requirements. That State of Rhode Island has implemented new statutory requirements to have natural gas infrastructure design plans and specifications approved by a Rhode Island registered Professional Engineer when the work could post a material risk to public safety. The actual spend for PE Stamps is tracked directly in the applicable ISR cost categories. YTD, the total incurred costs to complete 126 PE Stamps is \$0.84 million and details of the spending by category is listed in the chart, below.

Category	Actual Cost FYTD - Through June (\$000)				
Access Protection Remediation	\$33				
Atwells Avenue	\$19				
Corrosion	\$22				
CSC/Public Works - Non-Reimbursable	\$179				
CSC/Public Works - Reimbursable	\$23				
Gas Planning / RCV Program	\$6				
Main Replacement (Reactive) - Maintenance	\$9				
Main Replacement (Proactive) - Leak Prone Pipe	\$488				
Valve Installation/Replacement	\$57				
Total	\$836				

#### FY 2021 Southern Rhode Island Gas Expansion Project Spending by Category

#### **Construction**

#### Pipeline – \$0.47 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent \$13.84 million of a projected YTD budget of \$14.31 million for the Gas Expansion Project – Main Installation, resulting in an underspending variance of \$0.47 million for this category. YTD, the Company has installed 7,600-feet of pipe, which is approximately 68% of the 11,200-feet planned for Phase 2. The

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 9 of 12

minimum gas in footage required to meet the winter demand is 5,600-feet, and at least 11,200-feet is expected to be gassed in by November 1, 2020. Horizontal Directional Drilling (HDD) 1 began drilling in July 2020 and is anticipated to be tied in by September 1, 2020. YTD, the Company has incurred \$0 of incremental paving expenses, but the paving expenses are forecasted to be incurred in the second and third quarters. At the onset of the Pandemic, manufacturing of pipe that met the Company's standard for the project was temporarily shut down. The project team was able to source pipe from various vendors, which was received in the first quarter of FY 2021, kept the project moving forward, and prevented the project contractor from experiencing idle time of its workforce. Pipe manufacturing resumed in the first quarter of FY 2021 and the Company has received the pipe required to complete all work planned for FY 2021. YTD, the project has experienced cost lower costs to complete the work and increased daily production rates, which are associated with, in part, lower volumes of ledge and water removal along with a reduced traffic volume, which is a result of the Pandemic. This cost favorability has enabled the project to pull forward a portion of FY 2022 – Phase 3 work into FY 2021, which will be completed as the FY 2021 budget allows.

#### Other Upgrades/Investments

Maximum Operating Pressure (MOP) Project, Launcher/Receiver, Installation of Remote Operating Valve (ROV) – \$0.02 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent \$0.07 million of a projected YTD budget of \$0.09 million for the Other Upgrades/Investments category, resulting in an underspending variance of \$0.02 million for this category. MOP field investigations were completed at two dig sites during the first quarter. Repairs to the pipeline will be completed at two locations as the result of leak survey results and those repair costs will be tracked under the Mandated program category. Results of the MOP testing continue to be evaluated but the pressure increase to 200 pounds per square inch gauge (psig) is on track to be completed in FY 2022. At this time, the Other Upgrades/Investments category is projected to be on-budget at

The Narragansett Electric Company d/b/a National Grid RIPUC Docket No. 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020 Page 10 of 12

fiscal year-end, when the \$0.049 million for incremental paving is included in this budget category.

#### **Regulator Station Investment**

Upgrades to Cranston Take Station, Cowesett Regulator Station, and New Regulator Station – \$0.09 million underspending variance to budget year-to-date

Through the first quarter of FY 2021, the Company spent \$0.04 million of a projected YTD budget of \$0.13 million for the Regulator Station Investment category, resulting in an underspending variance of \$0.09 million for this category. Initial engineering work has begun related to the Cowesett Regulator Station and initial engineering and environmental site inspection work has begun related to the Cranston Take Station. At this time, the Regulator Station Investment category is projected to be overbudget by \$0.07 million at fiscal year-end.

Attachment A RIPUC Docket 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020

Attachment A - Summary

## The Narragansett Electric Company d/b/a National Grid - RI Gas Capital Spending by Investment Categories - Summary FY 2021 through June 30, 2020 (\$000)

FYTD FY 2021 - Total

		FYID			F Y 2021 - 10tal			
Categories	Budget	Actual	Variance	Budget	Forecast	Variance		
NON-DISCRETIONARY								
Public Works 1	\$5,217	\$3,939	(\$1,278)	\$17,368	\$15,939	(\$1,429)		
Mandated Programs	\$6,380	\$4,854	(\$1,526)	\$21,684	\$19,354	(\$2,330)		
Damage / Failure (Reactive)	\$62	\$0	(\$62)	\$249	\$211	(\$38)		
NON-DISCRETIONARY TOTAL	\$11,659	\$8,793	(\$2,866)	\$39,301	\$35,504	(\$3,797)		
DISCRETIONARY								
Proactive Main Replacement	\$23,218	\$20,016	(\$3,202)	\$67,729	\$62,264	(\$5,465)		
Proactive Service Replacement	\$165	\$0	(\$165)	\$350	\$350	\$0		
Reliability	\$11,311	\$7,129	(\$4,182)	\$36,246	\$32,742	(\$3,504)		
SUBTOTAL DISCRETIONARY (Without Gas Expansion)	\$34,695	\$27,145	(\$7,550)	\$104,325	\$95,356	(\$8,969)		
Southern RI Gas Expansion Project	\$14,527	\$13,947	(\$581)	\$40,460	\$40,707	\$247		
DISCRETIONARY TOTAL (With Gas Expansion)	\$49,222	\$41,093	(\$8,130)	\$144,785	\$136,063	(\$8,722)		
CAPITAL ISR TOTAL (Base Capital - Without Gas Expansion)	\$46,354	\$35,938	(\$10,416)	\$143,626	\$130,860	(\$12,766)		
CAPITAL ISR TOTAL (With Gas Expansion) Amount does not include incremental paving associated with new		4.0.00	4			444		
RI Paving Law or PE Stamps	\$60,881	\$49,886	(\$10,996)	\$184,086	\$171,567	(\$12,519)		
Incremental Costs <sup>2</sup>	\$3,110	\$0	(\$3,110)	\$14,526	\$10,397	(\$4,129)		
CAPITAL ISR TOTAL	\$42,002	\$49,886	(\$14.106)	\$198,612	\$191.064	(\$16.649)		
(with Gas Expansion, PE Stamps, and Incremental Paving)	\$63,992	<b>\$49,000</b>	(\$14,106)	\$190,012	\$181,964	(\$16,648)		

<sup>()</sup> in Variance column denotes an underspend

<sup>1.</sup> Public Works Program includes reimbursements which will be credited as received throughout the year.

<sup>2.</sup> Forecasts for PE Stamps and Incremental Paving - Southern RI Gas Expansion are included in ISR categories above.

Attachment B RIPUC Docket 4996 FY 2021 Gas Infrastructure, Safety, and Reliability Plan FY 2021 Quarterly Update First Quarter Ending June 30, 2020

Attachment B - Breakout

#### The Narragansett Electric Company d/b/a National Grid - RI Gas Capital Spending by Investment Categories - Detail FY 2021 through June 30, 2020 (\$000)

FYTD FY 2021 - Total

		FYTD		r	Y 2021 - Tot	1
Categories	Budget	Actual	Variance	Budget	Forecast	Variance
NON-DISCRETIONARY						
Public Works						
CSC/Public Works - Non-Reimbursable	\$5,217	\$4,480	(\$737)	\$17,368	\$16,616	(\$752
CSC/Public Works - Reimbursable	\$351	\$50	(\$301)	\$1,403	\$1,372	(\$31
CSC/Public Works - Reimbursements	(\$351)	(\$591)	(\$240)	(\$1,403)	(\$2,050)	(\$647
Public Works Total	\$5,217	\$3,939	(\$1,278)	\$17,368	\$15,939	(\$1,429)
Mandated Programs						
Corrosion	\$371	\$490	\$119	\$1,166	\$1,166	\$
Purchase Meters (Replacements)	\$1,528	\$1,467	(\$61)	\$4,852	\$3,132	(\$1,720
Reactive Leaks (CI Joint Encapsulation/Service Replacement)	\$3,429	\$2,153	(\$1,276)	\$12,280	\$12,280	(\$0
Service Replacements (Reactive) - Non-Leaks/Other	\$668	\$416	(\$253)	\$2,096	\$2,096	\$
Main Replacement (Reactive) - Maintenance (incl Water Intrusion)	\$170	\$329	\$159	\$680	\$680	\$
Transmission Station Integrity	\$214	\$0	(\$214)	\$610	\$0	(\$610
Other Mandated	\$0	(\$2)	(\$2)	\$0	\$200	\$20
Mandated Total	\$6,380	\$4,854	(\$1,526)	\$21,684	\$19,354	(\$2,330)
Damage / Failure (Reactive)						
Damage / Failure (Reactive)	\$62	\$0	(\$62)	\$249	\$211	(\$38)
NON-DISCRETIONARY TOTAL	\$11,659	\$8,793	(\$2,866)	\$39,301	\$35,504	(\$3,797
DISCRETIONARY						
Proactive Main Replacement	440.000	******	(0.1.7.7)	0.50.250	051000	(0.1.1.0
Main Replacement (Proactive) - Leak Prone Pipe	\$19,982	\$15,225	(\$4,757)	\$59,250	\$54,802	(\$4,448
Main Replacement (Proactive) - Large Diameter LPCI Program	\$683	\$112	(\$571)	\$3,398	\$2,382	(\$1,016
Atwells Avenue	\$2,553	\$4,679	\$2,125	\$5,081	\$5,081	\$1
Proactive Main Replacement Total	\$23,218	\$20,016	(\$3,202)	\$67,729	\$62,264	(\$5,465)
Proactive Service Replacement	Ø165	¢o.	(01(5)	#250	#25A	Ø.
Proactive Service Replacement Total	\$165	\$0	(\$165)	\$350	\$350	\$0
Reliability	#0	610	#10	6110	£102	0.0
Gas System Control	\$0	\$19	\$19	\$118	\$183	\$6:
System Automation	\$563 \$755	\$332 \$440	(\$231) (\$315)	\$1,252	\$1,252	(\$235
Heater Installation Program				\$2,961	\$2,727	
Pressure Regulating Facilities	\$3,026	\$1,563 \$3,970	(\$1,463)	\$7,849	\$6,849 \$6,051	(\$1,000
Allens Ave Multi Station Rebuild	\$3,643		\$327	\$6,200		(\$149
Take Station Refurbishment	\$249	\$50	(\$199)	\$995	\$750	(\$245
Valve Installation/Replacement (incl Storm Hardening & Middletown/Newport)	\$195 \$397	\$73	(\$122)	\$676	\$676	\$1
Gas System Reliability		\$249	(\$148)	\$2,371	\$957	(\$1,414
I&R - Reactive	\$348	\$72	(\$276)	\$1,392	\$1,366	(\$26
Distribution Station Over Pressure Protection	\$1,091	\$183	(\$907)	\$3,636	\$3,636	\$0
LNG	\$475	\$141	(\$334)	\$6,433	\$6,532	\$99
Replace Pipe on Bridges	\$380	(\$49) \$42	(\$428)	\$1,500	\$901	(\$599
Access Protection Remediation Tools & Equipment	\$76 \$114	\$42 \$44	(\$34)	\$260 \$603	\$260 \$603	\$(\$0
	\$11,311	\$7,129	(\$70)	\$36,246	\$32,742	(\$3,504)
Reliability Total	\$11,311	\$7,129	(\$4,182) (\$7,550)	\$104,325	\$95,356	(\$3,304)
SUBTOTAL DISCRETIONARY (Without Gas Expansion)	\$34,093	\$27,143	(\$7,550)	\$104,323	\$93,330	(\$0,909)
Southern RI Gas Expansion Project	¢14.200	¢12.926	(6472)	\$20.700	\$29,027	612
Pipeline Other Upgrades/Investments	\$14,308 \$90	\$13,836 \$72	(\$472) (\$19)	\$38,798 \$451	\$38,927 \$500	\$129 \$49
	\$129					\$69
Regulator Station Investment	\$129 \$14,527	\$40 \$13,947	(\$89) ( <b>\$580</b> )	\$1,211 <b>\$40,460</b>	\$1,280 <b>\$40,707</b>	\$247
Southern RI Gas Expansion Project Total						
DISCRETIONARY TOTAL (With Gas Expansion)	\$49,222	\$41,093	(\$8,130)	\$144,785	\$136,063	(\$8,722
CAPITAL ISR TOTAL (Base Capital - Without Gas Expansion)	\$46,354	\$35,938	(\$10,416)	\$143,626	\$130,860	(\$12,766
CAPITAL ISR TOTAL (With Gas Expansion)						
Amount does not include incremental paying associated with new RI Paying Law or PE Stamps	\$60,881	\$49,886	(\$10,996)	\$184,086	\$171,567	(\$12,519
Incremental Costs	φυυ,001	φ-12,000	(ψ±0,220)	φ104,000	φ1/1,50//	(φ12,01)
PE Stamps <sup>1</sup>	\$511	\$0	(\$511)	\$1,515	See Note 1	(\$1,515
PE Stamps Incremental Paving - Main Installation	\$1,399	\$0	(\$1,399)	\$5,596	\$5,596	(\$1,51,
Incremental Paving - Patches	\$1,200	\$0	(\$1,200)	\$4,801	\$4,801	\$
Incremental Paving - Southern RI Gas Expansion <sup>2</sup>	\$1,200	\$0	\$0	\$2,614	See Note 2	(\$2,614
Incremental Paving - Southern RI Gas Expansion  Incremental Costs Total	\$3,110	\$0 \$0	(\$3,110)	\$14,526	\$10,397	(\$4,129
CAPITAL ISR TOTAL (with Gas Expansion, PE Stamps, and Incremental Paving)		\$49,886	(\$14,106)	\$198,612	\$10,397	
() in Variance column denotes an underspend	<b>ФОЭ,УУ</b> 2	<b>φ47,080</b>	(\$14,100)	\$190,012	<b>д101,904</b>	(\$16,648

<sup>( )</sup> in Variance column denotes an underspend

<sup>1.</sup> The actual costs and forecasts for PE Stamps are included within the applicable ISR categories that incur PE Stamp costs, above.

<sup>2.</sup> The actual costs and forecasts for Incremental Paving - Southern RI Gas Expansion are included within the Southern RI Gas Expansion Project categories above.