



PROVIDENCE WATER

Tap Water Delivers

April 30, 2024

Mrs. Luly Massaro, Clerk
Public Utilities Commission
89 Jefferson Boulevard
Warwick, RI 02888

The Hon. Brett P. Smiley
Mayor

Ricky Caruolo
General Manager

RE: Docket 4994 Quarterly Reports

Dear Mrs. Massaro:

Attached please find the March 2024 quarterly report submission.

Providence Water's Quarterly Reports for the period ending March 31, 2024, include the following:

- Restricted Accounts Analysis
- Status of PUC Restricted Transfers
- Property Tax Expense Summary
- Consumption Update
- Workforce Status
- Infrastructure/Capital Project Status Report

If you have any questions, I can be reached at 521-6300 ext. 7238.

Respectfully,

Cheryl McCreight
Finance Director

cc:
dk 4994 service list (via email)
File

BOARD OF DIRECTORS

Ateesh S. Chanda
Chairperson

Joseph D. Cataldi
Vice Chairperson

Juan M. Pichardo
Council President Pro Tempore

Oscar O. Vargas
Councilperson

Sara Silveria
Ex-Officio

Cristen L. Raucci, Esq.
Member

Dr. Alma M. Guerrero Bready
Member

Carissa R. Richard
Secretary

William E. O'Gara, Esq.
Legal Advisor

MEMBER

Rhode Island Water Works Assn.
New England Water Works Assn.
American Water Works Assn.
Water Research Foundation

An EPA WaterSense Partner

(401) 521-6300

125 Dupont Drive
Providence, RI 02907

www.provwater.com

Follow us @provwater

11 Like us at:
facebook.com/Providencewater

**Docket No. 4994 - Providence Water Supply Board – General Rate Filing
Service List updated 7/31/2023**

Parties	E-mail	Phone
Providence Water Supply Board (PWSB) Leah Donaldson, Esq. Michael McElroy, Esq. McElroy & Donaldson 3 Cedar Meadows Drive Smithfield, RI 02917	leah@mcelroydonaldson.com ;	401-351-4100
	Michael@McElroyDonaldson.com ;	
Ricky Caruolo, General Mgr. Providence Water Supply Board 552 Academy Avenue Providence, RI 02908 Cheryl McCreight, Finance Director	RickyC@provwater.com ;	401-521-6300
	cherylm@provwater.com ;	
	Greggg@provwater.com ;	
	ikuti@provwater.com ;	
	joed@provwater.com ;	
	Davidti@provwater.com ;	
	ALICIAM@provwater.com ;	
Harold Smith Raftelis Financial Consulting, PA 1031 S. Caldwell Street, Suite 100 Charlotte, NC 28203	Hsmith@raftelis.com ;	704-373-1199
	cdrat@raftelis.com ;	
Division of Public Utilities (Division) Leo Wold, Esq. Division of Public Utilities and Carriers John Bell, Chief Accountant	Leo.wold@dpuc.ri.gov ;	401-780-2177
	john.bell@dpuc.ri.gov ;	
	Pat.smith@dpuc.ri.gov ;	
	Ellen.Golde@dpuc.ri.gov ;	
	Margaret.L.Hogan@dpuc.ri.gov ;	
	Steven.Parrillo@dpuc.ri.gov ;	
	Robert.Bailey@dpuc.ri.gov ;	
Jerome Mierzwa Exeter Associates, Inc. 10480 Little Patuxent Pkwy, Suite 300 Columbia, MD 21044	jmierzwa@exeterassociates.com ;	410-992-7500
Ralph Smith Larkin & Associates, PLLC 15728 Farmington Road Livonia, Michigan 48154	rsmithla@aol.com ;	734-522-3420
	dawn.bisdorf@gmail.com ;	
	ssdady@gmail.com ;	
	mcranston29@gmail.com ;	
Kent County Water Authority (KCWA) Mary B. Shekarchi, Esq. 33 College hill Rd., Suite 15-E Warwick, RI 02886	marybali@aol.com ;	401-828-5030
David Bebyn, Consultant	dbebyn@gmail.com ;	
David L. Simmons, P.E. Executive Director/Chief Engineer Kent County Water Authority	dsimmons@kentcountywater.org ;	401-821-9300

Bristol County Water Authority (BCWA) Joseph A. Keough, Jr., Esq. Keough & Sweeney 41 Mendon Ave. Pawtucket, RI 02861	jkeoughjr@keoughsweeney.com ;	401-724-3600
Stephen Coutu, Executive Director/Chief Engineer Bristol County Water Authority	scoutu@bcwari.com ;	
Michael Maker, Consultant	mmaker@newgenstrategies.net ;	
City of East Providence Michael Marcello, City Solicitor City of East Providence Legal Department 145 Taunton Avenue East Providence, RI 02914	mmarcello@eastprovidenceri.gov ;	401-435-7523
City of Warwick Michael Ursillo, City Solicitor Gia A. DiCenso, Asst. City Solicitor Ursillo, Teitz & Ritch, Ltd. 2 William St. Providence, RI 02903-2918	mikeursillo@utrlaw.com ; ginadicenso@utrlaw.com ;	401-331-2222
Smithfield Water Supply Marisa Desautel, Esq. Office of Marisa Desautel, LLC 33 Bellevue Ave. - Unit H Newport, RI 02840 Gene Allen, Director John Guastella Gary White	marisa@desautelesq.com ; clarice@desautelesq.com ; gallen@smithfieldri.com ; jfg@guastella.com ; Guastella_NewYork@msn.com ;	401-477-0023
Greenville Water/Lincoln Water Adam M. Ramos, Esq. Hinckley, Allen & Snyder 100 Westminster St., Suite 1500 Providence, RI 02903	aramos@haslaw.com ; agarganese@hinckleyallen.com ; cwhaley@hinckleyallen.com ;	
File original and nine (9) copies w/: Luly E. Massaro, Commission Clerk Public Utilities Commission 89 Jefferson Blvd. Warwick, RI 02888	Luly.massaro@puc.ri.gov ; Todd.bianco@puc.ri.gov ; Cynthia.wilsonfrias@puc.ri.gov ; Alan.nault@puc.ri.gov ; Emma.Rodvien@puc.ri.gov ;	401-780-2107
Kathleen Crawley Water Resources Board	Kathleen.Crawley@doa.ri.gov ;	401-222-6696

**PROVIDENCE WATER SUPPLY
RESTRICTED ACCOUNT ANALYSIS
DOCKET 4994 QUARTERLY REPORTS
FISCAL YEAR 2024 - 3RD QTR - MARCH 2024**

	845	848	849	857	874	875	876	877	878	880	
	Capital	IFR	Meter	Insurance	Revenue Reserve	Vehicle & Equipment	Property Tax Refund	Western Cranston	Chemical	Private Side Lead Service Replacement	
January	Capital	IFR	Meter	Insurance	Revenue Reserve	Vehicle & Equipment	Property Tax Refund	Western Cranston	Chemical	Private Side Lead Service Replacement	
1-Jan-24	Opening Cash Balance	796,141.17	24,376,470.76	1,767,962.82	247,079.45	848,566.99	2,432,850.85	671,610.99	306,657.97	1,115,669.35	6,587,290.58
	Expenditures		(1,731,413.72)	(237,644.58)	(39,856.97)		(14,167.54)			(251,015.25)	(698,385.60)
	Debt Service		-								
	Reimbursement RIIB/EPA										
	Reimburse Ops for Labor/Materials		(205,276.71)								
	Reimburse OPS for ETF's										
	Reimbursement RIIB / ASAP										
	Grant Reimbursement										
	Funding	177,250.00	2,608,333.33	83,333.33	170,921.42	35,415.58	125,000.00		3,333.33	300,000.00	166,666.67
	Misc. Income/Reimb/Void		261,858.00	5,062.70							351,976.60
	Interest		82,850.72		3,795.42						
31-Jan-24		973,391.17	25,392,822.38	1,618,714.27	381,939.32	883,982.57	2,543,683.31	671,610.99	309,991.30	1,164,654.10	6,407,548.25
	<i>o/s checks</i>	-	(206,035.54)	(176,685.65)	(18,173.85)	-	-	-	-	(81,498.40)	-
	Bank Balance	973,391.17	25,598,857.92	1,795,399.92	400,113.17	883,982.57	2,543,683.31	671,610.99	309,991.30	1,246,152.50	6,407,548.25
February	Capital	IFR	Meter	Insurance	Revenue Reserve	Vehicle & Equipment	Property Tax Refund	Western Cranston	Chemical	Private Side Lead Service Replacement	
1-Feb-24	Opening Cash Balance	973,391.17	25,392,822.38	1,618,714.27	381,939.32	883,982.57	2,543,683.31	671,610.99	309,991.30	1,164,654.10	6,407,548.25
	Expenditures		(1,473,094.56)	(2,304.92)	(77,726.06)		(68,314.06)			(300,818.95)	(547,004.27)
	Debt Service	(281,697.10)	(1,156,122.53)								
	Reimbursement RIIB/EPA										
	Reimburse Ops for Labor/Materials										
	Reimburse OPS for ETF's										
	Reimbursement RIIB / ASAP										
	Grant Reimbursement										
	Funding	177,250.00	2,608,333.33	83,333.33	170,921.42	35,415.58	125,000.00		3,333.33	300,000.00	166,666.67
	Misc. Income/Reimb/Void		4,332.78	4,905.72							(221,260.81)
	Interest		81,712.13		2,573.90						
29-Feb-24		868,944.07	25,457,983.53	1,704,648.40	477,708.58	919,398.15	2,600,369.25	671,610.99	313,324.63	1,163,835.15	5,805,949.84
	<i>o/s checks</i>	-	(488,732.30)	(1,750.00)	(18,173.85)	-	(10,695.00)	-	-	(216,327.70)	(25,136.99)
	Bank Balance	868,944.07	25,946,715.83	1,706,398.40	495,882.43	919,398.15	2,611,064.25	671,610.99	313,324.63	1,380,162.85	5,831,086.83
March	Capital	IFR	Meter	Insurance	Revenue Reserve	Vehicle & Equipment	Property Tax Refund	Western Cranston	Chemical	Private Side Lead Service Replacement	
1-Mar-24	Opening Cash Balance	868,944.07	25,457,983.53	1,704,648.40	477,708.58	919,398.15	2,600,369.25	671,610.99	313,324.63	1,163,835.15	5,805,949.84
	Expenditures		(1,581,926.77)	(125,954.70)	(38,605.51)		(350,756.94)			(179,773.33)	(95,963.40)
	Debt Service										
	Reimbursement RIIB/EPA										
	Reimburse Ops for Labor/Materials		(629,518.09)								
	Reimburse OPS for ETF's										
	Reimbursement RIIB / ASAP										
	Grant Reimbursement										
	Funding	177,250.00	2,608,333.33	83,333.33	170,921.42	35,415.58	125,000.00		3,333.33	300,000.00	166,666.67
	Misc. Income/Reimb/Void		64,677.20	5,599.71							
	Interest		87,180.19		2,399.35						
31-Mar-24		1,046,194.07	26,006,729.39	1,667,626.74	612,423.84	954,813.73	2,374,612.31	671,610.99	316,657.96	1,284,061.82	5,876,653.11
	<i>o/s checks</i>	-	(228,387.04)	(75,670.50)	(18,673.85)	-	-	-	-	(33,017.82)	-
	Bank Balance	1,046,194.07	26,235,116.43	1,743,297.24	631,097.69	954,813.73	2,374,612.31	671,610.99	316,657.96	1,317,079.64	5,876,653.11

**PROVIDENCE WATER SUPPLY
STATUS OF PUC RESTRICTED TRANSFERS
DOCKET 4994 QUARTERLY REPORTS
FISCAL YEAR 2024 - 3RD QTR - MARCH 2024**

DK 4994 Restricted Account Transfers	Capital \$ 2,127,000	# of Months	Infrastructure \$31,300,000	# of Months	Meter \$1,000,000	# of Months	Insurance \$2,051,057	# of Months	Revenue Reserve \$424,987	# of Months	Equipment \$1,500,000	# of Months	W. Cranston \$40,000	# Months	Chemical/Sludge \$3,600,000	# of Months	LS Replace \$2,000,000	# of Months	Total Restricted \$ 44,043,044
Approved Transfer Amounts	2,127,000	12	31,300,000	12	1,000,000	12	2,051,057	12	424,987	12	1,500,000	12	40,000	12	3,600,000	12	2,000,000	12	\$ 44,043,044
Prior Year Due From Balance	-	0	5,216,667	2	-	0	(829,078)	-4.85	-	0	-	0	-	0	-	0	-	0	\$ 4,387,589
FY24 Transfer Due	2,127,000	12	36,516,667	14	1,000,000	12	1,221,979	7.15	424,987	12	1,500,000	12	40,000	12	3,600,000	12	2,000,000	12	\$ 48,430,633
FY24 Actual Transfers	<u>1,595,250</u>	<u>9</u>	<u>23,475,000</u>	<u>9</u>	<u>750,000</u>	<u>9</u>	<u>1,538,293</u>	<u>9</u>	<u>357,296</u>	<u>9</u>	<u>1,125,000</u>	<u>9</u>	<u>30,000</u>	<u>9</u>	<u>2,700,000</u>	<u>9</u>	<u>1,500,000</u>	<u>9</u>	\$ 33,070,839
Additional Transfers Required through 06/30/2024	\$ 531,750	3	\$ 13,041,667	5	\$ 250,000	3	\$ (316,314)	-1.85	\$ 67,691	3	\$ 375,000	3	\$ 10,000	3	\$ 900,000	3	\$ 500,000	3	\$ 15,359,794

* Prior year balance different from Q4 ending balance due to EOY audit adjustments

**PROVIDENCE WATER SUPPLY
PROPERTY TAX EXPENSE SUMMARY
DOCKET 4994 QUARTERLY REPORTS
FISCAL YEAR 2024 - 3RD QTR - MARCH 2023**

<u>Municipality</u>	<u>Expense This Period 3/31/24</u>
North Providence	\$ 64,386.51
Glocester	\$ 21,507.24
West Glocester Fire District	\$ 1,136.13
Harmony Fire District	\$ 239.07
Chepachet Fire District	\$ 78.33
Scituate	\$ 1,941,452.00
Johnston	\$ 41,076.06
Foster	\$ 103,934.00
Cranston	\$ 17,899.74
West Warwick	\$ 1,734.69
Totals	\$ 2,193,443.77

**PROVIDENCE WATER SUPPLY
CONSUMPTION DATA
DOCKET 4994 QUARTERLY REPORTS
FISCAL YEAR 2024 - 3RD QTR - MARCH 2024**

Docket 4994 Approved Consumption FY 2024

Customer Class	<u>Jul-23</u>	<u>Aug-23</u>	<u>Sep-23</u>	<u>Oct-23</u>	<u>Nov-23</u>	<u>Dec-23</u>	<u>Jan-24</u>	<u>Feb-24</u>	<u>Mar-24</u>	<u>Apr-24</u>	<u>May-24</u>	<u>Jun-24</u>	<u>Total</u>
Residential	924,803	997,982	850,180	731,154	638,946	609,078	571,698	565,087	620,998	584,375	619,855	682,018	8,396,176
Commercial	348,193	480,540	422,891	350,657	354,828	338,291	245,825	277,100	292,762	304,445	312,663	313,470	4,041,665
Industrial	18,362	21,159	15,657	17,075	13,739	13,595	12,945	14,567	14,498	13,721	17,135	14,732	187,186
Total Retail	1,291,359	1,499,681	1,288,729	1,098,887	1,007,513	960,964	830,468	856,754	928,258	902,542	949,653	1,010,220	12,625,027
Wholesale	1,469,333	1,480,833	1,101,025	880,064	764,420	743,998	840,667	666,008	704,562	838,378	933,294	940,177	11,362,760
Total Approved Consumption	2,760,692	2,980,514	2,389,754	1,978,950	1,771,933	1,704,962	1,671,136	1,522,762	1,632,820	1,740,920	1,882,947	1,950,397	23,987,787

Actual Consumption July 23 - March 2024

Customer Class	<u>Jul-23</u>	<u>Aug-23</u>	<u>Sep-23</u>	<u>Oct-23</u>	<u>Nov-23</u>	<u>Dec-23</u>	<u>Jan-24</u>	<u>Feb-24</u>	<u>Mar-24</u>	<u>Apr-24</u>	<u>May-24</u>	<u>Jun-24</u>	<u>Total</u>
Residential	816,153	951,747	692,151	657,902	655,693	557,180	524,571	607,088	548,404				6,010,890
Commercial	373,040	451,599	299,637	307,786	318,991	254,263	225,127	283,385	250,635				2,764,463
Industrial	19,979	24,113	18,927	15,921	22,544	17,573	15,489	18,849	15,992				169,386
Total Retail	1,209,172	1,427,459	1,010,715	981,609	997,228	829,017	765,187	909,322	815,031	-	-	-	8,944,740
Wholesale	1,131,872	1,251,201	1,017,585	857,105	779,409	539,445	928,983	829,313	729,425				8,064,337
Total Actual Consumption	2,341,044	2,678,660	2,028,300	1,838,714	1,776,637	1,368,462	1,694,170	1,738,635	1,544,456	-	-	-	17,009,076

* Jul 23 - Dec 23 updated

**PROVIDENCE WATER SUPPLY
PERSONNEL STATISTICS
DOCKET 4994 QUARTERLY REPORTS
FISCAL YEAR 2024 - 3RD QTR - MARCH 2024**

	January	February	March
Start of Month Filled Positions	255	255	248
Full Time - New Hires	3	0	1
Part Time - New Hires	0	0	0
Summer Intern- New Hires	0	0	0
Full Time - Departures	3	6	1
Part Time - Departures	0	1	0
Summer Intern - Departures	0	0	0
End of Month Filled Positions	255	248	248
Active Recruitment	2	6	8



Infrastructure/Capital Program Report 1996 - 2024



March
2024

Providence Water



PROVIDENCE WATER SUPPLY BOARD

**INFRASTRUCTURE/CAPITAL
PROGRAM REPORT**

For July 1, 1995 through December 31, 2023

Project Management

**Peter DiLorenzo, Carolyn Diplan, Leo Fontaine, Matthew Gallant,
Robert Greene, Gary Marino, Gina Palano, Norman Ripstein, Benjamin Stoops**

Project Inspection

**Victor Cabrera Valerio, Rosana Garcia, Len Lanoie, Paul Lawless,
Joseph Martino, Dennis Nihill, Seth O'Connor, Luis Vasquez**

Finance Department Support

Ingrid Fernandez, Idowu Kuti, Cheryl McCreight

Senior Manager of IFR/CIP

Christopher R. Labossiere

Director of Engineering

Peter R. LePage

Executive Engineer

Gregg M. Giasson, P.E.

General Manager

Ricky Caruolo

March 2024



Table of Contents

INTRODUCTION.....	3
IFR / CIP PROGRAM HISTORY	5
SOURCE OF FUNDS.....	6
SUMMARY OF EXPENDITURES	7
IFR / CIP EXPENDITURES BY CATEGORY.....	8
IFR PROJECT STATUS REPORT.....	9
PROJECT NARRATIVES.....	9
PROJECT COST AND SCHEDULE DETAILS.....	25
CIP PROJECT STATUS REPORT.....	29
PROJECT NARRATIVES.....	29
PROJECT COST AND SCHEDULE DETAILS.....	31

INTRODUCTION

Providence Water supplies drinking water and fire protection to approximately 60 percent of the State's population. The utility and the workforce operate and maintain a vast system of mains, hydrants, service connections, and meters with a multitude of appurtenances. The source water comes from a six-reservoir surface water complex, is treated to meet and exceed current and projected drinking water regulations as administered by the Rhode Island Department of Health consistent with national drinking water laws. The water supply is distributed through a complex system of transmission mains, distribution reservoirs, and pumping stations to various retail and wholesale customers.

Providence Water has an active Infrastructure Replacement Program in place which is intended to stave off deterioration and obsolescence. Providence Water began this program in 1990. The program was expanded in 1996 with the further availability of Infrastructure Replacement Funds.

Reliable drinking water has always been the basis of economic development and the seed for communal life throughout the world. Initially, Rhode Island's population, centered around Providence, received its water from wells. As development became denser, industrialization and urbanization generated waste, threatening the groundwater upon which the population relied. By the mid-1860's, Providence created its first formal water utility which impounded water in an open-surface reservoir and distributed it through an ever-growing piping system within the communities in the central portion of the State. Continued pressure by urbanization and industrialization led to more intense pollution of the rivers and the underground basin and it became apparent that a new source of water needed to be found. By 1925, the Scituate Reservoir complex and a modern water treatment plant had been constructed, which is the source of water supply to approximately 600,000 people today.

In 1993, the state legislature was asked to adopt a law which would set aside portions of water revenue for a long-term planned infrastructure replacement program. The R.I. Public Utilities Commission, who recognized the same need as Providence Water did, provided funding incrementally for this program. Since 1993, Providence Water allocates a portion of its revenue to ensure the reliability of the system into the next century.

The initial Infrastructure Replacement Plan was submitted in February 1996, with updated plans filed in 2001, 2006, 2010, 2015, and 2020 in accordance with the requirements of the Comprehensive Clean Water Infrastructure Act of 1993.

The plan is internally amended as needed to meet new challenges as they manifest themselves. An infrastructure replacement plan is a living document which must be monitored and amended periodically to meet the initial objective of the program under which it was established.

Since 1990, Providence Water has reinvested over \$622 million into the utility's infrastructure replacements and capital improvements. None of this could have happened had this program not been proposed by us initially, had the legislature and the Commission not supported the wisdom of the need, and had our engineers and workforce not dedicated themselves to this mission as we did.

The success of Providence Water's IFR program can be attributed to the hard working staff which until his retirement were guided by the leadership of Steven Santaniello. Over the course of 30 years Steve created the foundations of the program from the ground up and led the program through many tremendous successes. Under his direction, the program grew from an original annual budget of \$4 million in 1996 to an annual budget of over \$30 million. Steve's initiative, ground breaking work, and dedication enabled Providence Water to effectively implement a plan to provide support for the organization's critical infrastructure for years to come.

IFR / CIP PROGRAM HISTORY



SOURCE OF FUNDS*

	<u>CIP & Infrastructure Replacement</u>	<u>Water Operating</u>			<u>RI Water Resources Board</u>	<u>RICWFA Bonds</u>	<u>Total IFR / CIP Expenditures</u>
	<u>Funds</u>	<u>Meter AMR Fund</u>	<u>Fund</u>	<u>Bond</u>			
FY 1997	\$6,219,053	\$0	\$805,992	\$2,506,182	\$3,241,456	\$12,772,683	
FY 1998	\$9,238,722	\$0	\$911,427	\$324,021	\$0	\$10,474,170	
FY 1999	\$14,067,331	\$0	\$1,077,270	\$0	\$0	\$15,144,601	
FY 2000**	\$4,453,264	\$615,379	\$1,059,091	\$0	\$4,842,508	\$10,970,241	
FY 2001	\$6,989,464	\$948,305	\$2,044,602	\$0	\$2,589,224	\$12,571,595	
FY 2002	\$9,297,373	\$795,496	\$1,614,338	\$0	\$2,418,731	\$14,125,937	
FY 2003	\$8,435,589	\$1,217,768	\$1,171,251	\$0	\$2,580,661	\$13,405,268	
FY 2004	\$8,122,197	\$750,247	\$1,211,479	\$0	\$1,502,197	\$11,586,121	
FY 2005	\$9,530,028	\$487,538	\$992,721	\$0	\$23,348	\$11,033,635	
FY 2006	\$13,520,361	\$764,454	\$987,443	\$0	\$0	\$15,272,258	
FY 2007	\$9,569,062	\$772,658	\$968,454	\$0	\$0	\$11,310,174	
FY 2008	\$18,229,138	\$88,055	\$515,334	\$0	\$0	\$18,832,527	
FY 2009***	(\$4,006,988)	\$55,091	\$521,131	\$0	\$24,904,502	\$21,473,736	
FY 2010	\$20,007,683	\$0	\$282,961	\$0	\$6,955,335	\$27,245,978	
FY 2011	\$22,908,554	\$0	\$543,148	\$0	\$7,136,900	\$30,588,602	
FY 2012	\$17,719,849	\$0	\$970,373	\$0	\$2,282,309	\$20,972,530	
FY 2013	\$10,340,835	\$0	\$812,646	\$0	\$7,224,023	\$18,377,504	
FY 2014	\$12,775,345	\$0	\$775,401	\$0	\$11,764,638	\$25,315,384	
FY 2015	\$20,198,255	\$0	\$0	\$0	\$10,982,688	\$31,180,943	
FY 2016	\$28,281,479	\$0	\$0	\$0	\$13,202,055	\$41,483,534	
FY 2017	\$21,464,197	\$0	\$0	\$0	\$12,651,799	\$34,115,997	
FY 2018	\$19,377,972	\$0	\$0	\$0	\$17,977,518	\$37,355,490	
FY 2019	\$28,389,703	\$0	\$0	\$0	\$758,735	\$29,148,438	
FY 2020	\$20,129,172	\$0	\$0	\$0	\$12,708,921	\$32,838,093	
FY 2021	\$16,896,286	\$0	\$0	\$0	\$8,955,049	\$25,851,336	
FY 2022	\$14,076,201	\$0	\$0	\$0	\$15,074,786	\$29,150,987	
FY 2023	\$17,528,872	\$0	\$0	\$0	\$9,844,145	\$27,373,017	
FY 2024	\$12,078,254	\$0	\$0	\$0	\$6,435,748	\$18,514,001	

* Provided by Providence Water Finance Department


** \$3,199,639 of RICWFA Bond proceeds reimbursed CIP/IFR Funds for expenses incurred in FY 99

*** \$12,435,056.81 of RICWFA Bond proceeds reimbursed CIP/IFR Funds for expenses incurred in FY 08



SUMMARY OF EXPENDITURES


Fiscal Years 1996 To 2024





IFR EXPENDITURES BY CATEGORY

Fiscal Years 1996 through 2024*



Total Investment Into System \$613 MIL

* Expenditures Through December 31, 2023

IFR PROJECT STATUS REPORT

PROJECT NARRATIVES

PROJECTS COMPLETED - Raw Water Supply**Gainer Dam Spillway Rehabilitation**

The upstream face of the spillway was showing signs of wear. Project included the removal and replacement of the old unsound concrete along the upstream face of the spillway with a new concrete surface.

PROJECTS COMPLETED - Treatment**Treatment Plant Building Rehabilitation (ongoing)**

Improvements to the two elevators at the plant are complete. These elevators were installed in the 1960's and were not up to code. They were the last remaining items in the treatment plant still powered by 550 volts. The project modernized the elevators to bring them up to code and moved them to the plant's existing 480 volt electrical system.

Projects completed include the replacement of sections of the treatment plant roof and the replacement and relocation of the facilities fuel island which also included the removal of the old CO2 system that is no longer in use.

Lime Feeder Replacement

A study was completed to investigate the benefits and the cost of converting from quicklime to hydrated lime. The study recommended the continued use of the current quicklime chemical and provided various slaking and feeder equipment options to replace the existing lime slakers and feeders. The project is completed and the four new lime feeders have been delivered and installed.

PROJECTS COMPLETED - Pumping**Ashby Street Pump Station Replacement**

Construction is complete for the replacement of the Ashby Street Pump Station. This project was performed because the existing station was old and obsolete due to various component failures.

Various Pumping Facilities Projects (ongoing)

A project to add an additional pump to Waltham St pump station (paid by a developer) is complete. SCADA was also added to this station under this project.

Recent projects to rehabilitate pumps at Bath Street Pump Station and perform upgrades at the Central Avenue Pump Station are complete.

Greenville Ave Pump Station Replacement

Citizens Bank constructed a new campus that accommodates approximately 3,200 employees in the Town of Johnston. The new campus along with additional development along Greenville Avenue imposed additional domestic, irrigation, and fire flow demands on Providence Water's system and required the replacement of the pump station to meet those additional demands. Construction to replace the pump station is complete.

Raw Water Booster Pump Station Building Improvements

Raw Water Booster Pump Station rehabilitation and improvements consisted of; replacement of the tile floor, garage doors, interior lights, single glaze windows, brick chimney, driveway and the 12,200 sf roof, restoration of the pump pedestals and front terrace, and remodeling the bathroom.

PROJECTS COMPLETED - Transmission**Various Transmission System (16" - 66") Facilities Projects (ongoing)***Atwood Avenue Water Main Extension*

Construction of the main extension is complete. The Atwood Avenue Pump Station has been decommissioned and the Atwood Avenue Pressure Zone was tied into the Greenville Avenue Pressure Zone. This work was performed in lieu of upgrading the Atwood Avenue Pumping Station which had extensive maintenance issues and required upgrades.

Raw Water Supply

Various Raw Water Supply Facilities Projects

Raw Water Supply Reservoirs, Dams and Facilities are inspected on a regular basis. The budget amount covers any minor, unscheduled improvements or rehabilitations that come up during these inspections. Also included in this budget amount will be improvements to the fences and access roads in the watershed, some of which date back to their original construction in the 1920's.

Reservoir and Dam Inspections and Improvements

In accordance with R.I. DEM Rules and Regulations, all of Providence Water's primary dams are to be inspected regularly. Gainer Dam, Ponagansett Dam, and Westconnaug Dam will be scheduled and inspected every 2 years and the remaining dams every 5 years.

Future work under this project is to address deficiencies as identified through continuing inspections and studies that sometimes include visual inspections of the dams as well as more detailed structural, hydraulic and hydrological analyses. The latest round of inspections was completed in November of 2023. No major issues were identified but remedial work identified during the latest round of inspections has begun and is ongoing.

Secondary Reservoir and Dam Inspections and Improvements

In accordance with R.I. DEM Rules and Regulations, all of Providence Water's secondary dams are to be inspected every 5 years. Future work under this project is to address deficiencies as identified through continuing inspections and studies that sometimes include visual inspections of the dams as well as more detailed structural, hydraulic and hydrological analyses. Remedial work identified during the latest round of inspections has begun and is ongoing. A feasibility study for dam removal of 3 secondary dams is in progress. Shoestring dam has been approved to be removed from the state's list as it has already been breached. Providence Water is still awaiting a determination on Pine Swamp and Kimball Reservoir and Dam.

Treatment

Various Treatment Plant Projects

The electrical, plumbing, mechanical, security and fire systems each have regularly scheduled inspections. Funds are budgeted for minor upgrades identified during these inspections. The budget amount also covers site improvements at the Treatment Plant Facility as required.

Recent projects completed include the inspection and rehabilitation of the piping inside the influent building, the rehabilitation of the tangential mixer. Projects currently underway include the replacement of the existing ferric transfer pumps, the addition of a second flash mix pump, and the replacement of sluice gates in the drain chamber. Other projects planned for the next couple of years include an inspection of the clearwell, an evaluation of the existing lime silos, and upgrades to the chemical feed carrier water system.

Process Meter and Lab Equipment Replacement

Extensive testing of the raw and treated water is required on a regularly scheduled basis. The testing and monitoring equipment utilized has various life expectancies depending on the type of equipment and frequency of use. Plans are to replace this equipment as it becomes necessary based on the life expectancy of each piece of equipment. Replacement of sample stations in the distribution system is currently in progress.

Treatment Process and Water Quality Studies

PW plans to conduct extensive pipe loop testing to determine the effect of a distribution system pH reduction from 10.2 to about 7.8 on iron mobilization within unlined cast iron mains and lead release from lead service lines, after an established period of orthophosphate addition. This pipe loop test will incorporate sections of unlined cast iron water mains and lead service lines that are currently in use within PW's distribution system. Currently, we estimate a testing duration of about 5 years.

Treatment Plant Building Rehabilitation

Work under this project includes addressing deficiencies as identified through continuing inspections of the Fencing, Roads and Buildings at the Providence Water Treatment Plant. Improvements are conducted by priority as determined by previously conducted inventories and evaluations.

Construction is in progress to rehabilitate the treatment plant control room and office areas, automate and replace the gate to the sludge lagoon access road, and rehabilitate the front entrance to the treatment plant. Construction on the Service Water Tank is scheduled for this summer.

Planning has begun on improvements to the Forestry Garage locker rooms, the replacement of components of the fire system, lightening protection, the existing HVAC system and the addition of dehumidification in some areas around the plant.

A future scope of work under this project will be the replacement of the siding on the north and west side of the treatment plant and the rehabilitation of the south side of the building. Siding on the building was installed in the 1960's and needs replacement. The east side of the building was completed during the filter upgrade project.

SCADA / Control System Improvements

Because computer technology is ever changing, funds have been budgeted for the upgrade of the remote PLC system and additional software programming on an as-needed basis. Annual funds are budgeted to anticipate ongoing needs, which include future hardware replacements and software upgrades.

Storage

Various Storage Facilities Projects

Work under this project is to address deficiencies as identified through continuing inspections of the Storage Facilities. Improvements are conducted by priority as determined by previously conducted inventories and evaluations.

Neutaconkanut Reservoir, Longview Reservoir, Lawton Hill Reservoir, Ridge Road and Greenville Ave have been inspected. Minor deficiencies were detected and addressed at each location. A limited scope of work remains to be completed at Longview Reservoir and Lawton Hill Reservoir.

Pumping

Various Pumping Facilities Projects

Work under this project is to address deficiencies as identified through continuing inspections of the Pump Stations. Improvements are conducted by priority as determined by previously conducted inventories and evaluations.

Transmission

102" Aqueduct fiber optic monitoring

A fiber optic data acquisition system and acoustic monitoring sensor line was installed in 5 miles of the 102" aqueduct in 2006. This system provides real-time monitoring on a continuous 24-hour per-day basis by monitoring the sounds transmitted through the pipeline to detect the acoustic events associated with the failure and break of pre-stressed wires. Funds are budgeted to continuously monitor and analyze the digital data to identify potential problem areas with the pipeline.

Various Transmission System (16" - 66") Facilities Projects

Condition Assessment Transmission Mains (16"-66")

Of the approximate 1000 miles of main in the system, about 100 miles of transmission mains are 66 inches or less. A project is planned to perform nondestructive testing utilizing available technologies and applications accepted by the water industry, such as electromagnetic testing, ultrasonic testing, and/or acoustic soundings.

Replace 16" and Larger Valves

Since 1996, old and outmoded gate style transmission valves in the system are replaced with new butterfly valves. Construction is ongoing to replace older transmission valves in the system on main rehabilitation projects or as they become defective.

Distribution

Water Main Rehabilitation

Construction is in progress for rehabilitating water mains, with the priority being given to older mains where water quality complaints and/or low-pressure problems have been identified. Factors such as flow testing, hydraulic modeling, past leak history, and main sampling are all considered in the selection process. Emphasis is also given to replacements in areas of local and state road resurfacing projects where cost savings can be realized.

Various Distribution System Improvements

Replace Distribution Valves

Construction is ongoing to replace older distribution valves in the system on main rehabilitation projects or as they become defective.

Replace Fire Hydrants

Construction is ongoing to replace fire hydrants in the system on main rehabilitation projects or as they become defective.

Replace Blowoffs

A blowoff is typically located at the end of a dead end main. The purpose of opening a blowoff is to release air from a main that can enter the main after a main is shutdown, or to run water to waste in order to clean out the main. When we receive water quality complaints we sometimes run the blowoff to discharge any deposits or sediment from the main. In our system, a typical blowoff assembly has a 2" tap and a 2" blowoff connection. At times because of recurring problem areas in the system it is preferred to purge the main from a larger diameter connection. Our plan is to replace some of these old blowoff connections with fire hydrants, which have two 2 ½ ports, and one 4 ½ port. This will provide the ability to run a larger volume of water from the end of the dead end main.

Lead Service Replacements

In anticipation of the October 2024 compliance deadline for the Environmental Protection Agency's Lead and Copper Rule Revisions (LCRR) and funding provided by the Bipartisan Infrastructure Law (BIL), PW has proactively engaged a program management team to help direct the replacement of the remaining 9,000 public side services within the next 5 years. Providence Water continues to remove lead services when the customer side of the service is replaced as part of our ongoing effort to mitigate lead at our customers tap.

Support

Various Support System and Facility Improvements

The various components of each support system facility are inspected regularly throughout each year. Funds are budgeted to cover any improvements identified during these inspections. These funds will also cover any damaged fencing and rehabilitate deteriorated roads at these support service facilities. The fencing and road improvement projects are determined through condition assessments and priority. A project to replace some of the older HVAC units at Dupont Drive is completed. Projects to replace the existing generator and upgrade the existing building management system at Dupont Drive are under design.

Records Management System (GIS/AM) Improvements

Because computer technology is ever changing and upgrades are routinely needed, annual funds are budgeted to anticipate ongoing needs, which include future hardware replacements and software upgrades.

A project to convert Providence Water’s GIS to ESRI’s Utility Network begins in the spring. This project involves major changes to the data structure and will upgrade the system prior to the current software’s end of life in March of 2026. The project will allow Providence Water to utilize many new tools to help manage the water system.

General Planning and Overhead**General Planning and Overhead**

This project captures all costs associated with the IFR program that aren’t associated with a specific project. The project also includes all work order and payroll costs associated with the operation of the program.

PROJECTS IN CONSTRUCTION - Treatment**Replace Sand Filters**

The rehabilitation of Filter 4 is complete. The existing failed plastic filter underdrain system was replaced with a higher quality stainless steel system. Additional filters have begun to show similar signs of failure and are currently under evaluation to determine if any additional work is required. Replacement of various components of other filters are needed and a long term plan is under development.

PROJECTS IN CONSTRUCTION - Storage**Golden View Tank Replacement**

Golden View tank is an above ground steel tank that was taken over with the acquisition of Johnston water. An inspection of the tank was performed and it was determined that the tank is in need of replacement. Construction is in progress to replace the tank in a new location as part of the upgrades to the Johnston system.

PROJECTS IN CONSTRUCTION - Pumping**Fruit Hill Pump Station Replace Generator**

The 150kW generator at Fruit Hill Pump Station was originally installed in 1988 and nearing the end of its useful life. Construction is in progress to replace the generator.

Western Cranston and Johnston System Improvements

An evaluation of multiple existing service areas in Johnston and Western Cranston has determined the ideal setup of these areas in the future. The evaluation identified improvements necessary to implement a new configuration. A project is in progress that includes the construction of transmission piping and upgrades to the existing Central Ave pump station that will allow Providence Water to eliminate two smaller existing pump stations. Phase 1 of the additional transmission piping was included with the Golden View Tank Replacement and is complete, Phase 2 will begin in the spring of 2024 and Phase 3 is currently under design with the anticipation of being completed in 2025.

PROJECTS IN CONSTRUCTION – Support**Billing System Replacement**

The Customer Service Department has begun the process of replacing the existing billing system. By replacing the outdated, inflexible billing system Providence Water will be able to provide enhanced customer service, achieve cost savings and improve process efficiencies. The replacement project was awarded to Sprypoint and the two-year project began in January of 2023. Project completion is expected to be at the end of 2024.

PROJECTS IN DESIGN – Treatment**Residuals System Upgrades**

The current residual management process is struggling to meet existing regulatory requirements. Prior to investing a significant amount of money on a rehabilitation project, Providence Water reviewed alternatives for residuals management. This evaluation compared all of the alternatives to determine the best path forward for the future. The evaluation identified the need for modifications to the existing residuals process to allow for the constant removal of residuals as opposed to the every few years process that currently exists. The new process will be much more manageable, cost effective and make it easier for Providence Water to meet the existing regulatory requirements.

Baffles have been installed in the North Basin to allow for the South Basin to be taken out of service and cleaned. The South Basin cleaning is scheduled to begin in the spring. The design of the residuals improvements is underway and construction should begin sometime in the next 12 months.

PROJECTS IN PLANNING – Treatment**Clarification System Improvements**

The treatment plant sedimentation basins were built in 1939 and have not had any major rehabilitation since their creation. The basins are constructed of large concrete slabs with troughs in the bottom designed to collect residuals from the treatment process. The basins are

periodically taken out of service to remove the residuals and deliver them to the residual management system which is located across the street from the treatment plant. The basins are in need of major concrete rehabilitation but are effectively meeting the treatment needs at the plant. Prior to investing a significant amount of money on a rehabilitation project, Providence Water reviewed alternatives for clarification processes at the plant. This evaluation compared all of the alternatives to determine the best path forward for the future. Following the evaluation, a decision was made to replace the basins with an alternative process for clarification. A RFP will be developed to design and construct the new clarification improvements. Also included in the scope of this RFP will be the following projects.

Service and Wash Water System Improvements

The 40,000 gallon welded steel service water tank, constructed in 1961, is a double ellipsoidal tank, approximately 90 feet high and 20 feet in diameter with a 36-inch diameter riser 63 feet in height. The tank provides service and process water to the Treatment Plant. An evaluation of the Service Water System, including the Tank, Pumps, Piping and other related equipment has been completed and it has been recommended to replace the tank to better satisfy the increased demand.

Wash Water System Inspection

The 400,000-gallon Wash Water tank, which provides backwashing water to the treatment plant's filters, is a circular reinforced concrete underground tank. The internal inspection of the tank has been completed. The evaluation of the wash water system determined that improvements to the tanks are needed and that the tank could be replaced by an expanded clearwell that is planned for construction as part of the clarification project.

PROJECTS IN PLANNING - Pumping

Dean Estates Pump Station Upgrades

A project to evaluate Dean Estate Pump Stations' performance during the high demand times has begun. Funds have been allocated for the anticipated upgrades of the pumps, generator and associated equipment.

PROJECTS IN PLANNING – Transmission**Raw Water Conduits and Valves Inspection / Rehabilitation***Raw Water Conduits Inspection*

The 60 inch steel riveted conduits are equipped with a cathodic protection system. Plans are to inspect the system and make necessary corrections if needed. Plans also include the inspection of the exposed piping inside the meter chamber and the excavation of a test pit of the buried section to assess the condition of the exterior coating along with soil resistivity testing. Plans are to internally inspect the 90-inch mortar lined steel pipe encased in concrete and rehabilitate two areas previously identified as needing minor rehabilitation.

Due to the age of these pipes and the lack of redundancy in this portion of the Raw Water Transmission System a project has been developed to install a redundant line to the treatment plant from the dam. In addition to the redundancy this line will provide in the future it will also allow Providence Water to take the existing 100 year old lines out of service for rehabilitation.

Raw Water Valve Rehabilitation

The two (2) electrically actuated 60" valves that divert water into the RWBPS are scheduled to have their actuators replaced. Additionally, one of the valves used to allow discharge of raw water down the northern branch of the Pawtuxet River is currently inoperable and plans are also to replace that valve. The two 48" valves located in the junction chamber just upstream of the location where the two pipes combine into the 90" raw water pipe are also in need of rehabilitation. Plans are to rehabilitate these two valves during the inspection process.

Scituate Aqueduct and Tunnel (90") Inspection and Rehabilitation

The 90" effluent finished water aqueduct, constructed in the 1920's, runs approximately 4.5 miles. It is constructed of a concrete lined tunnel section between the west and east portals, and reinforced concrete pipe thereafter. An amount has been budgeted for inspection of the entire length of the aqueduct and future rehabilitative work will be based upon the results of the inspection. An amount has also been budgeted for any rehabilitation found during the inspection.

78" Aqueduct Inspection and Rehabilitation

The 78" aqueduct transmission line consists of 20,131 feet (3.81 miles) of pre-stressed concrete cylinder pipe (PCCP), and two sections of concrete lined tunnel consisting of 3,046 feet (0.58 miles). The 78" aqueduct has undergone significant rehabilitation since previous inspections have discovered extensive corrosive damage. In accordance with the inspection and rehabilitation program developed, both the 78" and 102" lines will continue to be inspected and rehabilitated, as necessary, every five years. Plans are also to continue the repair of the 78-inch Aqueduct by means of slip lining. The plan is to do this proactively during the upcoming inspection and repair campaigns. Previously evaluated repairs options determined Slip Lining serves a dual purpose; quick trenchless repairs and cost effectiveness. The process of Slip Lining effectively replaces the damaged PCCP sections with new, structurally sound sections of FRP pipe. Funds have been allocated to slip line approximately 2000 feet of pipe in conjunction with each inspection project.

102" Aqueduct Inspection and Rehabilitation

The 102-inch pipeline is 27,325 feet long (5.18 miles). It was constructed in the 1960's and consists of pre-stressed concrete cylinder pipe (PCCP). Extensive corrosive damage has been identified from previous inspections and it has undergone significant rehabilitation. In accordance with the inspection and rehabilitation program developed, both the 78" and 102" lines will continue to be inspected and rehabilitated, as necessary, every five years. Plans are also to continue the repair of the 102-inch Aqueduct by means of slip lining. The plan is to do this proactively during the upcoming inspection and repair campaigns. Previously evaluated repairs options determined Slip Lining serves a dual purpose; quick trenchless repairs and cost effectiveness. The process of Slip Lining effectively replaces the damaged PCCP sections with new, structurally sound sections of FRP pipe. Funds have been allocated to slip line approximately 2000 feet of pipe in conjunction with each inspection project.

Supplemental Tunnel and Aqueduct Rehabilitation Plan

The 78- and 102-inch Supplemental Tunnel and Aqueduct (STA) is one of two large diameter pipelines that deliver drinking water from the treatment plant to the distribution system. The majority of the nine-mile long STA was constructed of pre-stressed concrete cylinder pipe (PCCP).

In November 1996, a major failure occurred on the 102-inch PCCP aqueduct located just east of Oaklawn Avenue in Cranston. This failure in 1996 raised concerns about the structural integrity of the entire STA system and its susceptibility to failure. In addition to the immediate fix in 1996, PW commissioned an engineering study to determine the cause of the failure, perform a risk assessment of the entire STA system, and evaluate the likelihood of another failure occurring in the future.

Beginning in April of 1998, PW regularly inspected the entire aqueduct and rehabilitated many areas of concern. Following each inspection, the findings and results are reviewed and evaluated against finite-element failure risk curves to determine pipe sections that need to be rehabilitated. Over the years, this comprehensive program has led to the identification and rehabilitation of several distressed pipe sections.

PW plans to commission an engineering study to perform an updated risk assessment, evaluate the remaining useful life of the entire STA, and develop a long-term master plan. The work of this study and master plan will build upon all prior inspections and investigations, rehabilitation, condition assessments, forensic pipe investigation and databases, drawings of the pipelines showing historical deficiencies, investigations and rehabilitations, and a recently developed surge/transient analysis. The master plan will be prioritized to rehabilitate, replace, and strengthen the 78- and 102-inch aqueducts based upon critical risk factors. The criticality assessment risk factors in the master plan will be based on considerations for likelihood of failure and consequence of failure.

IFR PROJECT STATUS REPORT

PROJECT COST AND SCHEDULE DETAILS

IFR STATUS REPORT - ACTIVE PROJECTS	SCHEDULE					COST		
	Project Stage	RFP's Issued	Start Date / or (Projected Date)	Percent of Project Complete	Completion Date / or (Projected Date)	Latest 5 Year Plan Cost Estimate 7/1/20 to 6/30/25	Project Expenditures 07/01/20 to 12/31/23	Funds Needed to Complete
Projects Complete (since 7/1/20)								
Raw Water Supply								
Gainer Dam Spillway Rehabilitation	Planning Design Construction	----- ----- In House	----- ----- Oct 20	----- ----- 100%	----- ----- Dec 20	\$111,453	\$111,453	\$0
Treatment								
Lime Feeder Replacement	Planning Design Construction	In House In House May 17	Jan 13 Jun 15 Oct 18	100% 100% 100%	Dec 14 Apr 17 Dec 21	\$437,330	\$437,330	\$0
Pumping								
Ashby Street Pump Station Replacement	Planning Design Construction	In House In House Apr 18	Dec 16 Jun 17 Jan 19	100% 100% 100%	Jun 17 Dec 18 Dec 20	\$468,521	\$468,521	\$0
Greenville Ave Pump Station Replacement	Planning Design Construction	In House In House Jan 19	Mar 17 May 17 Apr 19	100% 100% 100%	May 17 Feb 19 Jun 21	\$600,385	\$600,385	\$0
Raw Water Booster Pump Station Building Improvements	Planning Design Construction	In House In House In House	Jul 22 Aug 22 Nov 22	100% 100% 100%	Aug 22 Oct 22 May 23	\$750,275	\$750,275	\$0
ONGOING PROJECTS								
Raw Water Supply								
Various Raw Water Supply Facilities Projects	Planning Design Construction	Work is Ongoing - Various Projects				\$250,000	\$128,423	\$121,577
Reservoir and Dam Inspections and Improvements	Planning Design Construction	Work is Ongoing - Various Projects				\$250,000	\$151,018	\$98,982
Secondary Reservoir and Dam Inspections and Improvements	Planning Design Construction	Work is Ongoing - Various Projects				\$600,000	\$0	\$600,000
Treatment								
Various Treatment Plant Facilities Projects	Planning Design Construction	Work is Ongoing - Various Projects				\$2,600,000	\$1,249,079	\$1,350,921
Process Meter and Lab Equipment Replacement	Planning Design Construction	Work is Ongoing - Various Projects				\$50,000	\$39,232	\$10,768
Treatment Process and Water Quality Studies	Planning Design Construction	Work is Ongoing - Various Projects				\$500,000	\$204,214	\$295,786
Treatment Plant Building Rehabilitation	Planning Design Construction	Work is Ongoing - Various Projects				\$7,379,134	\$4,165,291	\$3,213,843
SCADA / Control System Improvements	Planning Design Construction	Work is Ongoing - Various Projects				\$2,000,000	\$528,164	\$1,471,836
Storage								
Various Storage Facilities Projects	Planning Design Construction	Work is Ongoing - Various Projects				\$1,500,000	\$1,025,984	\$474,016
Pumping								
Various Pumping Facilities Projects	Planning Design Construction	Work is Ongoing - Various Projects				\$400,000	\$340,602	\$59,398

IFR STATUS REPORT - ACTIVE PROJECTS	SCHEDULE					COST		
	Project Stage	RFP's Issued	Start Date / or (Projected Date)	Percent of Project Complete	Completion Date / or (Projected Date)	Latest 5 Year Plan Cost Estimate 7/1/20 to 6/30/25	Project Expenditures 07/01/20 to 12/31/23	Funds Needed to Complete
ONGOING (cont)								
Transmission								
102" Aqueduct Fiber Optic Monitoring	Planning Design Construction		Work is Ongoing - Various Projects			\$1,013,041	\$784,999	\$228,042
Various Transmission System (16" - 66") Facilities Projects	Planning Design Construction		Work is Ongoing - Various Projects			\$1,100,000	\$731,673	\$368,327
Distribution								
Water Main Rehabilitation	Planning Design Construction		Work is Ongoing - Various Projects			\$70,358,234	\$56,146,272	\$14,211,962
Various Distribution System Facilities Projects	Planning Design Construction		Work is Ongoing - Various Projects			\$4,000,000	\$2,407,747	\$1,592,253
Lead Service Replacements	Planning Design Construction		Work is Ongoing - Various Projects			\$35,200,000	\$8,151,929	\$27,048,071
Support								
Various Support System and Facility Improvements	Planning Design Construction		Work is Ongoing - Various Projects			\$5,000,000	\$1,587,674	\$3,412,326
Records Management System Improvements	Planning Design Construction		Work is Ongoing - Various Projects			\$2,000,000	\$863,801	\$1,136,199
General Planning and Overhead								
General Planning and Overhead	Planning Design Construction		Work is Ongoing - Various Projects			\$13,500,000	\$8,798,492	\$4,701,508
CONSTRUCTION								
Treatment								
Replace sand filters	Planning Design Construction	In House Feb 05 Feb 09	Jul 03 Oct 05 Apr 21	100% 100% 60%	Nov 04 Jan 09 (Jun 25)	\$3,000,000	\$1,760,663	\$1,239,337
Storage								
Golden View Tank Replacement	Planning Design Construction	In House In House May 23	Jun 21 Aug 22 Jun 23	100% 100% 20%	Aug 22 Dec 22 (Dec 24)	\$13,000,000	\$2,885,127	\$10,114,873
Pumping								
Fruit Hill Pump Station Replace Generator	Planning Design Construction	In House In House In House	Mar 21 Sep 22 May 23	100% 100% 30%	Sep 22 May 23 (Dec 24)	\$780,358	\$229,901	\$550,457
Western Cranston and Johnston System Improvements	Planning Design Construction	In House In House (Feb 24)	Jan 22 Sep 23 -----	100% 50% 0%	Jan 23 (Feb 24) -----	\$3,000,000	\$0	\$3,000,000
Support								
Billing System Replacement	Planning Design Construction	In House In House Sep 22	Sep 21 Jan 23 May 23	100% 30% 20%	Dec 22 (Dec 24) (Dec 24)	\$2,900,000	\$1,461,152	\$1,438,848
DESIGN								
Treatment								
Residuals System Upgrades	Planning Design Construction	In House In House -----	Dec 20 Jul 22 -----	100% 60% -----	Jun 22 (Sep 24) -----	\$12,500,000	\$1,806,102	\$10,693,898

IFR STATUS REPORT - ACTIVE PROJECTS	SCHEDULE					COST		
	Project Stage	RFP's Issued	Start Date / or (Projected Date)	Percent of Project Complete	Completion Date / or (Projected Date)	Latest 5 Year Plan Cost Estimate 7/1/20 to 6/30/25	Project Expenditures 07/01/20 to 12/31/23	Funds Needed to Complete
PLANNING								
Treatment								
Clarification System Improvements*	Planning Design Construction	In House ---- ----	Dec 19 ---- ----	90% ---- ----	(Sep 24) ---- ----	\$2,493,617	\$2,493,617	\$0
Pumping								
Dean Estates Pump Upgrades*	Planning Design Construction	In House In House ----	Jan 21 ---- ----	90% ---- ----	---- ---- ----	\$0	\$0	\$0
Transmission								
Raw Water Conduits Inspection and Improvements	Planning Design Construction	In House ---- ----	Jan 21 ---- ----	80% ---- ----	(Sep 24) ---- ----	\$1,750,000	\$302,296	\$1,447,704
Scituate Aqueduct and Tunnel (90") Inspection / Rehabilitation*	Planning Design Construction	In House ---- ----	Nov 21 ---- ----	10% ---- ----	---- ---- ----	\$0	\$0	\$0
78" Aqueduct Inspection / Rehabilitation	Planning Design Construction	In House ---- ----	Nov 21 ---- ----	90% ---- ----	(Jul 24) ---- ----	\$5,000,000	\$0	\$5,000,000
102" Aqueduct Inspection / Rehabilitation*	Planning Design Construction	In House ---- ----	Nov 21 ---- ----	10% ---- ----	---- ---- ----	\$0	\$0	\$0
Supplemental Tunnel and Aqueduct Rehabilitation Plan*	Planning Design Construction	In House ---- ----	Nov 21 ---- ----	10% ---- ----	---- ---- ----	\$0	\$0	\$0

*Additional Required Funds needed for projects have been pushed out beyond FY 2025

IFR Expenditures from 07/01/2020 - 12/31/2023	\$194,492,349	\$100,611,416	\$93,880,933
IFR Expenditures from 07/01/1995 - 06/30/2020		\$435,745,186	
Total IFR Expenditures from 07/01/1995 - 06/30/2023		\$536,356,602	

CIP PROJECT STATUS REPORT

PROJECT NARRATIVES

PROJECTS COMPLETED - Support

Cyber Security Monitoring System Upgrade

Providence Water upgraded and augmented the existing Cyber Security Monitoring systems to help better protect the organization from the growing threats to critical infrastructure in the Cyber world. These upgrades, which follow the security model recommended by the Department of Homeland Security are crucial to the continuing protection of our system.

There are no other currently active projects utilizing CIP funds. All remaining CIP funds collected are used to cover the debt service of this fund.

CIP PROJECT STATUS REPORT

PROJECT COST AND SCHEDULE DETAILS

CIP STATUS REPORT - ACTIVE PROJECTS	SCHEDULE					COST		
PROJECT DESCRIPTION	Project Stage	RFP's Issued	Start Date / or (Projected Date)	Percent of Project Complete	Completion Date / or (Projected Date)	Latest Cost Estimate CIP Plan	Project Expenditures To Date	Funds Needed To Complete
PLANNING								
Support								
Cyber Security Monitoring System Upgrade	Planning	In House	Jul 22	100%	Aug 22			
	Design	In House	Aug 22	100%	Dec 22	\$330,200	\$330,200	\$0
	Construction	Jan 23	May 23	100%	Jun 23			

NOTE: The Capital Fund will be utilized primarily for Debt Service until further notice

CAPITAL IMPROVEMENT PROGRAM TOTALS (FY1996 - 2023)

\$76,720,981