

Permit	Agency	Status	Required Date
			construction.
Determination of No Hazard to Air Navigation	Federal Aviation Administration	Submitted May 2016 Approved July 2016	Required for the commencement of construction.
Building/AST Permits	Town of Burrillville	To be submitted prior to construction.	Required for the commencement of construction of applicable structure.
Heavy Haul	Rhode Island DOT	To be submitted prior to construction.	Required for the delivery to site of the CTG, STG and HRSG Modules and Drums. To be issued prior to transporting
Above Ground Storage Tank (AST) Permit	State Fire Marshall	To be submitted prior to construction.	Required for the commencement of construction.
Assent/Waiver	Rhode Island Coastal Resources Management Council	Request for waiver pending.	Required for the commencement of construction.

RESPONDENT:

John Niland, Invenergy Thermal Development, LLC

DATE:

August 18, 2016